



Claremont Meadows Construction Traffic Management Plan All Phases of Works

Sydney Metro Western Sydney Airport Station Boxes and Tunnelling Works

Project number	WSA-200-SBT
Document number	SMWSASBT-CPG-OHE-SF150-TF-PLN-000001
Revision date	15 June 2022
Revision	Rev 00

Document approval

Rev	Date	Prepared by	Reviewed by	Approved
А	March 22			
В	March 22			
С	May 22			
D	May 22			
00	June 22			
Signature:				





Details of Revision Amendments

Document Control

The Project Director is responsible for ensuring that this plan is reviewed and approved. The Project Traffic Manager is responsible for updating this plan to reflect changes to construction, legal and other requirements, as required.

Amendments

Any revisions or amendments must be approved by the Project Traffic Manager and/or client before being distributed/implemented.

Revision Details

Revision	Details
A.01	External issue to stakeholders
B.01	For approval
C.01	For approval
D.01	For approval
00	Approved version for construction







Table of contents

1.			Introduction	1
1	.1.	Pro	ject and location	1
1	.2.	Pur	pose	2
2.			Locality and existing conditions	3
	2.1	.1.	Gipps Street – arterial	3
	2.1	.2.	Gipps Street – local	6
3.			Site establishment	9
3	3.1.	Wo	rks required	9
3	3.2.	Ор	erating Conditions	10
	3.2	.1.	Impact on traffic flow	10
	3.2	.2.	Impact on public transport	11
	3.2	.3.	Impact on active transport users	11
	3.2	.4.	Impact on property and utility access	13
	3.2	.5.	Cumulative impacts	13
3	3.3.	Sta	ff and worker parking and transportation to site	13
3	3.4.	Tra	ffic Guidance Scheme/ Road Occupancy License identified works	13
3	3.5.	Red	quired Council approvals	14
	3.5	.1.	Road occupation and openings	14
4.			Site operations	15
4	l.1.	Wo	rks required	15
4	.2.	Ope	erating Conditions	15
	4.2	.1.	Impact on traffic flow	15
	4.2	.2.	Impact on public transport	16
	4.2	.3.	Impact on active transport users	16
	4.2	.4.	Impact on property and utility access	16
	4.2	.5.	Cumulative impacts	16
4	.3.	Sta	ff and worker parking and transportation to site	16
4	.4.	Tra	ffic Guidance Scheme/ Road Occupancy License identified works	16
4	l.5.	Red	quired Council approvals	16
5.			Site demobilisation	17
5	5.1.	Wo	rks required	17
5	5.2.	Ope	erating Conditions	17
	5.2	.1.	Impact on traffic flow	17
	5.2	.2.	Impact on public transport	17
	5.2	.3.	Impact on active transport users	17
	5.2	.4.	Impact on property and utility access	17
	5.2	.5.	Cumulative impacts	17





5.3.	Staff and worker parking and transportation to site	17
5.4.	Traffic Guidance Scheme/ Road Occupancy License identified works	17
5.5.	Required Council approvals	17
5.5	5.1. Road occupation and openings	17
6.	Fleet management	
6.1.	Haulage routes	19
6.2.	Road dilapidation report	
6.3.	Permits for Over Dimensional vehicles	
7.	Other matters	
7.1.	Road safety audits	
7.2.	Communications and the community	
	2.1. Proposed communications	
	2.2. Travelling public	
7.3.		
	3.1. Traffic and Transport Liaison Group	
	3.2. Traffic Control Group	
7.4.	Special events	
7. 4 . 7.5.	Training	
7.5. 7.6.	Inspections and monitoring	
7.0. 7.7.	Environmental maintenance	
7.8.	Site contacts	
7.9.	ivereners	20
Tabl	e of tables	
	1: Existing bus stops and services	
	2: Indicative vehicle numbers	
	3: EIS peak construction numbers	
	4: CPBG peak construction vehicle numbers5: Proposed communications	
	6: Consultation undertaken	
	7: Site contacts	
	3: Ministerial Conditions of Approval	
	9: Revised Environmental Management Measures	
Table 1	10: Swept paths	33
	11: Design drawings by TfNSW	
Table 1	12: TGS/ VMP/ PMP	36







Table of figures

Figure 1: Proje	ect location	1
Figure 2: Site I	ocality	3
Figure 3: Cycle	eway Finder (nsw.gov.au)	4
	/ Road Network Classifications (source:https://roads-	
	nsport.nsw.gov.au/classification/map)	
	s Street local road connection	
Figure 6: Gipp	s Street tie into existing signalised intersection	7
Figure 7: Gipp	s Street east of the upgraded section	8
•	osed site layout	
Figure 9: Modi	fied signals at Gipps Street/ site entry/ Sunflower Drive intersection	11
Figure 10: Sign	nalised crossings at the intersection of Reserve Road and Great Western H	ighway12
•	ck Aware decal proposed locations	
Figure 12: EIS	haulage routes	19
Figure 13: Acc	ess road	20
-	nporary access road pavement type	
Figure 15:EIS	nominated access egress routes	22
A		
Appendic	es	
Appendix 1	Indicative site layout	28
Appendix 2	Compliance Tables	29
Appendix 3	Swept paths	33
Appendix 4	Drawings	34
Appendix 5	TGS/ VMP/ PMP	36
Appendix 6	Road safety audit report	38
Appendix 7	Review comments	39
Appendix 8	Inspection checklists	40







1.Introduction

1.1. Project and location

The Project forms part of the broader Sydney Metro network. It involves the construction and operation of a 23km new metro rail line that extends from the existing Sydney Trains suburban T1 Western Line (at St Marys) in the north and the Aerotropolis (at Bringelly) in the south. The alignment includes a combination of tunnels and civil structures, including viaduct, bridges, surface and open-cut troughs between the two tunnel sections (Figure 1).

The Project will be delivered through a number of works packages including the Station Boxes and Tunnelling Works (SBT Works). The SBT Works includes the design and construction of:

- Two sections of twin tunnels with a total combined length of approximately 9.8km, plus associated portal structures, one from Orchard Hills to St Marys and the other under Western Sydney International (WSI) airport to the new Aerotropolis Station in New South Wales (NSW)
- Excavations at either end to enable trains to turn back and stub tunnels to enable future extensions
- Station box excavations with temporary ground support for four stations at St Marys, Orchard Hills, Airport Terminal and Aerotropolis
- Excavations for two intermediate service facilities, one in each of the tunnel sections at Claremont and Bringelly.



Figure 1: Project location





1.2. Purpose

This Claremont Meadows site specific Construction Traffic Management Plan (CTMP or this plan) has been developed by CPB Contractors Ghella Joint Venture (CPBG) to identify the traffic management measures at the Claremont Meadows worksite for site establishment, site operations and site demobilisation associated with the Sydney Metro Western Sydney Airport Station Boxes and Tunnelling Works (SBT Works).

This plan sets out the traffic management initiatives that will be deployed to minimise disruption and ensure the safety of the wide range of stakeholders potentially affected by the SBT works including but not limited to motorists, pedestrians, cyclists, public transport users, local residents, property owners, business owners and workers/ staff.

This plan has been prepared in accordance with SSI 10051 Planning Approval Condition E103 and will be submitted to the Planning Secretary of the NSW Department of Planning, Environment and Industry for information.







2.Locality and existing conditions

This plan has been prepared assuming that the works to be undertaken by other contractors as identified below have been implemented.

Location	Activity
Gipps Street, Claremont Meadows	New signalised access/ egress at the site

The site is located at the northern end of Gipps Street Gipps Street and (Old) Gipps Street and is within the Penrith City Council Local Government Area (LGA). The site is shown on Figure 2.



Figure 2: Site locality

2.1.1. Gipps Street – arterial

Gipps Street is an arterial road which falls under the care and control of TfNSW. It commences at the Great Western Highway and ceases at Kent Road, refer to Figure 4 below. Gipps Street has two (2) through lanes along its entire length with dedicated right turn bays provided at all signalised intersections.







Gipps Street is signposted as 80km/hr speed limit. A footpath is available on the eastern side of the road and a shared path is located on the western verge. An on road cycle route is provided on the southbound carriageway and is deemed as moderate difficulty, refer to Figure 3.




Figure 3: Cycleway Finder (nsw.gov.au)





Traffic signals are located at:

- Great Western Highway signalised pedestrian crossings provided on the southern and western approaches
- Sunflower Drive signalised pedestrian crossings provided on all approaches
- Sunflower Drive/ Fowler Street signalised pedestrian crossings provided on all approaches
- Caddens Road/ Kent Road signalised pedestrian crossings provided on all approaches The road classification surrounding the site is shown on Figure 4.



Figure 4: NSW Road Network Classifications (source:https://roads-waterways.transport.nsw.gov.au/classification/map)

Public transport along Gipps Street including:

- Route 770 Mount Druitt to Penrith via St Marys operating daily
- Route 774 Mount Druitt to Penrith via Nepean Hospital operating daily
- Route 781 Penrith to St Marys via Glenmore Park weekdays only with AM services and minimal PM services

Bus stops are located at the locations noted in Table 1.

Table 1: Existing bus stops and services

Northbound	Stop ID	Route(s)	Southbound	Stop ID	Route(s)
North of Caddens Road	2747365	774, 781	Gipps Street, opposite Sunflower	274757	781
North of Sunflower/ Fowler Street	274752	781	South of Fowler Street	274759	774, 781







Northbound	Stop ID	Route(s)	Southbound	Stop ID	Route(s)
North of Sunflower/ Gipps St	274754	770, 774, 781			

No counting stations are located along Gipps Street; therefore, traffic volumes are unknown.

2.1.2. Gipps Street - local

Gipps Street is a local road which falls under the care and control of Penrith City Council. It commences at the intersection of Gipps Street and Sunflower Drive and terminates to the north of the site prior to the Great Western Highway, refer to Figure 5 below. No posted speed limit is on this section of Gipps Street, it has therefore been assumed that the State default speed limit of 50km/hr is applicable.




Figure 5: Gipps Street local road connection



The intersection of Gipps Street (local) with Gipps Street (arterial) and Sunflower Drive is signalised with the Gipps Street (local) road tying into the intersection, refer to Figure 6



Figure 6: Gipps Street tie into existing signalised intersection





Further east and north of the upgraded section of Gipps Street, Gipps Street is an asphalt surfaced road with unsealed shoulders. Parking is not available along Gipps Street. There is a small section of footpath which has been constructed to the east of the site entry/ exit on Gipps Street local. There are no footpaths or cycle paths provided outside of that noted above and no public transport uses Gipps Street, refer to Figure 7.



Figure 7: Gipps Street east of the upgraded section

Gipps Street services the previous Penrith City Council tip site.





3. Site establishment

Duration: Approximately 5 months
Timing: May to September 2022

3.1. Works required

Works to be undertaken during the site establishment phase of works include the low impact works and pre-CEMP approval works as defined in the Ministerial Conditions of Approval and as noted below:

- Installation of fencing and hoarding around the site
- Installation of environmental controls within the site including run off protection
- Installation of site services including power, potable water and storm water
- Excavation for piling pad installation
- Pavement construction
- Site levelling works
- Local area works and adjustments

Traffic generating activities during the works involve the movement of light and heavy vehicles such as concrete trucks, tippers, bin trucks and single unit trucks and truck and dogs. Machinery includes excavators, mobile and truck mounted cranes, concrete pumps and miscellaneous small machinery.

Works will generally be undertaken during standard construction hours of 7AM to 6PM Monday to Friday and 8AM to 1PM on Saturdays in accordance with SSI Planning Approval Condition E38.







3.2. Operating Conditions

Heavy vehicles would enter the site from Gipps Street, via the newly modified signalised intersection constructed by the Early Works Contractor which is now operational. Light vehicles would enter the site via Reserve Road, Putland Street. This provides a separation of light and heavy vehicles. The indicative site layout is shown on Figure 8 also provided in Appendix 1.



Figure 8: Proposed site layout

3.2.1. Impact on traffic flow

There will be minimal impact on traffic flows as the vehicle numbers are significantly less for the site establishment phase of works, in comparison to the site operations. A listing of the anticipated vehicle numbers associated with each of the site establishment tasks is provided in Table 2. Movements during peak periods will be minimised through scheduling of deliveries.

Table 2: Indicative vehicle numbers

Activity	Total heavy vehicles
Installation of fencing	5 over 3 weeks
Installation of noise hoarding	5 over 3 weeks
Delivery of site amenities	5 over 3 weeks
Delivery of machinery	15 over 3 weeks
Site maintenance	3 vehicles per week
Vacuum trucks to service amenities	4 vehicles per week



3.2.2. Impact on public transport

There is no impact on public transport during these works, as no public transport operates in this area. It is noted, refer to section 2.1.1, that bus stops exist on Gipps Street (arterial road section). Access to these bus stops will be maintained. It is further noted that there are signalised pedestrian crossings that will provide safe access to and from these stops. The interaction between the buses and heavy vehicles will be controlled by the newly modified traffic signal intersection of Gipps Street (arterial) and Gipps Street (local).

3.2.3. Impact on active transport users

There are no existing cycles routes provided along the local road sections of Gipps Street or Putland Street. A shared path is located on the western side of Gipps St (arterial section) and a footpath is provided on the eastern side. A footpath is provided along the western side of Reserve Road between the Great Western Highway and McDonald's pedestrian entry. There is also a shared path along the Great Western Highway. None of these paths will be impacted by the works. Signalised crossings are provided at the modified signals at Gipps Street/ Gipps Street intersection across all legs of the intersection, refer to Figure 9.



Figure 9: Modified signals at Gipps Street/ site entry/ Sunflower Drive intersection







Signalised crossings are also provided at the intersection of Reserve Road/ Great Western Highway, refer to Figure 10.



Figure 10: Signalised crossings at the intersection of Reserve Road and Great Western Highway





Truck Aware decals are proposed at the locations as noted on Figure 11. No existing footpaths or shared use paths will be blocked or impacted during the works. As noted in section 3,2 it is proposed that light vehicles only use the Reserve Road and Putland Street entry to provide a clear separation between heavy vehicle and light vehicle movements. In the event that cyclists and/ or pedestrians use Putland Street, Reserve Road or Gipps Street, CPG will ensure that heavy and light vehicle drivers associated with the works slow down to provide safe passage.



Figure 11: Truck Aware decal proposed locations

3.2.4. Impact on property and utility access

Access to existing properties will be retained during the site establishment works. Access for utility providers/ maintainers will not be impacted.

3.2.5. Cumulative impacts

During the site establishment works. Quickway will be undertaking works on Gipps Street to facilitate the power supply works. CPG have been advised by Penrith City Council of imminent commencement of works at the Gipps Street Recreation Precinct- in addition to start of development on adjacent properties at the corner of Putland Street and Gipps Street. CPG will liaise with Penrith City Council's Project Management team to coordinate works in the area and ensure minimal impact on local road network.

3.3. Staff and worker parking and transportation to site

It is anticipated that there will be 10-30 personnel on site for the site establishment works. For the sewer main works, a crew of 10 people will be on site. There will be ample room on site to cater for this demand.

3.4. Traffic Guidance Scheme/ Road Occupancy License identified works

Works that have been identified as requiring a Traffic Guidance Scheme (TGS) are listed below.

1. Traffic control during dilapidation survey, where required







3.5. Required Council approvals

Works that have been identified as requiring Council approval include:

- 1. Road occupation during dilapidation survey
- 2. Delivery of oversize and/ or over mass plant/ equipment

3.5.1. Road occupation and openings

For any works that involve an occupation of the road/ footpath, a Road Occupancy Licences (ROL) will be sought from the Transport Management Centre (TMC), through OpLinc (electronic lodgement portal). The ROL will be applied for a minimum of 10 business days from the proposed start date.

Council permits will be lodged through the agreed process with Penrith City Council. Road Opening permits will be accompanied by a ROL. Details on the permits required can be found at Penrith City Council.

A register of permits/ licenses will be maintained through the works period and can be tabled at the TCG, if requested.





4. Site operations

Duration: Approximately 18 months

Timing: October 2022 – April 2024

4.1. Works required

Works to be undertaken during the site operations phase of works include:

- Piling and pile capping
- Shaft excavation
- Spoil handling, storage and transport
- Construction of above and below ground structures for the services facility
- TBM maintenance and relaunch
- Services facility fit out and
- Rail and tunnel systems fit out.

Works will occur during standard construction hours of 7am to 6pm Monday to Friday and 8am to 1pm on Saturdays. Mined tunnel excavation will occur 24/7 for the duration of the task. Spoil will not be removed from site outside of standard construction hours..

4.2. Operating Conditions

Heavy vehicles would enter the site from Gipps Street via the newly constructed access/ egress and modified traffic signals at Gipps Street and Sunflower Drive. Light vehicles would enter the site via Reserve Road/ Putland Street.

4.2.1. Impact on traffic flow

The EIS indicative hourly peak vehicle numbers associated with the site operations phase of works is provided in Table 3. The EIS does not provide for overall daily vehicle numbers.

Table 3: EIS peak construction numbers

Vehicle type	Peak construction movements					
	AM Peak		PM Peak			
	In	Out	Total	In	Out	Total
Light vehicle staff	50	0	50	0	50	50
Light vehicle deliveries	1	1	2	1	1	2
Heavy vehicles	6	6	12	6	6	12

The CPBG hourly peak vehicle numbers associated with the site operations phase of works is provided in Table 4. Movements during peak periods will be minimised through scheduling.

Table 4: CPBG peak construction vehicle numbers

Vehicle type	Peak construction movements					
	AM Peak			PM Peak		
	ln	Out	Total	ln	Out	Total
Light vehicle staff	50	0	50	0	50	50
Light vehicle deliveries	1	1	2	1	1	2







Vehicle type	Peak construction movements					
	AM Peak			PM Peak		
	In	Out	Total	ln	Out	Total
Heavy vehicles	6	6	12	6	6	12

As can be seen from the tables, CPBG vehicle movements will be similar to those nominated in the EIS.

4.2.2. Impact on public transport

No change to the site establishment phase of works

4.2.3. Impact on active transport users

No change to the site establishment phase of works

4.2.4. Impact on property and utility access

Access to properties will be retained during the site operation works. Access for utility providers/maintainers will not be impacted.

4.2.5. Cumulative impacts

CPG have been advised by Penrith City Council of commencement of works at the Gipps Street Recreation Precinct by mid-2022 in addition to start of development on adjacent properties at the corner of Putland Street and Gipps Street. Moreover, Public access will be required to Gipps Street Recreation Precinct from mid-2023. CPG will liaise with Penrith City Council's Project Management team to coordinate works in the area and ensure minimal impact on local road network.

4.3. Staff and worker parking and transportation to site

It is anticipated that there will be 50 personnel on site. There will be ample room on site to cater for this demand.

4.4. Traffic Guidance Scheme/ Road Occupancy License identified works

No works have been identified as requiring a Traffic Guidance Scheme (TGS).

4.5. Required Council approvals

Works that have been identified as requiring Council approval include:

1. Delivery of oversize and/ or over mass plant/ equipment







5. Site demobilisation

Duration: Approximately 1 month

Timing: May 2024

5.1. Works required

Works to be undertaken during the site demobilisation phase of works include:

• Removal of plant/ equipment – no other works are required,

Works will generally be undertaken during standard construction hours of 7AM to 6PM Monday to Friday and 8AM to 1PM on Saturdays in accordance with SSI Planning Approval Condition E38.

5.2. Operating Conditions

Heavy vehicles would enter the site from Gipps Street via the existing access/ egress. Light vehicles would use Reserve Road/ Putland Street

5.2.1. Impact on traffic flow

Vehicle numbers are significantly lower than those nominated for the site establishment works.

5.2.2. Impact on public transport

No change to site operations phase of works

5.2.3. Impact on active transport users

No change to the site operations phase of works.

5.2.4. Impact on property and utility access

Access to properties will be retained during the site demobilisation works. Access for utility providers/ maintainers will not be impacted.

5.2.5. Cumulative impacts

CPG have been advised by Penrith City Council that Gipps Street Recreation Precinct will be operational during this stage of works and public access will be required. CPG's scope with impact on road network will be minor during this stage as all major construction would be complete by this stage. CPG will continue to liaise with Penrith City Council's Project Management team to coordinate works in the area and ensure minimal impact on local road network..

5.3. Staff and worker parking and transportation to site

It is anticipated that there will be 10 personnel on site. There will be ample room on site to cater for this demand.

5.4. Traffic Guidance Scheme/ Road Occupancy License identified works

No works have been identified as requiring a Traffic Guidance Scheme (TGS).

5.5. Required Council approvals

Works that have been identified as requiring Council approval include:

1. Removal of oversize and/ or over mass plant/ equipment

5.5.1. Road occupation and openings







For any works that involve an occupation of the road/ footpath, a Road Occupancy Licence (ROL) will be sought from the Transport Management Centre (TMC), through OpLinc (electronic lodgement portal). The ROL will be applied for a minimum of 10 business days from the proposed start date.

Council permits will be lodged through the agreed process with Penrith City Council. Road Opening permits will be accompanied by a ROL. Details on the permits required can be found at Penrith City Council.

A register of permits/ licenses will be maintained through the works period and can be tabled at the TCG, if requested.





6.Fleet management

Trucks to be used for the delivery of the SBT works will be compliant with NSW legislation and standards including Heavy Vehicle National Legislation (HVNL). All heavy vehicle operations will be conducted in accordance with CPBG's Chain of Responsibility (CoR) Management Plan and the Principal Contractors Safety Standard, as noted in the Project Wide CTMP

A combination of truck types will be used during the SBT works including single unit trucks, semi-trailers, truck and dog combinations and low loaders, for example.

The location of all heavy vehicles used for spoil haulage will be monitored in real time and these records of monitoring will be made available electronically to the Planning Secretary and the Environmental Protection Authority (EPA) upon request for a period of no less than one (1) year following the completion of construction.

There is sufficient room on site to provide for all heavy vehicles required for the works, therefore, marshalling facilities are not proposed for this site. Heavy vehicles will not idle on roads surrounding the site.

6.1. Haulage routes

Generally, the haulage routes will be via arterial roads, freeways or Tollways. The routes included in the EIS have been adopted for this site, refer to Figure 12. Further to the EIS, the route along Kent Road/ Gipps Street from the M4 Motorway to Gipps Street (local) will also be adopted. Both Gipps Street and Kent Road between the M4 and Gipps Street are arterial road managed by TfNSW, refer to Figure 4 for the NSW road classification map. The routes include Kent Road to the south of the site to the M4 Motorway, Gipps Street to the north to the Great Western Highway. Heavy vehicles will carry spoil to the primary spoil sites On Airport. Non reusable spoil will be disposed offsite at approved EPA/ Council tip sites.




Figure 12: EIS haulage routes







6.2. Road dilapidation report

Before any local road, i.e., Gipps Street (local), Reserve Road and Putland Street, is used by Heavy Vehicles, a Road Dilapidation Report will be prepared. A copy of that report will be provided to Penrith City Council within three (3) weeks of completion of the survey and no later than one (1) month before the road is used by Heavy Vehicles associated with the project.




Figure 13: Access road

Figures 13 and 14 show a section of Gipps Street (local) where temporary pavement has been installed by Metro's Advanced and Enabling Works Contractor. The temporary pavement has a







design life of five (5) years and will be replaced or removed at the end of the SBT works, by the follow on contractor appointed by Metro, refer to Figure 14.




Figure 14: Temporary access road pavement type





In the event of an incident preventing the use of Gipps Street as the heavy vehicle access/ egress route, the use of Putland Street and Reserve Road may be required. These roads are included in the EIS for use by heavy vehicles, refer to Figure 15 but were not included in the overall route strategy.

All trucks using Reserve Road and Putland Street will be accessing the site from west and will therefore turn right from Great Western Highway onto Reserve Road to access the site.




Figure 15:EIS nominated access egress routes

Road Dilapidation Reports will be prepared for Reserve Road and Putland Street. A copy of those reports will be provided to Penrith City Council within three (3) weeks of completion of the survey and no later than one (1) month before the road is used by Heavy Vehicles associated with the project.

If damage to roads occurs as a result of the construction of the project CPBG will either (at Penrith City Council's discretion):

- Compensate Penrith City Council for the damage so caused or
- Rectify the damage to restore the road to at least the condition it was in pre-work as identified in the Road Dilapidation Report

6.3. Permits for Over Dimensional vehicles





Permits for vehicles greater than 4.5t are through the National Heavy Vehicle Regulator (NHVR). This applies to particular special purpose vehicles (SPV) such as mobile cranes and other oversize/ over mass (OSOM) vehicles. TfNSW is currently undertaking this permit issue.

For over dimensional vehicles generally vehicles that are greater than 25m in length of 3.5m wide require a pilot(s). Extremely long or wide vehicles will require an escort, fee payable. Permits ware generally applied for by the transport operator.

There is a requirement for over mass/ oversize vehicles during the works identified in this CTMP.





7. Other matters

7.1. Road safety audits

Road safety audits will be undertaken during the development and implementation of the CTMP. The audits will be undertaken as noted in the section 10 of the Construction Traffic Management Framework. A copy of the road safety audit is provided in Appendix 6.

7.2. Communications and the community

CPBG will be responsible for the dissemination of information to the community including affected residents, relevant Councils, businesses and the public.

7.2.1. Proposed communications

Typical timelines for the various notifications are:

- Community Notices (Notifications) issued at least 7 days prior to:
 - start of work
 - new work with a new activity that has the potential to impact on stakeholders and the community
 - handover of a construction site to a new contractor
 - activities requiring notification to comply with relevant Environmental Protection Licence (EPL) usually out of hours work.
- Precinct updates/e-update (Newsletters) published 2x/year and for changes to planning approvals
- Email and internet updates done with publication and delivery to letterboxes of Notifications and Newsletters.
- Advertisements published in advance of significant traffic management changes, detours, traffic disruptions
- Advance warning sign as noted in the CTMP, where required

Table 5 provides the proposed communications to be implemented for this CTMP.

Table 5: Proposed communications

Notification	Site establishment	Site operations	Site demobilisation
Community Notice	Yes	Yes	Yes
Precinct update/ e-update	Yes	Yes	Yes
Email	Yes	Yes	Yes
Internet	Yes	Yes	Yes
Print advertising	No	No	No
Advance warning sign	Yes	Yes	Yes

7.2.2. Travelling public

Where the SBT works will impact on the travelling public, CPBG will undertake the following communications:

- Public transport interruptions will be communicated via on site signage
- Motoring public will be forewarned of any changes including road closures, road changes and lane changes well in advance using appropriate signs including Variable Message Signs (VMS)
- Active transport users will be provided with advance warning signs.







7.3. Stakeholders

There are a number of stakeholders consulted during the development of this CTMP. A copy of their review comments are provided in Appendix 3. Table 6 provides an overview of the consultation undertaken for this CTMP.

Table 6: Consultation undertaken

Stakeholder	Consultation type	Date
Traffic Control Group	Presentation	10 th Mar 2022
Traffic and Transport Liaison Group	Presentation	
Customer Journey Planning	Submission of CTMP	30 th March 2022
Sydney Metro project team	Submission of CTMP	30 th March 2022
Penrith City Council	Submission of CTMP	30 th March 2022
Customer Journey Planning	Resubmission of CTMP	26 April 2022
Sydney Metro project team	Resubmission of CTMP	26 April 2022
Penrith City Council	Resubmission of CTMP	26 April 2022
Customer Journey Planning	Resubmission of CTMP	19 th May 2022
Sydney Metro project team	Resubmission of CTMP	19 th May 2022
Penrith City Council	Resubmission of CTMP	19 th May 2022

7.3.1. Traffic and Transport Liaison Group

The Traffic and Transport Liaison Group (TTLG) has been established by Sydney Metro Western Sydney Airport for the project, as required under MCoA E116. The TTLG consists of members from Sydney Metro Western Sydney Airport project team, Liverpool City Council, Penrith City Council, Customer Journey Planning, Western Sydney Airport Corporation (WSA Co), Western Parkland City Authority (WPCA), TfNSW's Planning and Programs, other contractors associated with the project and Emergency Services.

Further development of this CTMP will occur in consultation with this group. It is noted that the TTLG meets monthly.

Supplementary analysis and modelling as required by Sydney Metro and/ or the TTLG will be undertaken to demonstrate that construction traffic can be managed to minimise disruption to traffic network operations including changes to the management of pedestrians, cyclists and public transport networks and services. Any revised traffic management measures will be incorporated into the CTMP.

7.3.2. Traffic Control Group

The Traffic Control Group (TCG) has been established by Sydney Metro Western Sydney Airport for the project. The TCG consists of members from Sydney Metro Western Sydney Airport project team, Liverpool City Council, Penrith City Council, Customer Journey Planning, Western Sydney Airport Corporation (WSA Co), Western Parkland City Authority (WPCA), TfNSW's Planning and Programs and other contractors associated with the project. The TCG meets fortnightly.

The purpose of the TCG is for open and honest technical discussion on contractor proposed works methodologies and traffic management plans. The TCG will:







- Provide feedback on proposals;
- Guide CTMP and other document finalisation prior to submission for review/ approval;
- Guide coordination of works and traffic management activities on and off-airport (local, regional and state roads).
- Assist in transport impact mitigation.

7.4. Special events

When planning the works, CPBG will identify special events which directly impact the worksites or haulage activities and will continue to interrogate event websites that provide details on forthcoming events such as:

- NSW and Sydney Events Destination NSW
- NSW Events and Festivals <u>Visit NSW</u> and
- Upcoming Events Penrith City Council events

7.5. Training

CPBG will ensure that all personnel, including sub-contractors are aware of the specific requirements of TfNSW customers, general public, residents and businesses, prior to attending site through the induction process and regular updates through tool-box talks. Specific training will be provided to heavy vehicle drivers regarding the increased risk of interactions with vulnerable road users moving around the site and along the haulage routes.

7.6. Inspections and monitoring

The site will be monitored by the site supervisor. Any changes to signs and lines that impact on the public will be recorded. Daily monitoring will be undertaken during site operating hours.

Traffic control used for pedestrian management, lane closures etc will need to provide records of the traffic control implemented. Any changes required to the traffic control set up will be authorised by a holder of a SafeWork NSW "Prepare a Work Zone Traffic Management Plan" or equivalent.

Checklists for monitoring of the implemented CTMP are provided in Appendix 8.

7.7. Environmental maintenance

All works will be undertaken in accordance with the SBT works NSW Site Establishment Management Plan and associated procedures and the Construction Environmental Management Plan and associated sub plans. The SBT works are regulated by the NSW Environment Protection Authority and works to be undertaken outside of standard construction hours will need to comply with the requirements of the Environmental Protection License (EPL)

7.8. Site contacts

Table 7 provides the contact details for the works identified in this CTMP

Table 7: Site contacts

Name	Position	Contact details
Juliano Soares	Project Manager	0438 193 126

7.9. References

The following documents were used in the development of this CTMP







- Construction Traffic Management Framework Sydney Metro West and Sydney Metro Western Sydney Airport Construction
- Traffic Control at Worksites Manual v6.1
- Relevant AustRoads Guides and TfNSW Supplements
- Sydney Metro Principal Contractor Health and Safety Standards





Appendix 1 Indicative site layout





Appendix 2 Compliance Tables

Table 8: Ministerial Conditions of Approval

MCoA#	Requirement	Where addressed
E103	Construction Traffic Management Plans (CTMPs) must be prepared in accordance with the Construction Traffic Management Framework. A copy of the CTMPs must be submitted to the Planning Secretary for information before the commencement of any construction in the area identified and managed within the relevant CTMP	This plan and section 2
E104	The location of all Heavy Vehicles used for spoil haulage must be monitored in real time and the records of monitoring be made available electronically to the Planning Secretary and the EPA upon request for a period of no less than one (1) year following the completion of construction	Section 6
E105	Local roads proposed to be used by Heavy Vehicles to directly access ancillary facilities/construction sites that are not identified in the documents listed in Condition A1 must be approved by the Planning Secretary and be included in the CTMP	Not applicable to this CTMP as all roads are as per the EIS
E106	All requests to the Planning Secretary for approval to use local roads under Condition E105 above must include the following: a) A swept path analysis b) Demonstration that the use of local roads by Heavy Vehicles for the CSSI will not compromise the safety of pedestrians and cyclists of the safety of two way traffic flow on two way roadways c) Details as the date of completion of the road dilapidation surveys for the subject local roads and d) Measures that will be implemented to avoid where practicable the sue of local roads past schools, aged care facilities and child care facilities during their peak operation times and Written advice from an appropriately qualified professional on the suitability of the proposed Heavy Vehicle route which takes into consideration items a) to d) of this condition	Not applicable to this CTMP as all roads are as per the EIS or are classified roads as detailed in the Roads Act 1993 in accordance with the definition provided in the MCoA
E107	Before any local road is used by a Heavy Vehicle for the purposes of construction of the CSSI, a Road Dilapidation Report must be prepared for the road. A copy of the Road Dilapidation Report must be provided to the Relevant Road Authority(s) within three (3) weeks of completion of the survey and at no later than one (1) month before the road being used by Heavy Vehicles associated with the construction of the CSSI	Section 6.2



MCoA#	Requirement	Where addressed
E108	If damage to roads occurs as a result of the construction of the CSSI, the Proponent must either (at the Relevant Road Authority's discretion):	Section 6.2
	a) Compensate the Relevant road Authority for the damage so caused or	
	Rectify the damage to restore the road to at least the condition it was in pre-work as identified in the Road Dilapidation Report	
E109	Vehicles associated with the project workforce (including light vehicles and Heavy Vehicles) must be managed to:	Sections 3.3, 4.3 and 5.3
	a) Minimise parking on public roads	
	 b) Minimise idling and queuing on state and regional roads 	Section 6
	c) Not carry out marshalling of construction vehicles near sensitive land use(s)	Section 6
	d) Not block or disrupt access across pedestrian or shared use paths at any time unless alternative access is provided and	Sections 3.2.3, 4.2.3 and 5.2.3
	e) Ensure spoil haulage vehicle adhere to the nominated haulage routes identified in the CTMP	Section 6.1
E110	Access to all utilities and properties must be maintained during works unless otherwise agreed with the relevant utility owner, landowner or occupier	Sections 3.2.4, 4.2.4 and 5.2.4
E111	The proponent must maintain access to properties during the entirety of the works unless an alternative access is agreed in writing with the landowner(s) whose access is impacted by the CSSI works	Sections 3.2.4, 4.2.4 and 5.2.4
E112	Where construction of the CSSI restricts a property's access to a public road, the Proponent must, until their primary access is reinstated, provide the property, with temporary alternate access to an agreed road decided through construction with the landowner, at no cost to the property landowner, unless agreed with the landowner	Sections 3.2.4, 4.2.4 and 5.2.4
E113	Any property access physically affected by the CSSI must be reinstated to at least an equivalent standard, unless agreed by the landowner or occupier. Property access must be reinstated within one (1) month of the work that physically affected the access is completed or in any other timeframe agreed with the landowner or occupier	Sections 3.2.4, 4.2.4 and 5.2.4
E114	During construction, all reasonably practicable measures must be implemented to maintain pedestrian, cyclist and vehicular access to, and parking in the vicinity of businesses and affected properties. Disruptions are to be avoided, and	Sections 3.2.3, 4.2.3 and 5.2.3



MCoA#	Requirement	Where addressed	
	where avoidance is not possible, minimised. Where disruption cannot be avoided, alternate pedestrian, cyclist and vehicular access, and parking arrangements must be developed in consultation with affected businesses and landowners and implemented before the disruption. Adequate signage and directions to businesses must be provided before, and for the duration of any disruption		
E115	Safe pedestrian and cyclist access must be maintained around the St Marys construction site during construction. In circumstances where pedestrian and cyclist access is restricted or removed due to construction activities, a proximate alternate route which complies with the relevant standards, must be provided and signposted before the restriction or removal of the impacted access	Not applicable to this CTMP	
E116	A Traffic and Transport Liaison Group(s) must be established in accordance with the Construction Traffic Management Framework to inform the development of the CTMP	Section 7.3.1	
E117	Supplementary analysis and modelling as required by TfNSW and/ or the Traffic and Transport Liaison Group(s) must be undertaken to demonstrate that construction and operational traffic can be managed to minimise disruption to traffic network operations, including changes to and the management of pedestrian, bicycle and public transport networks, public transport services and pedestrian and cyclist movements. Revised traffic management measures must be incorporated into the CTMP	Section 7.3.1	

Table 9: Revised Environmental Management Measures

REMM#	Requirement	Where addressed			
T1	Construction Traffic Management Plans would be prepared in accordance with the Construction Traffic Management Framework	This Plan			
T2	The Construction Traffic Management Plan for St Marys would be developed in consultation with the Traffic and Transport Liaison Group to ensure existing transport interchange infrastructure continues to operate effectively within the St Marys station precinct	Applicable to the St Marys construction site only			
Т3	Coordination with Western Sydney Airport and Transport for NSW would be undertaken through the Traffic and Transport Liaison Group to manage potential cumulative construction traffic impacts with M12 Motorway and Elizabeth Drive	Section 7.3.1			
T4	Road Safety Audits would be carried out to address vehicular access and egress, and pedestrian, cyclists and	Section 7.1			







REMM#	Requirement	Where addressed
	public transport safety. Road Safety Audits would be carried out as per the guidelines outlined in Section 10 of the Construction Traffic Management Framework.	
T5	Maintain access for pedestrians and cyclists around construction sites as per the guidelines outlined in the Construction Traffic Management Framework. Appropriate signage and line marking would be provided to guide pedestrians and cyclists past construction sites and on the surrounding network to allow access be maintained	Sections 3.2.3, 4.2.3 and 5.2.3
Т6	Access for construction vehicles to be planned as per the guidelines outlined in the Construction Traffic Management Framework. Construction site traffic would be managed to minimise movements during peak periods. Vehicle access to and from construction sites would be managed to maintain pedestrian, cyclists and motorist safety	Section 6
T7	Temporary relocation of bus stops and the bus layovers at the Station Street car park in St Marys would be implemented prior to the commencement of construction works that impacts on the existing bus facilities. The temporary relocation of bus stops and the bus layover at St Marys would be carried out in consultation with the Transport for NSW, Penrith City Council and bus operators. Wayfinding and customer information would guide customers to temporary bus stop locations.	Applicable to the St Marys construction site only
Т8	Transport for NSW would be consulted to discuss opportunities for their delivery of intersection upgrades at Mamre Road/ M4 Western Motorway on and off ramps prior to the peak year of construction	TfNSW is the responsible entity
Т9	A construction worker car parking strategy for St Marys would be prepared in consultation with Penrith City Council and Transport for NSW prior to the commencement of construction. The strategy would seek to:	Applicable to the St Marys construction site only
	 Minimise overall demand for construction worker car parking through initiatives such as use of other project construction worksites in combination with shuttle buses, carpooling and encouraging the use of public transport Minimise potential use of on street ca parking by construction workers 	
	The construction worker car parking strategy would be implemented throughout construction	







Appendix 3 Swept paths


Swept paths are provided as noted in the following table:


Table 10: Swept paths

Drawing #	Location	Heavy Vehicle type
22063CAD003 Figure 1	Gipps Street at Gipps Street from the north	Semi-trailer
22063CAD003 Figure 2	Gipps Street at Gipps Street from the south	Semi-trailer
22063CAD003 Figure 3	Gipps Street at Gipps Street from the north	19m Truck and Dog
22063CAD003 Figure 4	Gipps Street at Gipps Street from the south	19m Truck and Dog











Appendix 4 Drawings

Detailed design drawings were provided by Sydney Metro Western Sydney Airport to the SBT contractor for the site works undertaken by others. The design drawings are now included in this CTMP for information as the works have been completed by others. CPBG do not have access to the road safety audit undertaken during the design development or on implementation of the works. It is assumed that this is held by Sydney Metro Western Sydney Airport.

Table 11: Design drawings by TfNSW

Drawing #	Description					
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows					
Sheet SHT-GE-000001						
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows					
Sheet SHT-GE-000011	- Drawing index					
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows					
Sheet SHT-GE-000021	- General Notes					
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows					
Sheet SHT-GE-000041	- Legend					
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows					
Sheet SHT-GE-000051	- Typical Cross Sections					
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows					
Sheet SHT-RD-001001	Alignment Control Plan					
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows					
Sheet SHT-RD-001051	Alignment Control Set out tables					
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows					
Sheet SHT-RD-001101	 kerb returns and set out tables 					
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows					
Sheet SHT-RD-001201	General Arrangements Plan					
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows					
Sheet SHT-RD-003001	- Longitudinal Section MCA01					
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows					
Sheet SHT-RD-003101	- Longitudinal Section MKA01, MKA02, MKA03 & MKA04					
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows					
Sheet SHT-RD-005001	- Cross Sections MCA01					
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows					
Sheet SHT-RD-005002	- Cross Sections MCA01					






Drawing #	Description						
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows						
Sheet SHT-RD-005003	- Cross Sections MCA01						
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows						
Sheet SHT-SM-001001	Stormwater Management Plan						
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows – Stormwater Schedule						
Sheet SHT-SM-002001							
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows – Stormwater Longitudinal Sections						
Sheet SHT-SM-003001	- Stormwater Longitudinal Sections						
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows						
Sheet SHT-PV-000501	- Pavement profiles						
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows						
Sheet SHT-PV-000521	- Pavement Interface Details						
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows – Pavement Edge Details						
Sheet SHT-PV-000541							
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows						
Sheet SHT-PV-001001	– Pavement Plan						
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows – Line Marking Plan						
Sheet SHT-RF-001001							
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows						
Sheet SHT-RF-001101	– Signage Plan						
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows						
Sheet SHT-RF-002001	- Signage Schedule						
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows						
Sheet SHT-UT-001001	- Utilities Impact Assessment Plan						
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows						
Sheet SHT-UT-002001	- Utilities Impact Assessment Schedule						
DS2020/000663	Extension of Old Gipps Street at Sunflower Drive, Claremont Meadows						
Sheet SHT-SC-001001	- Site Clearing Plan						



PENRITH CITY COUNCIL SYDNEY METRO WESTERN SYDNEY AIRPORT

EXTENSION OF OLD GIPPS STREET AT SUNFLOWER DRIVE, CLAREMONT MEADOWS DETAILED DESIGN



 $\frac{\mathsf{LOCALITY}\,\mathsf{PLAN}}{\mathsf{NTS}}$

FOR INFORMATION ONLY NOT FOR CONSTRUCTION

PENRITH CITY COUNCIL SYDNEY METRO WESTERN SYDNEY AIRPORT 1-Oct-20 / 5:10:26 PM MASURKAR PW:/P0099981-SHT-GE-000001.DWG EXTENSION OF OLD GIPPS STREET AT SUNFLOWER DRIVE, CLAREMONT MEADOWS PREPARED BY DESIGNED REVIEWED VERIFIED TfNSW PROJECT MANAGER TRANSPORT FOR NSW **Transport** NAME T. RASUL for NSW TITLE PROJECT MANAGER DESIGN TEAM SIGNED P0099981 GREATER SYDNEY DIVISION VALIDATION AND ACCEPTANCE OF THESE S. ANDREWS NAME V. ECCLES C.VAVOULAS NAME . . NAME . . TINSW REGISTRATION No DS 2020/000663 DRAWINGS AND THE DESIGN SHOWN GREATER SYDNEY DIVISION EASING SYDNEY'S CONGESTION SYDNEY METRO GREATER WEST EASING SYDNEY'S CONGESTION DESIGN LEAD DESIGNER VERIFIER TITLE . . TITLE . . THEREON IS TO BE CARRIED OUT UNDER SYDNEY METRO GREATER WEST 01.10.20 SHT-GE-000001 1 01.10.20 01.10.20 © Transport for NSW

DRAWING INDEX

COVER SHEET	OOVED QUEET QUEET A OF A
SHT-GE-000001	COVER SHEET SHEET 1 OF 1
DDAMING INDEV	
DRAWING INDEX	DDAWING INDEX CUEFT 1 OF 1
SHT-GE-000011	DRAWING INDEX SHEET 1 OF 1
GENERAL NOTES	
SHT-GE-000021	GENERAL NOTES SHEET 1 OF 1
LEGEND	
SHT-GE-000041	LEGEND SHEET 1 OF 1
TYPICAL CROSS SECTIONS	
SHT-GE-000051	TYPICAL CROSS SECTIONS SHEET 1 OF 1
ALIGNMENT CONTROL PLAN	
SHT-RD-001001	ALIGNMENT CONTROL PLAN SHEET 1 OF 1
ALIGNMENT CONTROL SET-OUT TABLES	
SHT-RD-001051	ALIGNMENT CONTROL SET-OUT TABLES SHEET 1 OF 1
KERB RETURNS AND SET-OUT TABLES	
SHT-RD-001101	KERB RETURNS AND SET-OUT TABLES SHEET 1 OF 1
GENERAL ARRANGEMENT PLAN	
SHT-RD-001201	GENERAL ARRANGEMENT PLAN SHEET 1 OF 1
LONGITUDINAL SECTION - MCA01	
SHT-RL-003001	LONGITUDINAL SECTION - MCA01 SHEET 1 OF 1
LONGITUDINAL SECTIONS - MKA01,MKA02,MKA03 & MKA04	LONGITUDBIAL CECTIONS MIVAGENIVAGE MIVAGE ANVAGA CHEET 1 OF 1
SHT-RL-003101	LONGITUDINAL SECTIONS - MKA01,MKA02,MKA03 & MKA04 SHEET 1 OF 1
CROSS SECTIONS - MCA01	
SHT-RC-005001	CROSS SECTIONS - MCA01 SHEET 1 OF 3
SHT-RC-005002	CROSS SECTIONS - MCA01 SHEET 2 OF 3
SHT-RC-005003	CROSS SECTIONS - MCA01 SHEET 3 OF 3
STORMWATER MANAGEMENT PLAN	
SHT-SM-001001	STORMWATER MANAGEMENT PLAN SHEET 1 OF 1
OTODAWATER COMERUE	
STORMWATER SCHEDULE	CTODMMATED COUEDING CUEFT 4 OF 4
SHT-SM-002001	STORMWATER SCHEDULE SHEET 1 OF 1
STORMWATER LONGITUDINAL SECTIONS	
SHT-SM-003001	STORMWATER LONGITUDINAL SECTIONS SHEET 1 OF 1
PAVEMENT PROFILES	
SHT-PV-000501	PAVEMENT PROFILES SHEET 1 OF 1
PAVEMENT INTERFACE DETAILS	
SHT-PV-000521	PAVEMENT INTERFACE DETAILS SHEET 1 OF 1

SHT-PV-000541	PAVEMENT EDGE DETAILS SHEET 1 OF 1
<u> </u>	
PAVEMENT PLAN	
SHT-PV-001001	PAVEMENT PLAN SHEET 1 OF 1
LINE MARKING PLAN	
SHT-RF-001001	LINE MARKING PLAN SHEET 1 OF 1
SIGNAGE PLAN	
SHT-RF-001101	SIGNAGE PLAN SHEET 1 OF 1
SIGNAGE SCHEDULE	
SHT-RF-002001	SIGNAGE SCHEDULE SHEET 1 OF 1
UTILITIES IMPACT ASSESSMENT PLAN	
SHT-UT-001001	UTILITIES IMPACT ASSESSMENT PLAN SHEET 1 OF 1
LITUATES IN IS A ST. ASSESSMENT SOLUTION IS	
UTILITIES IMPACT ASSESSMENT SCHEDULE	
SHT-UT-002001	UTILITIES IMPACT ASSESSMENT SCHEDULE SHEET 1 OF 1
SITE CLEARING PLAN	
SHT-SC-001001	SITE CLEARING PLAN SHEET 1 OF 1

CODE INDEX							
NAME							
GE	GENERAL						
RD	ROAD WORKS						
RL	ROAD LONGITUDINAL SECTIONS						
RC	ROAD CROSS SECTIONS						
UT	UTILITIES						
SM	STORMWATER MANAGEMENT						
PV	PAVEMENT						
LT	ROAD LIGHTING						
IT	INTELLIGENT TRANSPORT SYSTEMS						
SC	SITE CLEARING AND SPOIL SITE						
LS	LANDSCAPING AND SIGHT ENVELOPES						
ST	STRUCTURAL DETAILS						
PW	PROPERTY WORKS						
CS	CONSTRUCTION STAGING						
MS	MISCELLANEOUS / SUPPLEMENTARY						
GT	GEOTECHNICAL						
SV	SURVEY						
GI	GIS						

ASSOCIATED DRAWINGS						
TCS PLAN						
SHT-TC-001001	TCS 4596 PLAN SHEET 1 OF 1					
SURVEY						
GT0280	DETAIL SURVEY GIPSS ST					
080920PH1	SUBSURFACE UTILITY INVESTIGATION SHEET 1 OF 1					
MISCELLANEOUS						
SKT-SL-002001	STREET LIGHTING DESIGN ARP4559					
SKT-SL-002002	STREET LIGHTING DESIGN ARP4559					

FOR INFORMATION ONLY

<u> </u>	PAVEMENT EDGE DETAILS													
33													NOT FOR CONSTRUC	CTION
RE 0													NOT FOR CONSTRUC	CHOIN
EPA	DRAWING FILE LOCATION / NAME				DESIGN L	OT CODE	DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF TH	IIS DRAWING	PLOT DATE / TIM	E PLO	T BY	CLIENT	PENRITH CITY COUNCIL	Λ2
PRI 25	PW:/P0099981-SHT-GE-000011.DWG						-		1-Oct-20 / 5:10:32	PM M	MASURKARP	-	SYDNEY METRO WESTERN SYDNEY AIRPORT	A3
BE 00	EXTERNAL REFERENCE FILES	REV D	ATE	AMENDMENT / REVISION DESCRIPTION	WVR No.	APPROVAL	SCALES ON A3 SIZE DRAWING	DRAWINGS / DESIGN PREPARED BY	TITLE	NAME	DATE		EXTENSION OF OLD GIPPS STREET AT	
<u>~</u>		0 0		ISSUED FOR INFORMATION		T. RASUL			DRAWN	P. KOSTANICH	01.10.20	Transport	SUNFLOWER DRIVE, CLAREMONT MEADOWS	
E 5 €		0	1.10.20	IFI		T. RASUL			DRG CHECK	P. MASURKAR	01.10.20	NSW for NSW	DRAWING INDEX	
ĕ º									DESIGN	S. ANDREWS	01.10.20	SOVERIMENT I TOT I 100 V		SHEET 1 OF 1
<u>₹</u> –									DESIGN CHECK	V. ECCLES	01.10.20	PREPARED FOR	TINSW REGISTRATION No. DS 2020/000663	PART 1
2 2							CO-ORDINATE SYSTEM HEIGHT DATUM	-	VERIFIER	J. McDERMOTT	01.10.20	GREATER SYDNEY DIVISION BASING SYDNEY'S CONGESTION	ISSUE STATUS EDMS No. SHEET No.	ISSUE
Ĭ 。							GDA94/MGA ZONE 56 AHD	-	PROJECT MNGR	T. RASUL	01.10.20	SYDNEY METRO GREATER WEST	DETAILED DESIGN - SHT-GE	1 4
					<u> </u>			1	<u>'</u>	1		<u> </u>	© Transi	port for NSW

GENERAL NOTES

- 1. ALL CONSTRUCTION MATERIALS AND WORKMANSHIP SHALL BE IN ACCORDANCE WITH THE RMS SPECIFICATION FOR THE WORKS TOGETHER WITH THE REQUIREMENTS OF ALL RELEVANT CODES OR PRACTICE REFERRED TO THEREIN AND THE REQUIREMENTS OF ALL STATUTORY AUTHORITIES WHERE APPLICABLE.
- 2. DRAWINGS TO BE READ IN CONJUNCTION WITH ALL OTHER SPECIFICATIONS FOR THE PROJECT.
- LEVELS ARE TO AUSTRALIAN HEIGHT DATUM (AHD).
- 4. CO-ORDINATES ARE TO MAP GRID AUSTRALIA (MGA) CO-ORDINATE SYSTEM (ZONE 56).
- 5. ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE (UNO). ALL LEVELS, CHAINAGES, STATIONS AND CO-ORDINATES ARE EXPRESSED IN METRES.
- 6. WHERE REFERENCE IS MADE TO PROPRIETARY COMPONENT NAMES ON THE DRAWINGS THE CONTRACTOR MAY PROPOSE AN ALTERNATIVE PRODUCT PROVIDED THE ALTERNATIVE IS EQUIVALENT AND SATISFIES THE REQUIREMENTS OF THE SPECIFICATION AND IS APPROVED BY THE PRINCIPAL.
- 7. ACCESS TO PROPERTIES TO BE MADE AVAILABLE BY THE CONTRACTOR AT ALL TIMES DURING CONSTRUCTION.
- ALL WORK TO BE UNDERTAKEN IN ACCORDANCE WITH THE VERSION OF RMS STANDARDS LATEST AT THE TIME
- 9. WHERE AREAS ARE SHOWN AS BEING "ON HOLD" ON PLANS, ALL CORRESPONDING LONGITUDINAL SECTIONS, CROSS SECTIONS, DRAINAGE, PAVEMENTS AND OTHER DETAILS RELATING TO THAT AREA SHALL ALSO BE DEEMED TO BE "ON HOLD" UNO.
- 10. ALL PROPERTY WORKS WITHIN PROPERTY BOUNDARY SUBJECT TO AGREEMENT WITH PROPERTY OWNER AND
- 11. DRAWING REFERENCES QUOTED ARE ONLY SHOWING THE LAST SIX DIGITS FOR SIMPLICITY.
- 12. ALL GRADING POINTS ARE RELATED TO FINISHED ROAD LEVEL. REFER TO TYPICAL CROSS-SECTIONS FOR STRING LABELLING CONVENTION (GE SERIES).
- 13. ALL LOCATIONS, ORIENTATION AND LEVELS SHALL BE VERIFIED ON SITE BY THE CONTRACTOR BEFORE COMMENCING ANY WORK. REFER DISCREPANCIES TO THE PRINCIPAL. DO NOT OBTAIN DIMENSIONS FROM SCALING. EXISTING SURFACE LEVELS ON THE DRAWINGS ARE INDICATIVE ONLY

SAFETY - IN - DESIGN INFORMATION

- 1. THESE DRAWINGS ARE TO BE READ IN CONJUNCTION WITH RMS SPECIFICATION G22. THIS DOCUMENT LISTS SOME DESIGN RELATED WORK HEALTH AND SAFETY HAZARDS ASSOCIATED WITH THE PROJECT DESIGN, CONSTRUCTION AND OPERATION. THERE MAY BE OTHER HAZARDS AND RISKS NOT STATED IN THIS DOCUMENT. THIS DOCUMENT DOES NOT RELIEVE THE CONTRACTOR OF ITS OBLIGATIONS UNDER THE CONTRACT AND RELEVANT LEGISLATION.
- 2. REFER TO SID REPORT AND DESIGN REPORT

SIGNAGE AND LINE MARKING

- 1. TO ELIMINATE EXCESSIVE GLARE FROM THE SURFACE OF A SIGN IT IS TO BE TURNED APPROXIMATELY 5° AWAY FROM THE NORMAL TO THE HEADLIGHT BEAM / LINE OF SIGHT.
- 2. ALL SIGNAGE TO BE CLEAR OF ALL VEGETATION AND OBSTRUCTIONS.
- SIGNS TO BE INSTALLED IN ACCORDANCE WITH AS1742.
- 4. THE LOCATION OF ALL EXISTING SIGNS TO BE CONFIRMED PRIOR TO COMMENCING WORK. ENSURE ADOPTED METHOD OF CONSTRUCTION WILL AVOID DAMAGE TO ALL SERVICES.
- 5 CONDITION ASSESSMENT TO BE LINDERTAKEN ON ALL EXISTING SIGN FACES TO BE RELOCATED PRIOR TO BEING REUSED IN ACCORDANCE WITH RELEVANT SPECIFICATIONS AND STANDARDS OR AS DIRECTED BY THE
- 6. ALL EXISTING LINE MARKING EFFECTED BY THE NEW WORKS AND NOT OTHERWISE CONFLICTING WITH NEW LINE MARKING IS TO BE REINSTATED.
- 7. ALL LINE MARKING TO BE THERMOPLASTIC IN ACCORDANCE WITH RMS SPECIFICATION R141.
- 8. FOR NOTES ON PAVEMENTS REFER TO RMS DELINEATION GUIDELINE SECTION 9.
- 9. FOR REMOVAL OF LINE MARKING REFER TO RMS DELINEATION GUIDELINE SECTION 14.
- 10. RAISED PAVEMENT MARKERS SHALL BE PLACED ON ALL LANE, EDGE AND BARRIER LINES. SPACING OF RAISED PAVEMENT MARKERS SHALL BE IN ACCORDANCE WITH RMS DELINEATION GUIDE AND RMS SPECIFICATION
- 11. SIGNAGE AND LINE MARKING PLANS TO BE READ IN CONJUNCTION WITH TCS PLANS.

RMS STANDARD DRAWINGS

RMS STANDARD DRAWINGS CAN BE FOUND AT THE FOLLOWING LOCATION: http://www.rms.nsw.gov.au/business-industry/partners-suppliers/document-types/standard-drawings/index.html

STRUCTURE TYPE (DENOTED ON SCHEDULE)	STANDARD DRAWING NUMBER	DESCRIPTION	LAST AMENDED
	R0220	RMS STORMWATER DRAINAGE SERIES - GULLY PITS	
	R0220-01	GULLY PIT TYPE SA	Jan-17
	R0220-03	PRECAST CONCRETE LINTELS FOR TYPE SA KERB GULLY PITS	Jan-17
	R0220-04	STANDARD GULLY PIT TYPE SA (LARGE) GRATINGS AND FRAMES	Jan-17
	R0220-36	INLET SUMP WITH RAISED STEEL GRATE	Jan-17
	R0240	RMS STORMWATER DRAINAGE SERIES - PIPES	
	R0240-01	TYPE HS3 CONDITIONS	Jan-17
	MISCELLANEOUS		
EXISTING	-	EXISTING PIT / PIPE / CULVERT	-

FOR INFORMATION ONLY NOT FOR CONSTRUCTION

DRAWING FILE LOCATION / NAME				DESIGN LC	OT CODE	DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF TH	IS DRAWING	PLOT DATE / TIME	PLOT	ī BY	CLIE
PW:/P0099981-SHT-GE-000021.DWG						-		1-Oct-20 / 5:10:39 F	M M	IASURKARP	
EXTERNAL REFERENCE FILES	REV	DATE	AMENDMENT / REVISION DESCRIPTION	WVR No.	APPROVAL	SCALES ON A3 SIZE DRAWING	DRAWINGS / DESIGN PREPARED BY	TITLE	NAME	DATE	
	0	08.09.20	ISSUED FOR INFORMATION		T. RASUL			DRAWN	P. KOSTANICH	01.10.20	
	'	01.10.20	iri		I. RASUL			DRG CHECK	P. MASURKAR	01.10.20	
								DESIGN	S. ANDREWS	01.10.20	
								DESIGN CHECK	V. ECCLES	01.10.20	PRE
						CO-ORDINATE SYSTEM HEIGHT DATUM	-	VERIFIER	J. McDERMOTT	01.10.20	GR EA
						GDA94/MGA ZONE 56 AHD	-	PROJECT MNGR	T. RASUL	01.10.20	SY
	0 1	08.09.20 01.10.20	ISSUED FOR INFORMATION IFT		T. RASUL			DRG CHECK DESIGN DESIGN CHECK VERIFIER	P. MASURKAR S. ANDREWS V. ECCLES J. McDERMOTT	01.10.20 01.10.20 01.10.20 01.10.20	

Transport for NSW

PENRITH CITY COUNCIL SYDNEY METRO WESTERN SYDNEY AIRPORT EXTENSION OF OLD GIPPS STREET AT SUNFLOWER DRIVE, CLAREMONT MEADOWS

GENERAL NOTES GREATER SYDNEY DIVISION EASING SYDNEY'S CONGESTION SYDNEY METRO GREATER WEST

ITINSW REGISTRATION No. DS2020/000663 ISSUE STATUS **DETAILED DESIGN**

SHT-GE-000021 1

© Transport for NSW

LEGEND SHEET

SURVEY (EXISTING)

30KVL1 (L	<u> XISTINO)</u>				
	CABLE JUNCTION BOX (PEJB)		⊘	POWER SERVICE PILLAR UNDERGROUND (PEUP)	O 1N 30
	LARGE SIGN (SI)			G I PIPE (PGPI)	
\odot	ELECTRICAL CABLE MANHOLE (PEMH)		5 ₁ 5	FIRE HYDRANT (WATER)	>>>>
	SIGN POST (PSIN)				
	DRILL HOLE AND WING (PDHL)			OPTICAL FIBRE PIT (POFP)	
#	EXISTING VALVE BOX		•	BOLLARD (AC)	
	POLE LIGHT (PLPL)			TOP OF CONCRETE JUNCTION BOX	
À	STOP VALVE (WATER)		\odot	UNIDENTIFIED POLE	
	KERB INLET (KI)			BUS STOP (PBUS)	
	WATER HYDRANT				
⊗ XXXX	SURVEY MARKS (BOLTS, PEGS, NAILS)			PETROL PUMP	
	TRAFFIC SIGNAL JUNCTION BOX (PSJX)		0	DRAINAGE PIPE INVERT	
	TRAFFIC CONTROL SIGNAL (PSGL)			OPTICAL FIBRE JUNCTION BOX (POFJ)	
	RUBBISH BIN (PBIN)		60	SPEED ZONE LINEMARKING	
	TELEPHONE SINGLE CONCRETE PIT (PTSP)		1	ARROW RIGHT TURN (AR)	
	TELEPHONE TWIN CONCRETE PIT (PTTP)		7	ARROW RIGHT TURN (AR)	
•	PIER COLUMN POINT (PBPI)			ARROW LEFT TURN (AL)	
₩	DRAINAGE JUNCTION MANHOLE (PDJM)		1		
	TELEPHONE BOX POINT (PTBX)		1	ARROW STRAIGHT AHEAD (AS)	
@	TELEPHONE DISTRIBUTION PILLAR (PTDP)			EVICTING DOCT DOUBLE CIDED (DCDC)	
	TELEPHONE SUMP (TS)			EXISTING POST - DOUBLE SIDED (PSDS)	
	UNIDENTIFIED SERVICE		\mathcal{N}	TRANSFORMER CABINET CENTRE (PETC)	
	DISTRIBUTION FUSE POINT (PEFP)		\otimes	FENCE POST OR GUIDE POST (POST)	
	TRAFFIC SIGNAL CONTROLLER (TCS)		₩M WM	WATER MAIN MARKER (PWMM)	
	WATER HYDRANT (PWHY)		TSP	EXISTING STD 1.1m BY 1.1m MAIN PIT (PTMP)	
·	POLE POWER (PPPL)		©™ TM	EXISTING TRAFFIC MARKER (SILENT COP) (PTMX)	
`	LUMINAIRE			EXISTING GULLY PIT (PGUL)	
	MAIL BOX				
Ø	POWER POLE AND LIGHT (PPLP)	— D 375		• •	
↔	MANHOLE COVER (PSMH)	— D 525		EXISTING PIPE - 525 DIA (U5	
— D 450 ——	EXISTING PIPE - 450 DIA (U4)		\odot^{SLH}	EXISTING LAMPHOLES (PSLH)	
T	EXISTING LIGHT WITH OUTREACH (LI)		\bigcirc^{SVP}	EXISTING VENT PIPE (PSVP)	
⊘ ^{AJP}	EXISTING ABOVE GROUND JOINING POST (PTJP)		\bigcirc AP	EXISITING ALIGNMENT PIN (PAPN)	É
— D 300 ——	EXISTING PIPE - 300 DIA (U2)		\odot^{EGL}	EXISTING GARDEN LIGHT (PLGN)	(
O.	EXISTING I'LL = 300 DIA (02) EXISTING INLET TO SUMP (PILT)		© ^{SF}	EXISTING DRAIN SUBSOIL FLUSH POINT (PSFP)	{
М			Δ	EXISTING AIR VALVE (PWAV)	
	EXISTING METER (PWMR)		FLASH	EXISTING CAMERA - FLASH UNIT (PCFU)	
0	EXISTING DISH DRAIN (DD)		CAM		
ш	EXISTING PARKING METER (PKME)		\square	EXISTING RED LIGHT-SPEED-TRAFFIC CAMERA (PCAM)	

EXISTING INVERT - 300 DIA (PI02)

EXISTING TOPO SPOT HEIGHT

EXISTING DRAIN TABLE

EXISTING SIGN WITH OUTREACH

EXISTING TRAFFIC LIGHT WITH OUTREACH (TO)

EXISTING HISTORICAL POINT OF INTEREST (PHIS)

TREE TRUNK - 1200mm DIA PT11

TREE TRUNK - 1000mm DIA PT10

TREE TRUNK - 900mm DIA PT09

TREE TRUNK - 800mm DIA PT08

TREE TRUNK - 700mm DIA PT07

TREE TRUNK - 600mm DIA PT06

TREE TRUNK - 500mm DIA PT05

TREE TRUNK - 400mm DIA PT04

TREE TRUNK - 300mm DIA PT03

TREE TRUNK - 200mm DIA PT02

TREE TRUNK - 100mm DIA PT01

TREE FOLIAGE - 1M SPREAD (PF01)

TREE FOLIAGE - 2M SPREAD (PF02)

TREE FOLIAGE - 4M SPREAD (PF03)

TREE FOLIAGE - 6M SPREAD (PF04)

TREE FOLIAGE - 7M SPREAD (PF05)

TREE FOLIAGE - 8M SPREAD (PF06)

TREE FOLIAGE - 10M SPREAD (PF07)

TREE FOLIAGE - 12M SPREAD (PF08)

TREE FOLIAGE - 15M SPREAD (PF09)

ABREVIATIONS

TCS TRAFFIC CONTROL SIGNAL

DRAWING(S)

STEEL REINFORCED CONCRETE PIPE

STD STANDARD

FOR INFORMATION ONLY

NOT FOR CONSTRUCTION

DRAWING FILE LOCATION / NAME			DESIGN LO	T CODE	DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF	THIS DRAWING	PLOT DATE / TIME		PLOT BY	·
PW:/P0099981-SHT-GE-000041.DWG					-		1-Oct-20 / 5:10:45 I	PM .	MASU	JRKARP
EXTERNAL REFERENCE FILES RE	V DATE	AMENDMENT / REVISION DESCRIPTION	WVR No.	APPROVAL	SCALES ON A3 SIZE DRAWING	DRAWINGS / DESIGN PREPARED BY	TITLE	NAME	D	DATE
0		ISSUED FOR INFORMATION		T. RASUL			DRAWN	P. KOSTANICH	01	1.10.20
'	01.10.20	IFI		I. KASUL			DRG CHECK	P. MASURKAR	01	1.10.20
							DESIGN	S. ANDREWS	01	1.10.20
							DESIGN CHECK	V. ECCLES	01	1.10.20
					CO-ORDINATE SYSTEM HEIGHT DATUM	-	VERIFIER	J. McDERMOTT	01	1.10.20
						-	PROJECT MNGR	T. RASUL	01	1.10.20
	PW:/P0099981-SHT-GE-000041.DWG	PW:/P0099981-SHT-GE-000041.DWG	PW:/P0099981-SHT-GE-000041.DWG EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION 0 08.09.20 ISSUED FOR INFORMATION	PW:/P0099981-SHT-GE-000041.DWG EXTERNAL REFERENCE FILES REV DATE AMENDMENT/REVISION DESCRIPTION WYR No. 0 08.09.20 ISSUED FOR INFORMATION	PW:/P0099981-SHT-GE-000041.DWG EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION WVR No. APPROVAL 1 01.10.20 ISSUED FOR INFORMATION IFT T. RASUL T. RASUL T. RASUL	PW:/P0099981-SHT-GE-000041.DWG EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION WWR No. APPROVAL SCALES ON A3 SIZE DRAWING 1 01.10.20 IFT IFT AMENDMENT / REVISION DESCRIPTION WWR No. APPROVAL SCALES ON A3 SIZE DRAWING 1 1. RASJUL T. RASJUL CO-ORDINATE SYSTEM HEIGHT DATUM	PW:/P0099981-SHT-GE-000041.DWG EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION W/R No. APPROVAL SCALES ON A3 SIZE DRAWING DRAWINGS / DESIGN PREPARED BY 1 0 0 89.09.20 1 ISSUED FOR INFORMATION IFT T	PW:/P0099981-SHT-GE-000041.DWG EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION NO 08.09.20 1 01.10.20 ISSUED FOR INFORMATION IF AMENDMENT / REVISION DESCRIPTION NO 08.09.20 1 01.10.20 ISSUED FOR INFORMATION IF AMENDMENT / REVISION DESCRIPTION NET THE AMENDME	PW:/P0099981-SHT-GE-000041.DWG EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION NSUED FOR INFORMATION IF AMENDMENT / REVISION DESCRIPTION AMENDMENT / REVISION DESCRIPTION NSUED FOR INFORMATION IF AMENDMENT / REVISION DESCRIPTION AMENDMENT / REVISION DESCRIPTION NSUED FOR INFORMATION IT ASSULT A PASULT / RASILT A PASULT A PASULT / RASILT A PASULT / RASILT A PASULT / RASILT A PASUL	PW:/P0099981-SHT-GE-000041.DWG EXTERNAL REFERENCE FILES REV DATE AMENDMENT/REVISION DESCRIPTION NSUBDIFICATION SIZE PROVING NSUBDIFICATION SIZE PROVING

Transport for NSW **NSW**

PENRITH CITY COUNCIL SYDNEY METRO WESTERN SYDNEY AIRPORT EXTENSION OF OLD GIPPS STREET AT SUNFLOWER DRIVE, CLAREMONT MEADOWS LEGEND

Trinsw registration no. DS2020/000663 GREATER SYDNEY DIVISION EASING SYDNEY'S CONGESTION SYDNEY METRO GREATER WEST ISSUE STATUS

SHEET No. ISSUE SHT-GE-000041 1 DETAILED DESIGN

© Transport for NSW

FULL SIZE A3

GDA94/MGA ZONE 56

S. ANDREWS

J. McDERMOTT

01.10.20

GREATER SYDNEY DIVISION EASING SYDNEY'S CONGESTION SYDNEY METRO GREATER WEST

DESIGN CHECK V. ECCLES

PROJECT MNGR T. RASUL

DESIGN


VERIFIER

SHEET No. ISSUE SHT-GE-000051 1

TINSW REGISTRATION No. DS2020/000663

ISSUE STATUS

DETAILED DESIGN



PT

Start

CC

CT

End

CHAINAGE

0.000

21.885

35.000

40.000

45.000

50 000

55 000

60.000

65.000

70.000

75.000

78.185

80.000

85.000

90.000

95.000

100.000

105.000

110 000

115.000

120.000

125.000

130.000

135.000

140.000

145.000

150.000

155.000

EASTING

291885.530

291906.383

291918.749

291923.511

291928.299

291933.109

291937.942

291942.796

291947.668

291952.559

291957.467

291960.600

291962.388

291967.313

291972.238

291977.163

291982.087

291987.012

291991.937

291996.862

292001.786

292006.711

292011.636

292016.561

292021.485

292026.410

292031 335

292036.260

HORIZONTAL ALIGNMENT REPORT - CONTROL LINE MCA01

BEARING

104°26'12.65"

110°42'18.48"

108°12'01.37"

107°14'43.62"

106°17'25.88"

105°20'08.13"

104°22'50.38"

103°25'32.64"

102°28'14.89"

101°30'57.14"

100°33'39.40"

99°57'09.88"

99°57'09.88"

99°57'09.88"

99°57'09.88"

99°57'09.88"

99°57'09.88"

99°57'09.88"

99°57'09 88"

99°57'09.88"

99°57'09.88"

99°57'09.88"

99°57'09.88"

99°57'09.88"

99°57'09.88"

99°57'09.88"

99°57'09.88"

99°57'09.88"

DEP.SEG

ARC

ARC

LINE

NORTHING

6261038.891

6261032.287

6261027.920

6261026.398

6261024.955

6261023.593

6261022 311

6261021.109

6261019.989

6261018.950

6261017.993

6261017.426

6261017.112

6261016.248

6261015.383

6261014.519

6261013.655

6261012.791

6261011.927

6261011.063

6261010.198

6261009.334

6261008.470

6261007.606

6261006.742

6261005.877

6261005.013

6261004.149

DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING PW:/P0099981-SHT-RD-001051.DWG 1-Oct-20 / 5:11:59 PM MASURKAR REV DATE AMENDMENT / REVISION DESCRIPTION DRAWINGS / DESIGN PREPARED BY EXTERNAL REFERENCE FILES WVR No. APPROVAL SCALES ON A3 SIZE DRAWING TITLE DATE P. KOSTANICH 01.10.20 IFT DRAWN 01.10.20 DRG CHECK P. MASURKAR 01.10.20 DESIGN S. ANDREWS DESIGN CHECK V. ECCLES 01.10.20 GREATER SYDNEY DIVISION EASING SYDNEY'S CONGESTION SYDNEY METRO GREATER WEST VERIFIER J. McDERMOTT CO-ORDINATE SYSTEM HEIGHT DATUM PROJECT MNGR T. RASUL GDA94/MGA ZONE 56

DEP.LEN

56.299

76.815

DEP.RAD

-300.000

-300.000

-300.000

-300.000

-300.000

-300.000

-300.000

-300.000

-300.000

-300.000

FOR INFORMATION ONLY

NOT FOR CONSTRUCTION

PENRITH CITY COUNCIL SYDNEY METRO WESTERN SYDNEY AIRPORT

ISSUE STATUS

DETAILED DESIGN

Transport

for NSW


NSW


EXTENSION OF OLD GIPPS STREET AT SUNFLOWER DRIVE, CLAREMONT MEADOWS

ALIGNMENT CONTROL SET-OUT TABLES SHEET 1 OF 1 TINSW REGISTRATION No. DS2020/000663

SHT-RD-001051 0

© Transport for NSW





LEGEND DESIGN SURFACE LEVELS EXISTING SURFACE LEVELS UTILITY (COMMS) NEW S UTILITY (ELECTRICAL) UTILITY (STORMWATER INVERT)

NOTES

1. CIVIL CROSS SECTIONS DO NOT SHOW ABANDONED STORMWATER FOR CLARITY

> FOR INFORMATION ONLY NOT FOR CONSTRUCTION

30												
	DRAWING FILE LOCATION / NAME				DESIGN LO	OT CODE	DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS	S DRAWING	PLOT DATE / TIME	P	LOT BY	CI
25	PW:/P0099981-SHT-RL-003001.DWG						-		1-Oct-20 / 5:12:43 F	PM	MASURKARP	
0	EXTERNAL REFERENCE FILES	REV	DATE	AMENDMENT / REVISION DESCRIPTION	WVR No.	APPROVAL	SCALES ON A3 SIZE DRAWING	DRAWINGS / DESIGN PREPARED BY	TITLE	NAME	DATE	
-		0	08.09.20 01.10.20	ISSUED FOR INFORMATION		T. RASUL T. RASUL	U0D7 4 500		DRAWN	P. KOSTANICH	01.10.20	
12		۱ ۱	01.10.20	IFI		I. RASUL	HORZ. 1 : 500 2.5 0 2.5 5 7.5 10 12.5m		DRG CHECK	P. MASURKAR	01.10.20	
9							0.5 0 0.5 1 1.5 2 2.5m		DESIGN	S. ANDREWS	01.10.20	
							VERT. 1 : 100 FULL SIZE A3		DESIGN CHECK	V. ECCLES	01.10.20	PF
Ω							CO-ORDINATE SYSTEM HEIGHT DATUM		VERIFIER	J. McDERMOTT	01.10.20	F
0							GDA94/MGA ZONE 56 AHD	-	PROJECT MNGR	T. RASUL	01.10.20	S

33.092 33.110 33.146

(OLD) GIPPS STREET - CONTROL LINE MCA01

A3 Horizontal scale 1:500 A3 Vertical scale 1:100

33.001 32.933

58.968 60.000

32.165 32.357

48.968 50.115

EXISTING LEVELS

CHAINAGE

Transport for NSW

34.523

GREATER SYDNEY DIVISION EASING SYDNEY'S CONGESTION SYDNEY METRO GREATER WEST


PENRITH CITY COUNCIL SYDNEY METRO WESTERN SYDNEY AIRPORT EXTENSION OF OLD GIPPS STREET AT SUNFLOWER DRIVE, CLAREMONT MEADOWS LONGITUDINAL SECTION - MCA01 (OLD) GIPPS STREET


SHEET 1 OF 1 TINSW REGISTRATION No. DS2020/000663 ISSUE STATUS


SHEET No. ISSUE SHT-RL-003001 1

© Transport for NSW

A3







GDA94/MGA ZONE 56

PROJECT MNGR T. RASUL

SHT-RC-005002 1 © Transport for NSW

DATUM 32.000

DESIGN

LEVELS

EXISTING

LEVELS

DESIGN

OFFSETS

CUT STRINGS

34.084 34.002 34.100

34.084 34.083 34.083

-9.925 -9.657 -9.337


LEGEND

DESIGN SURFACE LEVELS

EXISTING SURFACE LEVELS EXISTING PAVEMENT

NOTES

1. CIVIL CROSS SECTIONS DO NOT SHOW EXISTING UTILTIES FOR CLARITY.




-MCA01

34.068 34.068


34.202 34.202

0.000

CH 120.000



CH 150.000



CH 140.000

FOR INFORMATION ONLY

NOT FOR CONSTRUCTION

-													
	DRAWING FILE LOCATION / NAME				DESIGN LO)T CODE	DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF TH	IS DRAWING	PLOT DATE / TIME		PLOT BY		ī
<u> </u>	PW:/P0099981-SHT-RC-005003.DWG						-		1-Oct-20 / 5:11:46 PI	M	MASU	URKARP	
	EXTERNAL REFERENCE FILES RE	EV D	JATE	AMENDMENT / REVISION DESCRIPTION	WVR No.	APPROVAL	SCALES ON A3 SIZE DRAWING	DRAWINGS / DESIGN PREPARED BY	TITLE	NAME	1	DATE	
_	0			ISSUED FOR INFORMATION		T. RASUL T. RASUL	11007 4 000		DRAWN	P. KOSTANICH	01	01.10.20	
-	'	"	1.10.20	IF1	'	I. RASUL	HORZ. 1 : 200 1 0 1 2 3 4 5m	1	DRG CHECK	P. MASURKAR	01	01.10.20	
					'		0.5 0 0.5 1 1.5 2 2.5m	1	DESIGN	S. ANDREWS	01	01.10.20	
					'		VERT. 1 : 100 FULL SIZE A3	1	DESIGN CHECK	V. ECCLES	01	11.10.20 P	F
•					'		CO-ORDINATE SYSTEM HEIGHT DATUM	-	VERIFIER	J. McDERMOTT	01	1.10.20	Ë
					1		GDA94/MGA ZONE 56 AHD	1_	PROJECT MNGR	T RASUI	0.	01.10.20	S

AR AR

34.225 34.225 34.231

34.225 34.231 34.231


GREATER SYDNEY DIVISION EASING SYDNEY'S CONGESTION SYDNEY METRO GREATER WEST

Transport for NSW

PENRITH CITY COUNCIL SYDNEY METRO WESTERN SYDNEY AIRPORT EXTENSION OF OLD GIPPS STREET AT SUNFLOWER DRIVE, CLAREMONT MEADOWS CROSS SECTIONS - MCA01

SHEET 3 OF 3 (OLD) GIPPS STREET TINSW REGISTRATION No. DS2020/000663 ISSUE STATUS

SHEET No. ISSUE SHT-RC-005003 1 © Transport for NSW



:		ı
	-1	l
:	ž	ı
:	m ON A3 SIZE ORIGINA	ı
	굕	ı
	Ĕ	ı
	7	ı
	3	ı
	⋖	ı
	6	ı
	€	ı
	50mm 0	ı
	r.	l
		ı
	45	ı
1	4	ł
1		ı
,	8	ı
•	_	ı
:		ı
	32	ı
		l
	0	ı
	8	ļ
		ı
	25	ı
	-	ł
ı		ľ
1	20	ļ
	_	l
		ı
:	12	ı
		ı
	9	ı
:	_	l
		ı

	LONGITUDINAL PAVEMENT DRAINAGE - STRUCTURES SCHEDULE - DSXXXX- XXXX												
STRUCTURE NO.	STRUCTURE TYPE	COORD	INATES	DETAIL DRAWING REFERENCE	DRAWING PLAN NO.	COMMENTS							
STRUCTURE NO.	STRUCTURE TIPE	EASTING NORTHING		DETAIL DRAWING REFERENCE	DRAWING FLAN NO.	COMMENTS							
A01\05	RSG 600x600	291983.016	6261005.370	R0220-36	SM-1001	TOP OF PIT TO BE FLUSH WITH INVERT OF PROPOSED TABLE DRAIN.							
A01\04	SA2	291975.813 6261008.565		R0220-01 Sheet 1	SM-1001								
A01\03	SA2	291977.922	6261020.582	R0220-01 Sheet 1	SM-1001								
A01\02	SA2	291955.035	6261024.674	R0220-01 Sheet 1	SM-1001								
EX 27\10	SA1-CONN	291930.035	6261016.746	R0220-43	SM-1001	CONNECT NEW PIPES TO EXISTING PITS. CONFIRM INVERT LEVELS OF EXISTING PITS PRIOR TO CONSTRUCTION.							
B01\02	SA2	291944.599	6261013.913	R0220-01 Sheet 1	SM-1001								
EX 27\09	SA1-CONN	291933.301 6261031.962		R0220-43	SM-1001	CONNECT NEW PIPES TO EXISTING PITS. CONFIRM INVERT LEVELS OF EXISTING PITS PRIOR TO CONSTRUCTION.							

- 1. REFER TO DRAINAGE PROFILES FOR PIPE INVERTS, PIPE CLASS AND FINISHED PIT / LID LEVELS.
- 2. REFER TO RMS ROADWORKS STORMWATER DRAINAGE (R11) MODEL DRAWINGS FOR PIT SETOUT /
- 3. DRAWING REFERENCE PROVIDED FOR GENERAL ARRANGEMENT, STRUCTURE DIMENSIONS, SETOUT POINT AND SURFACE DETAILS.
- 4. PRECAST STRUCTURES COMPLYING WITH RMS SPECIFICATION D&C R11 ARE TO BE USED.
- 5. EXISTING STRUCTURES ARE SHOWN IN GREYSCALE AND ARE PROVIDED FOR INFORMATION ONLY.
- 6. PIT COORDINATES ARE INDICATIVE ONLY AND SUBJECT TO CHANGE DURING 100% DETAILED DESIGN.

FOR INFORMATION ONLY NOT FOR CONSTRUCTION

8												
	DRAWING FILE LOCATION / NAME				DESIGN LO	OT CODE	DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF TH	IS DRAWING	PLOT DATE / TIM	E	PLOT BY	CLIENT
25	PW:/P0099981-SHT-SM-002001.DWG						-		1-Oct-20 / 5:13:17	PM	MASURKARP	. 344
۵ [EXTERNAL REFERENCE FILES	REV	DATE	AMENDMENT / REVISION DESCRIPTION	WVR No.	APPROVAL	SCALES ON A3 SIZE DRAWING	DRAWINGS / DESIGN PREPARED BY	TITLE	NAME	DATE	
-		0	01.10.20	IFT		T. RASUL			DRAWN	P. KOSTANICH	01.10.20	Transport
12									DRG CHECK	P. MASURKAR	01.10.20	NSW for NSW
9									DESIGN	S. ANDREWS	01.10.20	201214111111111111111111111111111111111
									DESIGN CHECK	V. ECCLES		PREPARED FOR GREATER SYDNEY DIVISION
2							CO-ORDINATE SYSTEM HEIGHT DATUM	-	VERIFIER	J. McDERMOTT	01.10.20	EASING SYDNEY DIVISION
0							GDA94/MGA ZONE 56 AHD	-	PROJECT MNGR	T. RASUL	01.10.20	SYDNEY METRO GREATER WEST

PENRITH CITY COUNCIL
SYDNEY METRO WESTERN SYDNEY AIRPORT
EXTENSION OF OLD GIPPS STREET AT
SUNFLOWER DRIVE, CLAREMONT MEADOWS

STORMWATER SCHEDULE


TFINSW REGISTRATION No. DS2020/000663 ISSUE STATUS DETAILED DESIGN

SHEET No. ISSUE O

© Transport for NSW

st saved by: MASURKARP(2020-10-01) Last Plotted: 2020-10-01

45 | Somm ON AS SIZE ORIGINAL



LEGEND

NEW DRAINAGE PIPES

EXISTING DRAINAGE PIPES

DESIGN SURFACE

EXISTING SURFACE

AXXIXX
PIT TAG - PROPOSED PIT

EX XXXX
PIT TAG - EXISTING PIT

UTILITY (EXISTING RETAINED)

NOTES:

- 1. PIPE SIZES AND INVERTS ARE INDICATIVE ONLY AND SUBJECT TO HYDRAULIC DESIGN DURING DETAILED DESIGN
- . LOCATION OF PROPOSED UTILITIES ARE NOT SHOWN. PIPE INVERTS AND PIT LOCATIONS MAY BE SUBJECT TO CHANGE DURING DETAILED DESIGN IF UTILITIES ARE RELOCATED.
- RELOCATION/PROTECTION MAY BE REQUIRED BY TELSTRA. REFER TELSTRA APPROVED DESIGN DRAWINGS FOR DETAILS.

FOR INFORMATION ONLY
NOT FOR CONSTRUCTION


DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING PENRITH CITY COUNCIL SYDNEY METRO WESTERN SYDNEY AIRPORT PLOT BY PW:/P0099981-SHT-SM-003001.DWG 1-Oct-20 / 5:13:23 PM MASURKAR REV DATE AMENDMENT / REVISION DESCRIPTION WVR No. APPROVAL SCALES ON A3 SIZE DRAWING DRAWINGS / DESIGN PREPARED BY EXTENSION OF OLD GIPPS STREET AT EXTERNAL REFERENCE FILES TITLE P. KOSTANICH 01.10.20 IFT SUNFLOWER DRIVE, CLAREMONT MEADOWS DRAWN 01.10.20 **Transport** NSW DRG CHECK P. MASURKAR for NSW STORMWATER LONGITUDINAL SECTIONS 01.10.20 SHEET 1 OF 1 S. ANDREWS DESIGN Trinsw registration No. DS2020/000663 DESIGN CHECK V. ECCLES 01.10.20 GREATER SYDNEY DIVISION EASING SYDNEY'S CONGESTION SYDNEY METRO GREATER WEST VERIFIER J. McDERMOTT HEIGHT DATUM ISSUE STATUS SHEET No. ISSUE OF SHT-SM-003001 GDA94/MGA ZONE 56 PROJECT MNGR T. RASUL DETAILED DESIGN © Transport for NSW NOTES:

- ALL DIMENSIONS ARE IN MILLIMETRES UNLESS NOTED OTHERWISE
- MATERIAL SUPPLY AND CONSTRUCTION:
- ALL ASPHALT TO CONFORM TO TINSW R116.
- PRIME, PRIMERSEALS AND SPRAY SEALS TO CONFORM TO TINSW R106.
- ALL EARTHWORKS TO CONFORM TO TINSW R44, UNLESS OTHERWISE INDICATED ON THE DRAWINGS.
- JOINT FILLER TO COMPLY WITH TfNSW 3204.
- LEAN-MIX CONCRETE TO CONFORM TO TfNSW R82
- CONCRETE FOR FOOTPATH TO CONFORM TO TINSW R173.
- THE THICKNESS OF SEAL SHALL BE TAKEN INTO ACCOUNT IN THE DESIGN MILLING DEPTH AND SHALL APPROXIMATELY BE EQUIVALENT TO THE AVERAGE LEAST DIMENSION (ALD) OF THE AGGREGATE. UNTIL SUCH TIME ALD TESTS ARE CONDUCTED ON THE AGGREGATES, AN ALD OF 4 mm MAY BE ASSUMED FOR A 7 mm NOMINAL SIZE AGGREGATE.
- LOW CUTTER SEAL (C170 BINDER WITH MAXIMUM 2% CUTTER) SHALL BE APPLIED UNDERNEATH ASPHALT BASE COURSE. NOMINAL AGGREGATE SPREAD RATE AND RESIDUAL BINDER APPLICATION RATE SHALL BE BETWEEN 200 AND 250 m²/m³ AND 0.80 l/m² RESPECTIVELY.
- PRIMERSEAL (C170 BINDER WITH PERCENTAGE OF CUTTER TO CONFORM TO T(NSW FORM 395A) SHALL BE APPLIED UNDERNEATH LEAN-MIX CONCRETE SUBBASE. AGGREGATE AND RESIDUAL BINDER SPREAD RATE SHALL CONFORM TO TINSW FORM 395A.
- FOUNDATION TREATMENT FOR PAVEMENT TYPE CP1 AND F1:
- EXCAVATE TO DESIGNED FLOOR LEVEL
- WHERE CBR AT THE DESIGNED FLOOR LEVEL IS LESS THAN 5%, OR PI GREATER THAN 12%, PROVIDE 200 mm HEAVILY BOUND SUBBASE GRAVE LAITIER (TfNSW R73) AS WORKING PLATFORM AND COMPACT TO REQUIREMENTS OF TfNSW R50.
- IF CBR AT DESIGNED FLOOR LEVEL IS GREATER THAN 5%, PROVIDE FOUNDATION TREATMENT C1 TO
- SMZ / DGB20 CAN BE REPLACED WITH 200 mm THICK HBSB GRAVE LAITIER LAYER (TfNSW R73) SUBJECT TO PRINCIPAL'S APPROVAL
- SAND:CEMENT MIX SHALL BE COMPACTED IN MAXIMUM 100 mm THICK LAYERS.
- FOR PAVEMENT TYPE FP1, THE SURFACE OF THE COMPACTED UNBOUND GRANULAR MATERIAL SHALL BE MOISTENED PRIOR TO PLACING THE CONCRETE TO MINIMISE MOISTURE LOSS.
- ALL ASPHALT LAYERS INCLUDING THE CORRECTIVE LAYER SHALL BE WITHIN THE RANGE OF THE ALLOWABLE ASPHALT LAYER THICKNESS LISTED IN TABLE 1:

TABLE 1: ALLOWABLE ASPHALT LAYER THICKNESS

		ALLOWABLE ASPHALT LAYER THICKNESS FOR DIFFERENT NOMINAL ASPHALT SIZE (mm)								
	5	7	10	14	20					
DENSE GRADED ASPHALT (DGA)	15 - 25	21 - 35	30 - 50	42 - 70	60 - 100					

- 11. AC20 AND AC14 WARM MIX SHALL BE COMPACTED AT TEMPERATURES APPROXIMATELY AROUND 125°C. COMPACTION TEMPERATURES SHALL BE CONFIRMED AFTER FOLLOWING METHODOLOGY INCLUDED IN APPENDIX B OF AS2891.2.2.
- FOOTPATH SHALL BE CONSTRUCTED IN ACCORDANCE WITH PENRITH CITY COUNCIL ENGINEERING CONSTRUCTION SPECIFICATION FOR CIVIL WORKS - STANDARD FOOTPATH DETAILS DRAWING SD1001
- FOR PAVEMENT TYPE CP1, THE TOTAL AC LAYER THICKNESS IS SHOWN AS 180 mm. THE CONSTRUCTED THICKNESS SHALL MATCH THE EXISTING ADJACENT TOTAL AC LAYER THICKNESS. IF THE ADJACENT TOTAL THICKNESS IS LESS THAN 150 mm, CONSULT THE PRINCIPAL. CONTRACTOR SHALL INFORM AND AGREE WITH
- 14. IF HEAVILY BOUND SUBBASE IS USED AS WORKING PLATFORM, SMZ SHALL BE A MATERIAL WITH PI=0%.
- ALL PROFILING OPERATIONS SHALL BE IN ACCORDANCE WITH TINSW R101.
- MILL AND CORRECT: AFTER MILLING THE TOP 50 mm OF THE EXISTING PAVEMENT. THE EXPOSED SURFACE MAY REQUIRE A CORRECTIVE LAYER IF DEPTH TO FINISHED SURFACE LEVEL IS GREATER THAN 70 mm. CORRECTIVE LAYER SHALL BE A MINIMUM 20 mm AC7 (A15E). ASPHALT TYPES SHOULD COMPLY WITH TfNSW R116
- ON COMPLETION OF THE MILLING OPERATION FOR THE PAVEMENT TYPE M&C, THE REMAINING ASPHALT LAYER SHALL BE INSPECTED. IF IT IS CRACKED, STRIPPED OR DELAMINATED AND IF THE REMAINING LAYER IS LESS THAN 30 mm THICK SHALL BE REMOVED AS WELL. CRACKS WIDER THAN 3 mm SHALL BE SEALED IN ACCORDANCE WITH TINSW M211 OR 214, PRIOR TO CONSTRUCTION OF THE NEW ASPHALT LAYERS
- PROPRIETARY POLYMER MODIFIED PRIMER EMULSION PRODUCT INCLUDING THE MANUFACTURER'S APPLICATION GUIDELINES SHALL BE APPROVED BY THE PRINCIPAL BEFORE USE. POLYMER MODIFIED PRIMER EMULSION CAN BE REPLACED WITH QUICK DRYING PRIMER (TfNSW 3265).







AC14 WARM MIX (A15E) SEE NOTE 11 50 2.5% WASHED RECYCLED GLASS (TfNSW 3154)

AC20 WARM MIX (AR450) SEE NOTE 11 100 MIN. 5% WASHED RECYCLED GLASS (TfNSW 3154) 7 mm LOW CUTTER SEAL (TfNSW R106) SEE NOTES 3 AND 4

DGS20 (TfNSW 3051) SEE NOTE 9 150

DESIGN SUBGRADE CBR 4%





AC14 WARM MIX (A15E) SEE NOTE 10,11,16 AND 17 2.5% WASHED RECYCLED GLASS (TfNSW 3154)

CORRECTIVE LAYER (TfNSW R116) IF REQUIRED

TACK COAT (IF ASPHALT EXPOSED) OR POLYMER MODIFIED PRIMER EMULSION (TfNSW 3254) (IF CONCRETE EXPOSED)

VARIES EXISTING PAVEMENT



PAVEMENT TYPE - M&C MILL AND CORRECTION

FINISHED SURFACE LEVEL


25 MPa CONCRETE WITH SL72 MESH (TfNSW R54)

DGB20 (TfNSW 3051) SEE NOTE 9

DESIGN SUBGRADE CBR 2.5%

SUBGRADE OR COMPACTED VERGE MATERIAL

PAVEMENT TYPE - FP1 CONCRETE FOOTPATH (SEE NOTE 12)



TURF (TfNSW R178)

TURF UNDERLAY (TfNSW R179)

COMPACTED VERGE MATERIAL OR COMPACTED SUBGRADE



PAVEMENT TYPE - TF

FOR INFORMATION ONLY NOT FOR CONSTRUCTION

DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING 1-Oct-20 / 5:11:06 PM MASIIRKAR PW:/P0099981-SHT-PV-000501.DWG EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION APPROVAL SCALES ON A3 SIZE DRAWING DRAWINGS / DESIGN PREPARED BY WVR No. TITLE P KOSTANICH ISSUED FOR INFORMATION DRAWN 01.10.20 P. MASURKAR DRG CHECK 1.10.20 DESIGN S. ANDREWS DESIGN CHECK V. ECCLES 22.09.20 VERIFIER J. McDERMOTT HEIGHT DATUM GDA94/MGA ZONE 56 PROJECT MNGR T. RASUL

Transport NSW


GREATER SYDNEY DIVISION FASING SYDNEY'S CONGESTION


for NSW


PENRITH CITY COUNCIL SYDNEY METRO WESTERN SYDNEY AIRPORT EXTENSION OF OLD GIPPS STREET AT SUNFLOWER DRIVE, CLAREMONT MEADOWS PAVEMENT PROFILES

TINSW REGISTRATION No. DS2020/000663 SSHE STATUS **DETAILED DESIGN**

SHT-PV-000501 1 © Transport for NSW







NOTES:

- 1. ALL DIMENSIONS SHOWN IN MILLIMETERS UNO.
- 2. REFER TO PAVEMENT PLAN SHEETS SHT-PV-001001 FOR LOCATION OF THE INTERFACE JOINT.
- 3. REFER TO SHEET SHT-PV-000501 FOR PAVEMENT PROFILE DETAILS.
- 4. REFER TO SM SERIES FOR STORMWATER DRAINAGE DETAILS.
- 5. WEARING COURSE LONGITUDINAL JOINT SHALL BE LOCATED WITHIN ± 25 mm OF LINE MARKING OR IN THE CENTRE OF A LANE UNLESS OTHERWISE INDICATED ON THE DRAWINGS.
- 6. LONGITUDINAL JOINT IN ASPHALT LAYERS SHALL BE OFFSET 150 mm MINIMUM FROM JOINTS IN UNDERLYING LAYER.
- 7. FOR TRANSVERSE INTERFACE MINIMUM DIMENSIONS ARE 1000 mm.
- 8. AC20 BASE COURSE FOR PAVEMENT TYPE CP1 SHALL BE PLACED AS 2 SUBLAYERS REQUIRING 1 STEP. AC20 BASE COURSE FOR PAVEMENT TYPE F1 SHALL BE PLACED AS 1 SUBLAYER.
- 9. PROVIDE SUBSURFACE DRAINAGE ONLY WHERE INDICATED ON PAVEMENT PLAN DRAWINGS.
- 10. TACK COAT IF ASPHALT EXPOSED, POLYMER MODIFIED PRIMER EMULSION OR QUICK DRYING PRIME IF CONCRETE EXPOSED OR LOW CUTTER SEAL IF GRANULAR MATERIAL EXPOSED.

FOR INFORMATION ONLY NOT FOR CONSTRUCTION

DESIGN LOT CODE DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING PLOT BY PW:/P0099981-SHT-PV-000521.DWG 1-Oct-20 / 5:11:13 PM MASURKAR REV DATE AMENDMENT / REVISION DESCRIPTION APPROVAL SCALES ON A3 SIZE DRAWING DRAWINGS / DESIGN PREPARED BY EXTERNAL REFERENCE FILES WVR No. TITLE P. KOSTANICH 01.10.20 DRAWN 01.10.20 DRG CHECK P. MASURKAR 0 0.1 0.2 0.3 0.4m 01.10.20 DESIGN S. ANDREWS FULL SIZE A3 DESIGN CHECK V. ECCLES 22.09.20 GREATER SYDNEY DIVISION EASING SYDNEY'S CONGESTION SYDNEY METRO GREATER WEST VERIFIER J. McDERMOTT HEIGHT DATUM GDA94/MGA ZONE 56 PROJECT MNGR T. RASUL

NSW

for NSW

Transport

EXTENSION OF OLD GIPPS STREET AT SUNFLOWER DRIVE, CLAREMONT MEADOWS PAVEMENT INTERFACE DETAILS

PENRITH CITY COUNCIL SYDNEY METRO WESTERN SYDNEY AIRPORT

THISW REGISTRATION NO. DS2020/000663

ISSUE STATUS

DETAILED DESIGN

SHT-PV-000521 0 © Transport for NSW

NOTES:

- AC14 (A15E)


- SUBGRADE


- LCS

AC20 WARM MIX (AR450)

- SELECTED MATERIAL ZONE

- ALL DIMENSIONS SHOWN IN MILLIMETERS UNLESS NOTED OTHERWISE.
 REFER TO PAVEMENT PLAN SHT-PV-001001 FOR LOCATION OF THE EDGE JOINT.
- REFER TO SHEET SHT-PV-000501 FOR PAVEMENT PROFILE DETAILS.
 REFER TO SHT-SM SERIES STORMWATER DRAINAGE DETAILS.
 REFER TO SHT-RD SERIES FOR KERB CONTROL SET OUT PLAN
- REFER TO TINSW MODEL DRAWINGS ON DRG SHT-GE-00021 FOR STANDARD KERB AND **GUTTER SHAPES**
- PROVIDE SUBSURFACE DRAIN ONLY WHERE INDICATED ON PAVEMENT PLAN DRAWINGS.
- DEPTH OF KERB AT LID OF GUTTER IS TO MATCH TOTAL AC THICKNESS.





PAVEMENT TYPE M&C WITH EXISTING KERB AND EXISTING PAVEMENT SCALE 1:20

FOR INFORMATION ONLY NOT FOR CONSTRUCTION

Æ	8												
E.		DRAWING FILE LOCATION / NAME				DESIGN LO	T CODE	DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF T	HIS DRAWING	PLOT DATE / TIM	1E	PLOT BY	CLIENT
PRI	1 25	PW:/P0099981-SHT-PV-000541.DWG						-		1-Oct-20 / 5:11:20	PM	MASURKARP	. 340
BE	g E	EXTERNAL REFERENCE FILES	REV	DATE	AMENDMENT / REVISION DESCRIPTION	WVR No.	APPROVAL	SCALES ON A3 SIZE DRAWING	DRAWINGS / DESIGN PREPARED BY	TITLE	NAME	DATE	
Α			0	01.10.20	IFT		T. RASUL			DRAWN	P. KOSTANICH	01.10.20	Transport
Ğ.M.	-							0.1 0 0.1 0.2 0.3 0.4m		DRG CHECK	P. MASURKAR	01.10.20	NSW for NSW
Š	6							1 : 20 FULL SIZE A3		DESIGN	S. ANDREWS	01.10.20	2012d4E(1 1 1 2 1 1 2 7 7 7
X										DESIGN CHECK	V. ECCLES	22.09.20	PREPARED FOR GREATER SYDNEY DIVISION
SDF	Ω.							CO-ORDINATE SYSTEM HEIGHT DATUM	-	VERIFIER	J. McDERMOTT	01.10.20	EASING SYDNEY'S CONGESTION
THIS	0							GDA94/MGA ZONE 56 AHD	-	PROJECT MNGR	T. RASUL	01.10.20	SYDNEY METRO GREATER WEST

Transport

PENRITH CITY COUNCIL SYDNEY METRO WESTERN SYDNEY AIRPORT EXTENSION OF OLD GIPPS STREET AT

ISSUE STATUS


DETAILED DESIGN


SUNFLOWER DRIVE, CLAREMONT MEADOWS PAVEMENT EDGE DETAILS


TINSW REGISTRATION No. DS 2020/000663

SHEET 1 OF 1

SHT-PV-000541 0 © Transport for NSW







© Transport for NSW

2	
2	
3	

	EXISTING SIGN SCHEDULE												
SIGN TAG	CONTROL	CHAINAGE	CODE	SIGN DESCRIPTION	TREATMENT	NEW LC	CATION	MOUNTING	REMARKS				
X - EXISTING R - RELOCATED	CONTROL	CHAINAGE	CODE	SIGN DESCRIPTION	IREATMENT	CONTROL	CHAINAGE	IVIOUNTING	REIVIARNS				
X01	MCA01	40.000000	D4-2-1	BI-DIRECTIONAL HAZARD MARKER	REMOVE	-	-	-	TO BE RETAINED UNTIL ROAD EXTENSION IS OPEN FOR USE				


NEW SIGN SCHEDULE										
SIGN TAG	CODE	LOCA	ATION	SIGN DESCRIPTION	MOUNTING	REMARKS				
SIGN TAG		CONTROL	CHAINAGE	SIGN DESCRIPTION	MODIVING					
N01	R9-203-1B	MCA01	20	CONSTRUCTION VEHICLES EXCEPTED	EXISTING SIGN POST	R9-203-1B SIGN TO BE BAGGED UNTIL AFTER PROPO ROAD EXTENSION IS OPEN FOR USE				
N02	R9-203-1B	MCA02	25	CONSTRUCTION VEHICLES EXCEPTED	EXISTING SIGN POST	R9-203-1B SIGN TO BE BAGGED UNTIL AFTER PROPOSED ROAD EXTENSION IS OPEN FOR USE				
N03	R9-203-1B	MCA03	40	CONSTRUCTION VEHICLES EXCEPTED	EXISTING SIGN POST	R9-203-1B SIGN TO BE BAGGED UNTIL AFTER PROPOSED ROAD EXTENSION IS OPEN FOR USE				
N04	R2-4 AND R9-203-1B	MCA04	50	NO ENTRY & CONSTRUCTION VEHICLES EXCEPTED	EXISTING TCS POST TYPE 2	R9-203-1B SIGN TO BE BAGGED UNTIL AFTER PROPOSED ROAD EXTENSION IS OPEN FOR USE				
N05	R2-4 AND R9-203-1B	MCA05	50	NO ENTRY & CONSTRUCTION VEHICLES EXCEPTED	EXISTING TCS POST TYPE 3	R9-203-1B SIGN TO BE BAGGED UNTIL AFTER PROPOSED ROAD EXTENSION IS OPEN FOR USE				
N06	R9-203-1B	MCA06	40	CONSTRUCTION VEHICLES EXCEPTED	EXISTING SIGN POST	R9-203-1B SIGN TO BE BAGGED UNTIL AFTER PROPOSED ROAD EXTENSION IS OPEN FOR USE				

FOR INFORMATION ONLY NOT FOR CONSTRUCTION

co.												
	DRAWING FILE LOCATION / NAME			DESIGN LO	T CODE	DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF	THIS DRAWING	PLOT DATE / TIM	E	PLOT BY	CLIENT	
25	PW:/P0099981-SHT-RF-002001.DWG					-		1-Oct-20 / 5:12:37	PM	MASURKARP	. 244	
2	EXTERNAL REFERENCE FILES RI	EV DATE	AMENDMENT / REVISION DESCRIPTION	WVR No.	APPROVAL	SCALES ON A3 SIZE DRAWING	DRAWINGS / DESIGN PREPARED BY	TITLE	NAME	DATE		
	- c	01.10.20	IFT		T. RASUL			DRAWN	P. KOSTANICH	01.10.20	Transpor	t
72								DRG CHECK	P. MASURKAR	01.10.20	NSW for NSW	
2								DESIGN	S. ANDREWS	01.10.20	SOVERGREEN TION 14244	
								DESIGN CHECK	V. ECCLES	01.10.20	PREPARED FOR	
ഹ	-					CO-ORDINATE SYSTEM HEIGHT DATUM		VERIFIER	J. McDERMOTT	01.10.20	GREATER SYDNEY DIVISION EASING SYDNEY'S CONGESTION	
0						GDA94/MGA ZONE 56 AHD	-	PROJECT MNGR	T. RASUL		SYDNEY METRO GREATER WEST	
							-					_

PENRITH CITY COUNCIL
SYDNEY METRO WESTERN SYDNEY AIRPORT
EXTENSION OF OLD GIPPS STREET AT
SUNFLOWER DRIVE, CLAREMONT MEADOWS
SIGNAGE SCHEDULE

SHEET 1 OF 1 TFINSW REGISTRATION No. DS2020/000663 | PART | 1 | | SHEET No. | ISSUE | SHT-RF-002001 | 0 | © Transport for NSW ISSUE STATUS
DETAILED DESIGN



5	
	43 SIZE ORIGINAL
	50mm ON A3 SIZE (
	0 45
	35 40
	30
	25
7	70
	12
7	10

S.No	Street 1	Street 2	Utility type	Service Provider	Existing Asset ID.	Service Size & Type	Why modifing asset ? (ie clash with new pavement, new SWD etc)	Treatment Not Affected Protect Abandon	Design route Asset ID	Proposed Scope (ie lower, new route etc)	Remarks / Comments
1	GIPPS ST	GIPPS ST	E ELEC	E EE ENDEAVOUR ENERGY	E-EE001	ELECTRICAL STAY POLE	ASSET IMPACTED BY PROPOSED ROAD EXTENSION WORKS.	ABANDON		RELOCATE ENDEAVOUR ENERGY STAY POLE TO THE NEW LOCATION OUTSIDE THE PROPOSED ROAD. REFER ENDEAVOUR ENERGY APPROVED DESIGN DRAWINGS FOR DETAILS.	SCOPE TO BE CONFIRMED BY ENDEAVOUR ENERGY.
2	GIPPS ST	GIPPS ST	C COMMS	C TE TELSTRA	C-TE001	4 X 100Ø ASBESTOS CONDUITS CONTAINING LOCAL AND MAIN CABLES	ASSET HAS A MINIMUM OF 730MM COVER. PROPOSED TEMPORARY PAVEMENT PROFILE HAS NO IMPACT ON THE ASSET.	NOT AFFECTED		REFER TO PROCEDURES SET OUT IN DBYD FOR EXCAVATING BESIDE EXISTING ASSETS.	SCOPE TO BE CONFIRMED BY TELSTRA
3	GIPPS ST	GIPPS ST	C COMMS	C TE TELSTRA	C-TE002	4 X 100Ø PVC SPARE CONDUITS	ASSET UNDER PROPOSED SHARED-PATH. ASSET IS 0.5 m BELOW CURRENT SURFACE.	NOT AFFECTED	-	REFER TO PROCEDURES SET OUT IN DBYD FOR EXCAVATING BESIDE EXISTING ASSETS.	SCOPE TO BE CONFIRMED BY TELSTRA
4	GIPPS ST	GIPPS ST	C COMMS	C TE TELSTRA	C-TE003	4 X 100Ø PVC CONDUITS CONTAINING LOCAL AND MAIN CABLES	ASSET UNDER PROPOSED CARRIAGEWAY WITH PERMANENT PAVEMENT PROFILE. ASSET IS 1.25-1.17 m BELOW CURRENT SURFACE AND BETWEEN 120mm AND 430mm BELOW DESIGN SURFACE LEVEL. ASSET IS IN CLOSE PROXIMITY TO PROPOSED DRAINAGE NETWORK.	ABANDON		RELOCATE CONDUITS AND CABLES TO NEW VERGE. REFER TO PROCEDURES SET OUT IN DBYD FOR EXCAVATING BESIDE EXISTING ASSETS. EXPOSE AND PROTECT CONDUITS WITH STABILISED SAND, TO BOTTOM OF NEW PAVEMENT LATER. REFER TELSTRA APPROVED DESIGN DRAWINGS FOR DETAILS.	SCOPE TO BE CONFIRMED BY TELSTRA
5	SUNFLOWER DR	GIPPS ST	C COMMS	C TE TELSTRA	C-TE004	4 X 100Ø PVC CONDUITS CONTAINING LOCAL AND MAIN CABLES	ASSET UNDER PROPOSED CARRIAGEWAY WITH PERMANENT PAVEMENT PROFILE. ASSET IS 1.25-2.4 m BELOW CURRENT SURFACE AND BETWEEN 280mm AND 500mm BELOW DESIGN SURFACE LEVEL. ASSET IS IN CLOSE PROXIMITY TO PROPOSED DRAINAGE NETWORK.	ABANDON		RELOCATE CONDUITS AND CABLES TO NEW VERGE. REFER TO PROCEDURES SET OUT IN DBYD FOR EXCAVATING BESIDE EXISTING ASSETS. EXPOSE AND PROTECT CONDUITS WITH STABILISED SAND, TO BOTTOM OF NEW PAVEMENT LATER. REFER TELSTRA APPROVED DESIGN DRAWINGS FOR DETAILS.	SCOPE TO BE CONFIRMED BY TELSTRA
6	GIPPS ST	GIPPS ST	C COMMS	C NB NBN	C-NB001	CABLES WITHIN C-TE001 CONDUITS	CABLES IN TELSTRA BANK. NO IMPACT ON THE ASSET.	NOT AFFECTED		REFER TO PROCEDURES SET OUT IN DBYD FOR EXCAVATING BESIDE EXISTING ASSETS.	SCOPE TO BE CONFIRMED BY NBN
7	GIPPS ST	GIPPS ST	C COMMS	C NB NBN	C-NB003	CABLES WITHIN C-TE003 CONDUITS	CABLES IN TELSTRA BANK. IMPACTED BY DESIGN SURFACE LEVEL.	ABANDON		CABLES TO BE RELOCATED WITH C-TE003. REFER NBN APPROVED DESIGN DRAWINGS FOR DETAILS.	SCOPE TO BE CONFIRMED BY NBN
8	SUNFLOWER DR	GIPPS ST	C COMMS	C NB NBN	C-NB004	CABLES WITHIN C-TE004 CONDUITS	CABLES IN TELSTRA BANK. IMPACTED BY DESIGN SURFACE LEVEL.	ABANDON		CABLES TO BE RELOCATED WITH C-TE004. REFER NBN APPROVED DESIGN DRAWINGS FOR DETAILS.	SCOPE TO BE CONFIRMED BY NBN
9	GIPPS ST	GIPPS ST	E ELEC	E EE ENDEAVOUR ENERGY	P-EE001	EXISTING LIGHTING POLE AND LUMINARIES	LIGHTING DESIGN REQUIRED DUE TO THE DEVELOPMENT OF THE GIPPS ST INTERSECTION	REPLACE LUMINARIES		KEEP THE EXISTING LIGHTING POLE AND REPLACE LUMINARIES. REFER COUNCIL AND ENDEAVOUR ENERGY APPROVED DESIGN DRAWINGS FOR DETAILS.	SCOPE TO BE CONFIRMED BY COUNCIL
10	GIPPS ST	GIPPS ST	E ELEC	E EE ENDEAVOUR ENERGY	P-EE002	NEW LIGHTING COLUMN AND LUMINARIES	LIGHTING DESIGN REQUIRED DUE TO THE DEVELOPMENT OF THE GIPPS ST INTERSECTION	NEW LIGHTING COLUMN AND LUMINARIES		NEW LIGHTING COLUMN AND LUMINARIES TO BE CONSTRUCTED. REFER COUNCIL AND ENDEAVOUR ENERGY APPROVED DESIGN DRAWINGS FOR DETAILS.	SCOPE TO BE CONFIRMED BY COUNCIL
	· · · · · · · · · · · · · · · · · · ·										

FOR INFORMATION ONLY NOT FOR CONSTRUCTION


30											
	DRAWING FILE LOCATION / NAME			DESIGN LOT CODE	DESIGN MODEL FILE(S) USED FO	R DOCUMENTATION OF TH	IS DRAWING	PLOT DATE / TIN	ΛE	PLOT BY	CLIENT
125	PW:/P0099981-SHT-UT-002001.DWG				-			1-Oct-20 / 5:13:37	PM	MASURKARP	244
0.	EXTERNAL REFERENCE FILES REV	DATE	AMENDMENT / REVISION DESCRIPTION	WVR No. APPROVAL	SCALES ON A3 SIZE DRAWING		DRAWINGS / DESIGN PREPARED BY	TITLE	NAME	DATE	
-	0	01.10.20	IFT	T. RASUL				DRAWN	P. KOSTANICH	01.10.20	Transport
15								DRG CHECK	P. MASURKAR	01.10.20	NSW for NSW
9								DESIGN	S. ANDREWS	01.10.20	STERREN TIOI 1101
								DESIGN CHECK	V. ECCLES	01.10.20	PREPARED FOR
2					CO-ORDINATE SYSTEM	HEIGHT DATUM	-	VERIFIER	J. McDERMOTT	01.10.20	GREATER SYDNEY DIVISION EASING SYDNEY'S CONGESTION
0					GDA94/MGA ZONE 56	AHD	-	PROJECT MNGF	T. RASUL	01.10.20	SYDNEY METRO GREATER WEST

PENRITH CITY COUNCIL
SYDNEY METRO WESTERN SYDNEY AIRPORT
EXTENSION OF OLD GIPPS STREET AT
SUNFLOWER DRIVE, CLAREMONT MEADOWS
UTILITIES IMPACT ASSESSMENT SCHEDULE SHEET 1 OF 1

TFINSW REGISTRATION No. DS2020/000663

| PART | 1 | | SHEET No. | ISSUE | SHT-UT-002001 | 0 | © Transport for NSW ISSUE STATUS
DETAILED DESIGN

A3







Appendix 5 TGS/ VMP/ PMP

Table 12: TGS/ VMP/ PMP1


Plan #	Location	From	То	Time	Traffic control	Works	Impacts
CMF-00001	Gipps Street	Gipps Street	Site	Day	NA	Vehicle Movement Plan	NA



¹ Where relevant to the works











Appendix 6 Road safety audit report



Road Safety Audits

ABN: 96 647 479 016



TECHNICAL MEMORANDUM

RSA Ref: 12470

Date: 20 April 2022

Subject: Sydney Metro West Sydney Airport Station – Claremont Meadows CTMP

I refer to your request for a road safety audit to be conducted on the construction management plan (CTMP) for Claremont Meadows worksite for site establishment, site operations and site demobilisation.

The following document was supplied to facilitate the audit:

 Claremont Meadows CTMP – document number SWMSASBT-CPG-OHE-SF-150-TF-PLN-000001 Rev B.01 dated April 2022.

Road Safety Audit Findings/Comments

Having assessed the CTMP, it is noted that routes for the movement of construction traffic to and from the site have already been established and is noted that be such movements will be mainly confined to the arterial road network.

Site access for trucks will be facilitated at Gipps Street via a newly modified signalised intersection by the Early Works contractor. Light vehicles will use Reserve Road and Putland Street.

It is understood that public transport will not be affected by the works. Bicycle and footpath networks include the road network are not impacted by the works.

Swept path plots supplied in the report show that truck turning movements can be adequately accommodated at the signalised intersection at Flower Drive and Gipps Street.

No road safety issues are identified with the CTMP.







Appendix 7 Review comments





Appendix 8 Inspection checklists

E.4 Shift / Daily TTM inspection checklist

Shift Inspections must be undertaken by a person holding the PWZTMP or ITCP qualification when a TGS is installed, changed or updated, to ensure the TGS is implemented as designed. This includes at a minimum, twice per shift (recommended every 2 hours). This form can also be used for inspecting 'Aftercare' arrangements.

Completed by:					
Name:		Signature:			
TMP Reference:		TGS Reference:			
			Inspection 1	Inspection 2	Inspection 3
Date:		Time/s	00-00	00-00	00-00
Drive through TGS inspec	tion		Inspection 1	Inspection 2	Inspection 3
Have any adjustments been	made to the appro	ved TGS?	□ Yes	□ Yes	□ Yes
If yes, provide details:		n tolerances?	□ Yes	□ Yes	□ Yes
	Have changes bee	en approved? If no, TGS must be approved	☐ Yes	☐ Yes	☐ Yes
Comments or details of action taken:					
Have all signs and devices b	een installed in ac	cordance with			
approved TGS?			☐ Yes	☐ Yes	☐ Yes
	If no,	provide detail of action taken	□ No	□ No	□ No
Comments or details of action taken:					

Drive through TGS inspec	tion	Inspection 1	Inspection 2	Inspection 3
Are PTCD positioned as pres	cribed in TGS?	☐ Yes	☐ Yes	☐ Yes
	If no, provide detail of action taken	□ No	□ No	□ No
		□ N/A	□ N/A	□ N/A
Comments or details of action taken:			I	I
	s clear of travel lane, have suitable	☐ Yes	☐ Yes	☐ Yes
escape route? If no, pro	vide detail and reposition manual traffic controllers	□ No	□ No	□ No
		□ N/A	□ N/A	□ N/A
Comments or details of action taken:				
Are sign and devices in good	d condition, clearly visible to road users?	☐ Yes	☐ Yes	☐ Yes
	If no, provide detail of action taken	□ No	□ No	□ No
Comments or details of action taken:				
action taken.				
Are all signs mounted level a	and suitably clear of travel lanes?	☐ Yes	☐ Yes	☐ Yes
	If no, provide detail of action taken	□ No	□ No	□ No
Comments or details of action taken:				
Are conflicting or non-applic	able signs covered or removed?	☐ Yes	□ Yes	☐ Yes
	If no, provide detail and remove or cover signs	□ No	□ No	□ No
		□ N/A	□ N/A	□ N/A
Comments or details of			1	1
action taken:				

Drive through TGS inspec	tion	Inspection 1	Inspection 2	Inspection 3
Is temporary delineation inst forming taper?	alled as prescribed i.e. straight line	☐ Yes	☐ Yes	☐ Yes
Torrining taper:	If no provide details and rectify delineation	□ No	□ No	□ No
Comments or details of action taken:				
Have site conditions change	d due to shade, park vehicles, glare etc.	☐ Yes	☐ Yes	☐ Yes
	If yes provide details and note if action is required	□ No	□ No	□ No
Comments or details of action taken:				
Are registered trailers i.e. VM lanes and delineated?	S / light towers; suitably clear of travel	☐ Yes	☐ Yes	☐ Yes
ialies and defineated:	If no provide details and rectify location	□ No	□ No	□ No
		□ N/A	□ N/A	□ N/A
Comments or details of action taken:				
Are temporary speed zones of	operating as prescribed?	☐ Yes	☐ Yes	☐ Yes
If n	o provide details and discuss with work supervisor	□ No	□ No	□ No
		□ N/A	□ N/A	□ N/A
Comments or details of action taken:				
Are workers on foot / plant cl	earances been applied / observed?	☐ Yes	□ Yes	☐ Yes
lf i	no provide details and implement controls to rectify	□ No	□ No	□ No
		□ N/A	□ N/A	□ N/A
Comments or details of action taken:				

Post drive through confirmation		Inspection 1	Inspection 2	Inspection 3
Is TGS valid for the site activity and operating safe		□ Yes □ No	□ Yes	□ Yes □ No
Comments or details of action taken:				
Is TGS is appropriate for the current traffic condition	ons?	□ Yes	□ Yes	☐ Yes
If no provide details and imple	ment controls to rectify	□ No	□ No	□ No
Comments or details of action taken:				
Have potential hazards identified in TGS been add	ressed? i.e. end-	☐ Yes	□ Voo	□ Vee
of-queue management If no provide details of additional hazard	s and controls required	□ Yes	□ Yes □ No	☐ Yes ☐ No
ii no provide decane or additional nazard	s and commons required			
Comments or details of action taken:				
Additional comments:				

E.5 Post completion inspection checklist

Completed by:			
Name:		Road name/Staging Plan number:	
Signature:		Data Missau	
ITCP or PWZTMP card number		Date / time:	
Drive through post completed	dinspection		
Item		Comments / Action	
Have all work activities been	☐ Yes		
completed?	□ No		
Has all plant and equipment been	☐ Yes		
removed?	□ No		
Have all TTM signs and devices be	□ Yes		
removed?	□ No		
Has all TTM linemarking been	☐ Yes		
obliterated?	□ No		
Have existing permanent speed lin	□ Yes		
been reinstated?	□ No		
Have all TTM site hazards been	☐ Yes		
removed?	□ No		
Other	☐ Yes		
Guioi	□ No		

Desktop post completion inspect	ion	
Have all TGSs for completed tasks been retained?	☐ Yes	
been retained:	□ No	
Have all TMP required documents been placed in relevant folders?	☐ Yes	
	□ No	
Has TMP/TGS designer requested addition information post TTM	☐ Yes	
removal?	□ No	
Is the road safe for opening to road	☐ Yes	
users?	□ No	
dditional comments:		

E.3 Weekly TTM inspection checklist

Weekly inspections must only be carried out by a PWZTMP qualified person. Weekly inspections must be carried out when a site is first open and at least once every week thereafter.

Completed by:				
Name:		Signature:		
TMP Reference:		TGS Reference:		
Date:		Inspection type	☐ Pre-opening	☐ Weekly
Desktop review				
Is a copy of the location TMP	and relevant TGS ava	nilable?		☐ Yes
	If no insp	ection must not be undertal	ken until documents are	
Details of TMP and TGS:				
Are the location TMP and rele	evant TGS approved?	If no, work must be stopp	ed until documents are	☐ Yes☐ No
Comments or details of action taken:				
Site Inspection				
Inspection completed:	□During the day	□During the night		
Signs and devices positioned	d as prescribed and co	_	provide details and rec	☐ Yes☐ No
Comments or details of action taken:				

UNCONTROLLED WHEN PRINTED

Site Inspection		
Sign sizes as prescribed?		☐ Yes
	If no provide details and rectify signs	□ No
Comments or details of action taken:		
Signs are mounted level and	suitably clear of travel lanes?	☐ Yes
	If no provide details and rectify signs	□ No
Comments or details of action taken:		
Has temporary delineation be	een applied as prescribed, with permanent markings obliterated?	☐ Yes
	If no provide details of action required to rectify delineation	□ No
Comments or details of action taken:		
Are registered trailers i.e. VM	S / light towers; suitably clear of travel lanes and delineated?	☐ Yes
	If no provide details and rectify location	□ No
Comments or details of action taken:		
Are temporary speed zones of	perating as prescribed?	☐ Yes
	If no provide details and discuss with work supervisor	□ No
Comments or details of action taken:		
Are PTCD positioned as pres	cribed in TGS?	☐ Yes
	If no provide details of action required to rectify	□ No
Comments or details of action taken:		

Site Inspection		
Are manual traffic controllers	clear of travel lane, have suitable escape route?	☐ Yes
	If no provide details of action required to rectify	□ No
Comments or details of action taken:		
Are site accesses and egress	ses well defined and safe for work vehicles?	☐ Yes
	If no provide details of action required to rectify	□ No
Comments or details of action taken:		
Termination signs are suitab	y located? i.e. D downstream of last activity.	☐ Yes
	If no provide details of action required to rectify	□ No
Comments or details of action taken:		

Post site inspection confirmation		
Is worksite layout operating safely as	s intended?	
	If no provide details and implement controls to rectify	□ Yes
Comments or details of action taken:		
Has TMP identified and addressed ke	ey TTM risks?	□ Yes
	If no provide details and implement controls to rectify	□ No
Comments or details of action taken:		
Have key TTM risks been addressed	on site?	□ Yes
	If no provide details of additional hazards and controls required	□ No
Comments or details of action taken:		
Have copies of Shift Inspections been	n sighted as completed as required?	
If no	provide details and discuss with nominated rep completing Shift Inspections	□ Yes □ No □ N/A
Comments or details of action taken:		
Additional comments:		

Lechnical Manual – Traffic	control at work sites		

Subject: FW: Conditional Approval: SMWSA - SBT - Claremont Meadows CTMP All Phases of Works

Afternoon ,

Transport for NSW Customer Journey Planning approve the following Construction Traffic and Transport Management Plan:

Project: Sydney Metro Western Sydney Airport – Station Boxes and Tunnelling (SBT)

Title: Claremont Meadows CTMP – All Phases of Works
Document Number: SMWSASBT-CPG-OHE-SF150-TF-PLN-000001

Revision: D.01

This approval is subject to the following requirements being met:

- Apply to and obtain approval from TMC for ROLs for any required lane closures and/or Speed Zone Authorisations as part of the ROL, in addition to any permits required from Local Council;
- All temporary lane closures to be implemented in accordance with Transport for NSW Traffic Control at Worksites Technical Manual Issue No.6;
- Conduct a Road Safety Audit post implementation of each phase of works and address any issues identified in the Road Safety Audit and Risk Assessment;
- Regularly monitor the implemented arrangements, traffic queues, and road conditions to identify any
 operational/safety issues and rectify in consultation with all relevant stakeholders as required, including CJP;
- Ensure close liaison with CJP post implementation of this TMP and each phase of works to allow for a coordinated management of traffic impacts;
- Ensure the requirements of the Communication Strategy in the TMP, in consultation with CJP, are fulfilled prior to the implementation of each phase of works;
- Significant changes to the existing road environment and/or network conditions throughout the duration of works may require a new CTMP and/or addendum to be submitted;
- A CTMP addendum will be required should use of Reserve Rd and Putland St be required by heavy vehicles at any stage during works;
- Any works found to have an impact on public transport will require additional liaison and approval from CJP. A 28-day lead time will be required; and
- It is the Contractors responsibility to minimise and mitigate cumulative impacts with neighbouring projects throughout all phases of works, particularly with regards to vehicular movements

Kind Regards,



Subject: FW: Sydney Metro WSA - SBT – Construction Traffic Management Plan (CTMP) Claremont

Meadows - All Phases of Works - Rev D - SM Comment Close out & CJP Approval

Attachments: SMWSA1 - Feedback on Document Comments or Responses.xlsx

CAUTION: This email originated from outside of the Organisation.







Document Transmittal

Transmittal No: SMWSASBT-SMD-TX-001104

Contract No: SBT - Station Boxes and Tunnelling

Sub Contract:

Date: 14 June 2022, 05:25 PM

Reason for Issue	Issued for Information
Subject	Sydney Metro WSA - SBT – Construction Traffic Management Plan (CTMP) Claremont Meadows - All Phases of Works - Rev D - SM Comment Close out & CJP Approval

Dear CPBG,

References:

- (1) SBT Contractor's Transmittal, TeamBinder reference SMWSASBT-CPG-TX-000088, dated 31 March 2022
- (2) Principal's Transmittal, TeamBinder reference SMWSASBT-SMD-TX-000504, dated 13 April 2022
- (3) SBT Contractor's Transmittal, TeamBinder reference SMWSASBT-CPG-TX-00015, dated 28 April 2022
- (4) Principal's Transmittal, TeamBinder reference SMWSASBT-SMD-TX-000710, dated 06 May 2022
- (5) SBT Contractor's Transmittal, TeamBinder reference SMWSASBT-CPG-TX-000254, dated 20 May 2022
- (6) Principal's Transmittal, TeamBinder reference SMWSASBT-SMD-TX-000838, dated 20 May 2022

(7) SBT Contractor's Transmittal, TeamBinder reference SMWSASBT-CPG-TX-000293, dated 31 May 2022

Further to the SBT contractor's transmittal (Reference (7) above), the Principal attaches the approval email notice received via email from Customer Journey Planning for the Sydney Metro WSA - SBT – Construction Traffic Management Plan (CTMP) Claremont Meadows - All Phases of Works rev D.

Note: The approved document notice is attached in Comment No. 60 within the comment sheet in Teambinder.



Click here to download all Transmittal files.

It	em	Document No	Title	Rev	Sts	Туре	Design Lots	Alt Doc No
1		SMWSASB1-CPG-UHE- SF150-TF-PLN-000001	Sydney Metro WSA - SBT – Construction Traffic Management Plan (CTMP) Claremont Meadows - All Phases of Works	D.01	S3	PLN		

