

14 February 2024 TM008-02-02F03 SMWSA-SBT_AddendumDNVIS-CMF (r3).docx

CPB Ghella Level 3, 116 Miller Street North Sydney, NSW 2060

SYDNEY METRO - WESTERN SYDNEY AIRPORT - STATION BOXES AND TUNNELLING WORKS - Addendum Detailed Noise and Vibration Impact Statement - Claremont Meadows Ventilation Facility

1 Introduction

This technical memorandum is an addendum to the report *Detailed Noise and Vibration Impact Statement – Claremont Meadows Ventilation Facility*¹ (Claremont Meadows DNVIS) and has been prepared on behalf of CPB Ghella Joint Venture (CPBG) in accordance with the Sydney Metro Construction Noise and Vibration Standard (CNVS) [1] for the construction of the Sydney Metro: Western Sydney Airport – Station Boxes and Tunnelling SBT Works. The DNVIS and this addendum have been prepared to satisfy SSI 10051 Infrastructure Condition of Approval (CoA) E47.

This addendum to the DNVIS assesses noise and vibration impacts from the proposed out-of-hours (OOH) TBM support works.

2 Construction works, hours and objectives

2.1 Construction works addressed in this Addendum DNVIS

2.1.1 Location of works

The works assessed in this addendum include TBM support works within the shaft and on the surface. The works will consist of the following phases:

¹ Sydney Metro – Western Sydney Airport – Station Boxes and Tunnelling Works, Detailed Noise and Vibration Impact Statement – Claremont Meadows Ventilation Facility, reference TM008-02-02F01 SMWSA-SBT_DNVIS-DMF, revision 5, dated 5 September 2023





- Phase 1 TBM breakthrough, traverse and relaunch
- Phase 2 Post TBM Relaunch (at least 200m in-bye)
- Phase 3 Segment storage and lifts

Figure 2-1 following shows the indicative locations of the TBM support works assessed in this Addendum DNVIS.

Figure 2-1: TBM support works – Claremont Meadows Ventilation Facility



14 FEBRUARY 2024

2.1.2 Construction works

The TBM support works assessed in this addendum will be undertaken within standard and outside standard construction hours. The extent of the out of hours works have been limited as much as practicable to minimise noise emission from the worksite. The works are summarised in Table 2-1. A detailed summary of the construction activities assessed in this report is presented in Table C1 of APPENDIX C.

| Phase | Activity | Aspect | Construction hours | Indicative timing |
|-------------------------------------|--|---|----------------------------------|------------------------|
| Phase 1 – TBM breakthrough, | TBM breakthrough | TBM breakthrough | Standard hours + OOHW (D/E/N) | Jan 2024 – Feb 2024 |
| traverse and relaunch | Post TBM breakthrough | Post TBM breakthrough clean up | Standard hours + OOHW (D/E/N) | Jan 2024 – Feb 2024 |
| | | Breakthrough face stabilisation with shotcrete | Standard hours + OOHW (D/E/N) | Jan 2024 – Feb 2024 |
| | | Installation of concrete precasts, steel modules and steel supports | Standard hours + OOHW (D/E/N) | Jan 2024 – Feb 2024 |
| | TBM traverse | Ring building & bracings | Standard hours + OOHW (D/E/N) | Jan 2024 – Feb 2024 |
| | | Traverse TBM using thrust cylinders | Standard hours + OOHW (D/E/N) | Jan 2024 – Feb 2024 |
| | | Grouting underneath invert segment | Standard hours + OOHW (D/E/N) | Jan 2024 – Feb 2024 |
| | | TBM mechanical maintenance | Standard hours + OOHW (D/E/N) | Jan 2024 – Feb 2024 |
| Phase 2 – Post-TBM relaunch | Post-TBM Relaunch (at least 200m in- | Tunnel activities include cutting & clamping of tunnel belt, stripping of tunnel conveyor structures and services | Standard hours + OOHW (D/E/N) | Feb 2024 |
| | bye) | Demolition of blind rings within CMF shaft | Standard hours + OOHW (D/E) | Feb 2024 |
| | | Removal of concrete rubbles and steel temporary works | Standard hours + OOHW (D/E/N) | Feb 2024 |
| | | Installation of conveyor gallows and service pipe stands | Standard hours + OOHW (D/E/N) | Feb 2024 |
| | | Tunnel conveyor belt reconfiguration and belt splicing | Standard hours + OOHW (D/E/N) | Feb 2024 |
| | | Tunnel earth ramps installation – granular material capped with concrete | Standard hours + OOHW (D/E/N) | Feb 2024 |
| Phase 3 – Segment storage and lifts | Segment storage and lifts | Segment storage and lifts | Standard hours + OOHW (D/E/N) | Mar 2024 – Oct 2024 |

Table 2-1: Summary of construction works under this DNVIS

Notes: OOHW' means Out of Hours works, or work outside the standard construction hours

'OOHW(D)' is the OOH 'Day' period, 1pm to 6pm Saturday; 8am to 6pm Sunday

'OOHW(E)' is the 'Evening' period, 6pm to 10pm Monday to Sunday

'OOHW(N) is the OOH 'Night' period, 10pm to 7am Sunday/Monday to Thursday/ Friday; 10pm to 8am Friday/Saturday and Saturday/Sunday

* Crawler Crane only plant used during the night period and only used for emergency egress outside of standard hours

CPB GHELLA

TM008-02-02F03 SMWSA-SBT_ADDENDUMDNVIS-CMF (R3).DOCX

SYDNEY METRO - WESTERN SYDNEY AIRPORT - STATION BOXES AND TUNNELLING WORKS ADDENDUM DETAILED NOISE AND VIBRATION IMPACT STATEMENT - CLAREMONT MEADOWS VENTILATION FACILITY

2.1.3 Construction traffic

Construction traffic noise is based on the proposed activities presented in Table 2-1 and Table C1 in APPENDIX C. The TBM support works will include heavy truck movements during the day and night period. The heavy vehicle movements at night have been limited as much as practical to minimise the construction traffic noise impacts. Construction traffic noise objectives are detailed in Table 4.1 of the DNVIS.

2.2 Construction Hours

Construction hours are as reported in the DNVIS Section 2.2.

The TBM support works will be undertaken during standard construction hours and outside standard construction hours, during the evening period.

2.2.1 Justification for OOHW

The TBM support works are prescribed activities under Condition of Approval E41(d) and are permitted to operate 24 hours to support and as part of tunnelling works. All reasonable and feasible mitigation measures will be implemented to reduce noise emissions from the TBM support works to be below the NMLs.

2.3 Construction noise and vibration objectives

The DNVIS Section 3 describes the Land Use Survey and Noise Catchment Areas used to identify sensitive receivers potentially impacted by the Project and establish receiver groups for the purpose of assessment and management of impact.

Construction noise and vibration objectives are detailed in the CNVS Section 4. A summary of the objectives as applicable to the CMF TBM support works is provided in Table 4.1 of the DNVIS. Construction noise objectives specific to these works are presented in APPENDIX B.

3 Construction noise and vibration assessment

3.1 Airborne noise assessment

The construction activities included in this addendum are summarised in Table 3-1.

| Stage (APPENDIX C) | Work Activity (APPENDIX C) | Scenario reference code (APPENDIX C) ¹ |
|--|---|--|
| TBM breakthrough | TBM breakthrough | ТВМВ |
| Post-TBM breakthrough scenario 1 | Post TBM breakthrough clean up | PTBMB-1 |
| Post-TBM breakthrough scenario 2 | Breakthrough face stabilisation with shotcrete + Installation of concrete precasts, steel modules and steel supports | PTBMB-2 |
| TBM traverse scenario 1 | Installation of concrete precasts, steel modules and steel supports + Ring building and bracings | TBMT-1 |
| TBM traverse scenario 2 | Ring building and bracings + Traverse TBM using thrust cylinders | TBMT-2 |
| TBM traverse scenario 3 | Grouting underneath invert segment + TBM mechanical maintenance | TBMT-3 |
| Phase 2 – Post-TBM relaunch | Post-TBM Relaunch (at least 200m in-bye) | P2 |
| Phase 3 – Segment storage and lifts | Segment storage and lifts | Р3 |

Table 3-1: Summary of construction activities

The airborne noise prediction methodology is consistent with the DNVIS (Section 5.1).

Noise impacts during construction works have been predicted and compared to the noise management level (NMLs). A receiver is considered construction noise affected when the predicted construction noise level is above the NML. Table 3-3 and Table 3-4 present a summary of the number of residential receivers and 'other sensitive receivers (respectively) likely to be noise affected by the proposed activities. The tables are colour coded to indicate how much the predicted noise level is above the NML and the corresponding perceived noise impact, based on the CNVS, as noted in Table 3-2. Detailed predicted L_{Aeq} noise levels for all receivers in each NCA are presented in Table D.1 of C.2.

| Table 3-2: Key | y to the | predicted | construction | ground-bor | ne noise | results | tables |
|----------------|----------|-----------|--------------|------------|----------|---------|--------|
| | / | | | | | | |

| Assessment | Time of day | | К | Кеу | | | | | | | |
|----------------------------|---|---|--|--|--|--|--|--|--|--|--|
| L _{Aeq(15min)} | Standard hours ¹ or Outside standard hours | 0-10 dB(A) above NML (green) | 11-20 dB(A) above NML (yellow) | 21-30 dB(A) above NML (orange) | >30 dB(A) above NML (purple) | | | | | | |
| Sleep disturbance | Night only | L _{Aeq,15min} above 40 dB whichever is the grea | (A) or RBL plus 5 dB, iter (yellow) | L _{Amax} above 52 dB(A) o whichever is the great | or RBL plus 15 dB, er (purple) | | | | | | |
| Notes: 1. | Highly noise affected (I applies to residential re | HNA) which is greater tha eceiver buildings only. | an 75dB(A) during standarc | d construction hours is sho | wn with Bold text and | | | | | | |
| CPB GHELLA TM008-02-02F | 03 SMWSA-SBT_ADDEN | IDUMDNVIS-CMF (R3).DO | SYDNEY N | IETRO - WESTERN SYDNEY | AIRPORT - STATION BOXES AND TUNNELLING WORKS SE AND VIBRATION IMPACT | | | | | | |

Table 3-3 Number of receiver buildings over the noise management level (all NCAs) - residential receivers

| | | | Highly noise affected ³ | | (sta | Day Indard ho | ours) | | | (outside | Day e standar | d hours) | | | | Evening | | | | | Night | | | Sleep | o disturba | ance |
|--|--|-------------------------|---------------------------------------|-------------|--------------|------------------|-------------|------------|-------------|--------------|------------------|-------------|------------|-------------|--------------|---------------|-------------|------------|-------------|--------------|---------------|-------------|------------|-------------------------------|-----------------------------|-------------------------|
| | | | L _{Aeq} | | | L_{Aeq} | | | | | L_{Aeq} | | | | | L_{Aeq} | | | | | L_{Aeq} | | | L | Veq | L _{Amax} |
| Stage | Construction activity | Assessment reference | > 75 dB(A) | 1 – 5 dB(A) | 6 – 10 dB(A) | 11 – 20 dB(A) | 21-30 dB(A) | > 30 dB(A) | 1 – 5 dB(A) | 6 – 10 dB(A) | 11 – 20 dB(A) | 21-30 dB(A) | > 30 dB(A) | 1 – 5 dB(A) | 6 – 10 dB(A) | 11 – 20 dB(A) | 21-30 dB(A) | > 30 dB(A) | 1 – 5 dB(A) | 6 – 10 dB(A) | 11 – 20 dB(A) | 21-30 dB(A) | > 30 dB(A) | 1 – 5 dB(A) above criteria | > 5 dB(A) above criteria | > 52 or RBL+15 dB(A) |
| TBM breakthrough | TBM breakthrough | TBMB | 0 | 0 | 0 | 0 | 0 | 0 | 8 | 0 | 0 | 0 | 0 | 8 | 0 | 0 | 0 | 0 | 16 | 0 | 0 | 0 | 0 | 15 | 0 | 0 |
| Post-TBM breakthrough scenario 1 | Post TBM breakthrough clean up | PTBMB-1 | 0 | 0 | 0 | 0 | 0 | 0 | 4 | 0 | 0 | 0 | 0 | 4 | 0 | 0 | 0 | 0 | 4 | 0 | 0 | 0 | 0 | 4 | 0 | 0 |
| Post-TBM breakthrough scenario 2 | Breakthrough face stabilisation with shotcrete + Installation of concrete precasts, steel modules and steel supports | PTBMB-2 | 0 | 0 | 0 | 0 | 0 | 0 | 15 | 0 | 0 | 0 | 0 | 16 | 0 | 0 | 0 | 0 | 8 | 0 | 0 | 0 | 0 | 7 | 0 | 0 |
| TBM traverse scenario 1 | Installation of concrete precasts, steel modules and steel supports + Ring building and bracings | TBMT-1 | 0 | 0 | 0 | 0 | 0 | 0 | 4 | 0 | 0 | 0 | 0 | 4 | 0 | 0 | 0 | 0 | 8 | 0 | 0 | 0 | 0 | 7 | 0 | 0 |
| TBM traverse scenario 2 | Ring building and bracings + Traverse TBM using thrust cylinders | TBMT-2 | 0 | 0 | 0 | 0 | 0 | 0 | 4 | 0 | 0 | 0 | 0 | 4 | 0 | 0 | 0 | 0 | 5 | 0 | 0 | 0 | 0 | 4 | 0 | 0 |
| TBM traverse scenario 3 | Grouting underneath invert segment + TBM mechanical maintenance | TBMT-3 | 0 | 0 | 0 | 0 | 0 | 0 | 4 | 0 | 0 | 0 | 0 | 4 | 0 | 0 | 0 | 0 | 10 | 0 | 0 | 0 | 0 | 9 | 0 | 0 |
| Phase 2 – Post-TBM relaunch | Post-TBM Relaunch (at least 200m in-bye) | P2 | 0 | 0 | 0 | 0 | 0 | 0 | 4 | 0 | 0 | 0 | 0 | 5 | 0 | 0 | 0 | 0 | 9 | 0 | 0 | 0 | 0 | 8 | 0 | 0 |
| Phase 3 – Segment storage and lifts | Segment storage and lifts | P3 | 0 | 0 | 0 | 0 | 0 | 0 | 15 | 0 | 0 | 0 | 0 | 16 | 0 | 0 | 0 | 0 | 22 | 0 | 0 | 0 | 0 | 20 | 0 | 0 |

Note: 1. No work is proposed outside standard construction hours for this work activity, except for the water treatment plant which operates 24/7.

2. Construction noise level cells are shaded based upon the predicted worst case NML exceedance in accordance with the key presented in Table 3-2.

Highly noise affected applies to residential receivers, as per the ICNG.

Table 3-4 Number of other sensitive receivers over the noise management levels (all NCAs)

| | | | | Comr | nercial | | | Child | care | | | Educa | tional | | | Recrea | ational | | PI | aces of | worshi | р | Ho | tel/Mot | el/ Host | tel | | Indus | trial | |
|--|--|-------------------------|--------------|---------------|-------------|------------|--------------|---------------|-------------|------------|--------------|---------------|-------------|------------|--------------|---------------|-------------|------------|--------------|---------------|-------------|------------|--------------|---------------|-------------|------------|--------------|---------------|-------------|------------|
| Stage | Construction activity | Assessment reference | 1 – 10 dB(A) | 11 – 20 dB(A) | 21-30 dB(A) | > 30 dB(A) | 1 – 10 dB(A) | 11 – 20 dB(A) | 21-30 dB(A) | > 30 dB(A) | 1 – 10 dB(A) | 11 – 20 dB(A) | 21-30 dB(A) | > 30 dB(A) | 1 – 10 dB(A) | 11 – 20 dB(A) | 21-30 dB(A) | > 30 dB(A) | 1 – 10 dB(A) | 11 – 20 dB(A) | 21-30 dB(A) | > 30 dB(A) | 1 – 10 dB(A) | 11 – 20 dB(A) | 21-30 dB(A) | > 30 dB(A) | 1 – 10 dB(A) | 11 – 20 dB(A) | 21-30 dB(A) | > 30 dB(A) |
| TBM breakthrough | TBM breakthrough | TBMB | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Post-TBM breakthrough scenario 1 | Post TBM breakthrough clean up | PTBMB-1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Post-TBM breakthrough scenario 2 | Breakthrough face stabilisation with shotcrete +Installation of concrete precasts, steel modules and steel supports | PTBMB-2 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| TBM traverse scenario 1 | Installation of concrete precasts, steel modules and steel supports + Ring building and bracings | TBMT-1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| TBM traverse scenario 2 | Ring building and bracings + Traverse TBM using thrust cylinders | TBMT-2 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| TBM traverse scenario 3 | Grouting underneath invert segment + TBM mechanical maintenance | TBMT-3 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Phase 2 – Post-TBM relaunch | Post-TBM Relaunch (at least 200m in-bye) | P2 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Phase 3 – Segment storage and lifts | Segment storage and lifts | Р3 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |

Note:

1. Commercial, industrial, recreational and other sensitive receivers have been assessed against the respective NMLs, and exceedances have been presented in the count table.

2. Impacts only applicable when facility is in use.

Highly noise affected does not apply to OSRs, as per the ICNG.

3.1.1 Standard construction hours

The results summarised in Table 3-3 and Table 3-4 show that no nearby residential receivers or other sensitive receivers may be construction noise affected by the TBM support works during standard construction hours. The predicted noise levels from the TBM support works are below the highly noise affected level of L_{Aeq(15min)} 75 dB(A) at all residential receivers. Note that predictions are based on the worst-case scenario during the peak construction period. Actual noise levels are likely to be lower than the predicted noise levels.

3.1.2 Out of hours work

The TBM support works assessed in this addendum would occur outside of standard hours, provided all reasonable and feasible mitigation measures have been implemented to reduce noise levels with the aim of minimising noise impacts. Predicted noise levels include that the mitigation measures in Section 3.4.1 and Section 3.4.2 are implemented, The results summarised in Table 3-3 show that nearby residential receivers are likely to be within 5 dB(A) above the construction noise management level for all scenarios of the out-of-hours TBM support works.

Measures for managing construction noise impacts are described in Section 3.4.

3.1.3 Sleep disturbance

The TBM support works assessed in this addendum are scheduled for 24 hour operation. The maximum noise levels from all proposed works are predicted to be within 5 dB(A) of the L_{Aeq(15min)} sleep disturbance NML (L_{Aeq,15min} above 40 dB(A) or RBL plus 5 dB, whichever is the greater) and below L_{Amax} sleep disturbance (L_{Amax} above 52 dB(A) or RBL plus 15 dB, whichever is the greater). The main contributor to sleep disturbance impacts is identified to be the concrete truck movements on site. During the night-time period, a maximum of 3 concrete trucks per hour is required at peak production.

3.1.4 Cumulative noise impacts

The TBM support works assessed in this addendum are not scheduled to be undertaken concurrently with any works assessed in the Claremont Meadows DNVIS. There will be no cumulative noise impacts from the TBM support works.

3.2 Construction vibration assessment

Vibration intensive plants utilised for the works (see table C.1 in APPENDIX C) are less vibration intensive than the plants assessed in the Claremont Meadows DNVIS and the work area for the vibration intensive works within the shaft remain the same as assessed in the Claremont Meadows DNVIS. No additional vibration assessment needs to be conducted.

3.3 Construction traffic noise assessment

The heavy vehicle routes and construction traffic noise prediction methodology are consistent with what was assessed in the Claremont Meadows DNVIS (Section 7).

Details of projected heavy vehicle movements associated with the construction works are summarised in Table 3-5, which were provided by CPBG (See Table C.1 in APPENDIX C)

Table 3-5: Summary of construction generated traffic based on Table C.1 in APPENDIX C

| Activity/ Aspect | Vehicle type | Construction vehicl | es – Total | Construction traffic movements (in/out) – Total | | | | | | |
|-------------------|----------------|---------------------|------------------|--|------------------|--|--|--|--|--|
| | | Day (7am-10pm) | Night (10pm-7am) | Day (7am-10pm) | Night (10pm-7am) | | | | | |
| Peak construction | Light vehicles | 60 (30 per hour*) | - | 120 | - | | | | | |
| | Heavy vehicles | 330 (17 per hour) | 36 (4 per hour) | 660 | 72 | | | | | |

NOTES:

* Busiest 1 hour before/after shift (6am to 7am; 6pm to 7pm)

OSD = Oversized deliveries that are restricted by the road authority from travelling on public roads during standard construction hours.

To predict road traffic noise levels on the existing road network, the most recent available traffic data for each road forming part of the site access route was obtained by reviewing the EIS Technical Paper 2: Noise and vibration [4]. Base traffic volumes based on the EIS are detailed in Table 3-6.

9

Table 3-6: Summary of traffic volumes – base (2023/2024) traffic volumes and base traffic volumes with construction traffic

| Road | | Distance to nearest | | 2023/2024 Bas | se | | | 2023/2024 Base + Construction traffic | | | | | | | |
|--|-----------------------|----------------------|-----------------------|-------------------|-----|-----------------------|-----|---------------------------------------|-----|---------------------|-----|--|--|--|--|
| | RNP Classification | representative | Posted speed limit | Day (7am to 10pm) | |) Night (10pm to 7am) | | Day (7am to 10pm) | | Night (10pm to 7am) | | | | | |
| | | residential receiver | | Total vehicles | HV% | Total vehicles | HV% | Total vehicles | HV% | Total vehicles | HV% | | | | |
| Peak construction | | | | | | | | | | | | | | | |
| Great Western Highway (east of Gipps Street) | Arterial | 200 m | 80 km/h | 44708 | 3% | 7278 | 2% | 45488 | 4% | 7314 | 3% | | | | |
| Great Western Highway (west of Gipps Street) | Arterial | 25 m | 80 km/h | 43257 | 3% | 7042 | 2% | 44427 | 4% | 7078 | 3% | | | | |
| Gipps Street/ Kent Road (north of M4)* | Sub-arterial | 15 m | 80 km/h | 21629 | 6% | 3817 | 3% | 22799 | 9% | 3853 | 5% | | | | |

NOTES: * Existing roadside noise barrier on western side of Gipps Street, approx. 3.5 metres high

Table 3-7: Predicted construction traffic noise impacts – base (2023/2024) traffic volumes and base traffic volumes with construction traffic

| Dead | RNP | Day (7am to 10p | om) | | Night (10pm to 7am) | | | | | | | |
|--|----------------|-----------------|----------------|---------------------|---------------------|----------------|---------------------|--|--|--|--|--|
| Noau | Classification | Metric | 2023/2024 Base | Base + Construction | Metric | 2023/2024 Base | Base + Construction | | | | | |
| Peak construction | | | | | | | | | | | | |
| Great Western Highway (east of Gipps Street) | Arterial | LAeq(15 hour) | 59 | 60 | LAeq(9 hour) | 53 | 54 | | | | | |
| Great Western Highway (west of Gipps Street) | Arterial | LAeq(15 hour) | 69 | 70 | LAeq(9 hour) | 63 | 64 | | | | | |
| Gipps Street/ Kent Road (north of M4)* | Sub-arterial | LAeq(15 hour) | 69 | 70 | LAeq(9 hour) | 63 | 63 | | | | | |

NOTES: * Existing roadside noise barrier on western side of Gipps Street, approx. 3.5 metres high

Bold text indicates more than 2 dB(A) increase in road traffic noise levels as a result of construction traffic.

RENZO TONIN & ASSOCIATES

Table 3-7 summarises the predicted construction traffic noise levels during day and night periods.

The predicted road traffic noise levels indicate less than 2dB(A) increase in L_{Aeq(15h)} day on the Great Western Highway and Gipps Street during the peak construction periods. Therefore, the total road traffic noise levels comply with the RNP traffic noise criteria set out in Section 4 of the Claremont Meadows DNVIS.

The predicted road traffic noise levels indicate less than 2dB(A) increase in L_{Aeq(9h)} night on the Great Western Highway and Gipps Street during the peak construction periods. Therefore, the risk of construction traffic impacting the existing traffic noise at receivers on the Great Western Highway at night is low.

3.4 Noise and vibration mitigation and management

The mitigation and management measures outlined in Section 5.3 and Section 6.3 of the Claremont Meadows DNVIS will be implemented to the TBM support works. In addition, the following mitigation measures will be implemented for the TBM support works. These mitigations are included in the predicted levels in this addendum. Consultation with affected receivers will be undertaken in accordance with Section 5.3.2 of the Claremont Meadows DNVIS.

3.4.1 Acoustic enclosure for concrete drop zone

An acoustic enclosure will be constructed around the concrete drop zone in order to minimise the noise impact from concrete deliveries. The acoustic enclosure will consist of a scaffold structure surrounding the concrete drop zone with noise blankets (or similar material) installed on all sides including the roof ensuring there are no gaps by overlapping the noise blankets. The opening of the enclosure must face away from sensitive receivers, to the north-west. The acoustic enclosure may reduce the noise levels from the concrete drop zone by up to 10 dB(A). Details of the acoustic enclosure are specified in Table C2 in APPENDIX C.2.

3.4.2 Acoustic mitigation for mobile crane

Acoustic mitigation of the mobile crane located on the surface of the site will be undertaken. A scaffold structure lined with noise blankets will be constructed to mitigate the noise impact from the mobile crane. The acoustic mitigation should aim to reduce the noise level from the crane by 5 dB(A) as detailed in Table C3 in APPENDIX C.2.

3.4.3 At-receiver (residual impacts)

At-property treatment to mitigate residual impacts (i.e. after implementation of all feasible and reasonable mitigation measures) from the out-of-hours TBM support works have been considered. This

would include the design and installation of architectural treatments to noise affected sensitive receiver buildings to reduce internal noise levels from the works to key rooms.

Predicted noise levels are within 5 dB(A) of the OOH NML based on typical worst-case scenario during the TBM support works. At-property treatment would involve the installation of mechanical ventilation to allow windows facing the worksite to be closed to reduce noise intrusion, whilst maintaining fresh air ventilation within the property. This measure could be feasibly implemented, however in reviewing whether the mitigation measure is reasonable the following was identified:

- Reasonable noise reduction has been achieved by the mitigation measures described in Section 3.4.1 and 3.4.2.
- OOHW residual impacts are marginal (<2 dB(A) above the OOH NML) at up to 17 properties and within 5 dB(A) above the OOH NML at 5 receivers. This is based on typical worst-case scenario during peak TBM support activity with the mitigation measures described in Section 3.4.1 and 3.4.2. The risk of exceedance occurring is considered low.
- The TBM support works would occur over approximately two months, from January to February 2024.
- Where external noise levels are less than 5dB(A) above the NML, internal noise goals can be achieved by closing windows. It is noted that key rooms may be able to close windows and still obtain adequate ventilation from other openings within the residence. Provision of mechanical ventilation can create disruption and can be poorly received.
- Given that the magnitude of the treatment (cost, time, disruption, contractual arrangements with owners etc) is greater than the magnitude of the impact it would address (low risk of exceedance, relatively short duration of impact) and that the option to close windows during the period of works assessed is available without mechanical ventilation, at property treatment is deemed not reasonable, provided OOHW residual impacts are as predicted. Predicted OOHW noise levels will be confirmed by verification monitoring (see section 3.4.4).

3.4.4 Attended noise monitoring

Attended noise monitoring is to be undertaken to verify that noise levels resulting from construction works are in accordance with the levels predicted in this report, subject to obtaining the property owner/occupier's consent to access the property (when required). Noise monitoring will be completed in publicly accessible areas on or near the nominated receivers, typically at ground level. Where, following community consultation, specific sensitive receivers are identified for additional monitoring, access to the property will be sought through the Stakeholder and Community Relations team.

| Type of monitoring | NCA | Nominated reco | eiver ado | lress |
|------------------------------------|-------------------|-------------------|-----------|--|
| Attended | NCA04 | 1 Water Street, V | Werringt | on NSW 2747 |
| CPB GHELLA TM008-02-02F03 SMWSA | -SBT_ADDENDUMDNVI | 5-CMF (R3).DOCX | | SYDNEY METRO - WESTERN SYDNEY AIRPORT - STATION BOXES AND TUNNELLING WORKS |
| | | | 12 | ADDENDUM DETAILED NOISE AND VIBRATION IMPACT STATEMENT - CLAREMONT MEADOWS VENTILATION FACILITY |

| Table | 3-8: | Nominated | verification | monitorina | locations |
|-------|------|-----------|--------------|------------|-----------|
| | | | | | |

| Type of monitoring | NCA | Nominated receiver address |
|--------------------|-------|--|
| Attended | NCA06 | 5 Dolphin Close, Claremont Meadows NSW 2747 |
| Attended | NCA06 | 6-8 Mistletoe Avenue, Claremont Meadows NSW 2747 |
| Attended | NCA06 | 2-52 Putland Street, Claremont Meadows NSW 2747 |

APPENDIX D.3 identifies the activities where monitoring should be carried out for each NCA.

Noise monitoring should follow the procedures outlined in the Noise and Vibration Monitoring Program (refer to Annexure A of the CNVMP). Note that monitoring at all properties may be undertaken from the property boundary to limit any inconvenience to property owners. Monitoring should be undertaken at a minimum of two of the most affected locations nominated in Table 3-8.

4 Impact classification

The impact classification in Section 9 of the Claremont Meadows DNVIS has been reviewed taking into consideration the outcomes of this Addendum assessment report. There is no change to the noise and vibration impact classification. That is, review of the overall noise impact of the TBM support works at the CMF worksite is considered **low to moderate**. The overall vibration impact of the bulk excavation and tunnelling works at the CMF worksite is considered is considered **low**.

5 Conclusion

In conclusion, the TBM support works associated with the Claremont Meadows Ventilation Facility (not included in the Claremont Meadows DNVIS) have been described in this Claremont Meadows DNVIS to identify potential environmental risks associated with construction noise and vibration. Construction noise and vibration objectives have been established consistent with the Conditions of Approval for the Project and the EIS.

Construction airborne noise

The predicted noise levels indicated there are no highly noise affected receivers over the duration of the TBM support works.

The TBM support works would occur during and outside standard construction hours. The predicted noise levels indicate nearby residential receivers may experience noise levels above the corresponding NMLs outside standard construction hours. Predicted noise levels are within 5 dB(A) of the NML for all the construction noise affected receivers. All reasonable and feasible mitigation measures have been included in the assessment and designed with the aim of achieving noise goals.

Construction ground-borne noise

As discussed in the Claremont Meadows DNVIS, ground-borne noise from the TBM support works is expected to be negligible. The risk of annoyance due to ground-borne noise is considered low.

13

CPB GHELLA TM008-02-02F03 SMWSA-SBT_ADDENDUMDNVIS-CMF (R3).DOCX

Construction vibration

As discussed in the Claremont Meadows DNVIS, there are no building/structures within minimum working distances for cosmetic damage and human annoyance.

Construction traffic

The predicted noise impacts comply with the construction traffic noise objectives described in the Claremont Meadows DNVIS.

Impact classification

The overall noise and vibration impact of the CMF TBM support works is considered **low to moderate**.

Document control

| Date | Revision history | Non-issued revision | Issued revision | Prepared | Instructed | Reviewed / Authorised |
|------------|--------------------------|---------------------|--------------------|----------|------------|--------------------------|
| 11.12.2023 | Initial issue | 0 | 1 | D. Auld | - | T. Gowen |
| 24.01.2024 | Respond to CPBG comments | - | 2 | D. Auld | - | T. Gowen |
| 14.02.2024 | Respond to ER comments | - | 3 | D. Auld | - | M. Tabacchi |

File Path: R:\AssocSydProjects\TM001-TM050\TM008 mt Sydney Metro WSA SBT\1 Docs\02 CLAREMONT M\TM008-02-02F03 SMWSA-SBT_AddendumDNVIS-CMF (r3).docx

Important Disclaimers:

The work presented in this document was carried out in accordance with the Renzo Tonin & Associates Quality Assurance System, which is based on Australian/New Zealand Standard AS/NZS ISO 9001.

This document is issued subject to review and authorisation by the suitably qualified and experienced person named in the last column above. If no name appears, this document shall be considered as preliminary or draft only and no reliance shall be placed upon it other than for information to be verified later.

This document is prepared for the particular requirements of our Client referred to above in the 'Document details' which are based on a specific brief with limitations as agreed to with the Client. It is not intended for and should not be relied upon by a third party and no responsibility is undertaken to any third party without prior consent provided by Renzo Tonin & Associates. The information herein should not be reproduced, presented or reviewed except in full. Prior to passing on to a third party, the Client is to fully inform the third party of the specific brief and limitations associated with the commission.

In preparing this report, we have relied upon, and presumed accurate, any information (or confirmation of the absence thereof) provided by the Client and/or from other sources. Except as otherwise stated in the report, we have not attempted to verify the accuracy or completeness of any such information. If the information is subsequently determined to be false, inaccurate or incomplete then it is possible that our observations and conclusions as expressed in this report may change.

We have derived data in this report from information sourced from the Client (if any) and/or available in the public domain at the time or times outlined in this report. The passage of time, manifestation of latent conditions or impacts of future events may require further examination and re-evaluation of the data, findings, observations and conclusions expressed in this report.

We have prepared this report in accordance with the usual care and thoroughness of the consulting profession, for the sole purpose described above and by reference to applicable standards, guidelines, procedures and practices at the date of issue of this report. For the reasons outlined above, however, no other warranty or guarantee, whether expressed or implied, is made as to the data, observations and findings expressed in this report, to the extent permitted by law.

The information contained herein is for the purpose of acoustics only. No claims are made and no liability is accepted in respect of design and construction issues falling outside of the specialist field of acoustics engineering including and not limited to structural integrity, fire rating, architectural buildability and fit-for-purpose, waterproofing and the like. Supplementary professional advice should be sought in respect of these issues.

External cladding disclaimer: No claims are made and no liability is accepted in respect of any external wall and/or roof systems (eg facade / cladding materials, insulation etc) that are: (a) not compliant with or do not conform to any relevant non-acoustic legislation, regulation, standard, instructions or Building Codes; or (b) installed, applied, specified or utilised in such a manner that is not compliant with or does not conform to any relevant non-acoustic legislation, regulation, standard, instructions or Building Codes; or (b) installed, applied, specified or utilised in Such a manner that is not compliant with or does not conform to any relevant non-acoustic legislation, regulation, standard, instructions or Building Codes.

References

- [1] Sydney Metro Construction Noise and Vibration Standard Version 4.3 (SM-20-00098866) 4 November 2020
- [2] Transport for NSW Construction Noise and Vibration Strategy (ref: ST-157/4.1) April 2019
- [3] Sydney Metro Western Sydney Airport Out-of-hours Work Protocol Version 2.0 (SM-21-00306108) 8 November 2021
- [4] M2A Joint Venture 2020 Sydney Metro Western Sydney Airport Technical Paper 2: Noise and Vibration October 2020
- [5] M2A Joint Venture 2020 Sydney Metro Western Sydney Airport Submissions Report
- [6] Department of Environment and Climate Change 2009 NSW Interim Construction Noise Guideline (ICNG)
- [7] Environment Protection Authority 2017 NSW Noise Policy for Industry (NPfI)
- [8] Department of Environment, Climate Change and Water 2011 NSW Road Noise Policy (RNP)
- [9] Department of Environment Conservation NSW 2006 Assessing Vibration; a technical guideline
- [10] Environment Protection Authority 2000 NSW Industrial Noise Policy (INP)
- [11] British Standard BS 6472-2008, Evaluation of human exposure to vibration in buildings (1-80Hz)
- [12] Australian Standard AS 2187.2-2006 Explosives Storage and Use Use of Explosives
- [13] British Standard BS 7385 Part2-1993, Evaluation and measurements for vibration in buildings Part 2
- [14] German Standard DIN 4150-3: 2016-12, Structural vibration Effects of vibration on structures, December 2016
- [15] ASHRAE Applications Handbook (SI) 2003, Chapter 47 Sound and Vibration Control, pp47.39-47.40
- [16] Australian Standard 2834-1995 Computer Accommodation, Chapter 2.9 Vibration, p16
- [17] Australian Standard AS/NZS 2107:2000 Acoustics Recommended design sound levels and reverberation times for building interiors

Glossary of terminology **APPENDIX A**

The following is a brief description of the technical terms used to describe noise to assist in understanding the technical issues presented.

| Adverse weather | Weather effects that enhance noise (that is, wind and temperature inversions) that occur at a site for a significant period of time (that is, wind occurring more than 30% of the time in any assessment period in any season and/or temperature inversions occurring more than 30% of the nights in winter). |
|---------------------------------------|--|
| Ambient noise | The all-encompassing noise associated within a given environment at a given time, usually composed of sound from all sources near and far. |
| Assessment period | The period in a day over which assessments are made. |
| Assessment point | A point at which noise measurements are taken or estimated. A point at which noise measurements are taken or estimated. |
| Background noise | Background noise is the term used to describe the underlying level of noise present in the ambient noise, measured in the absence of the noise under investigation, when extraneous noise is removed. It is described as the average of the minimum noise levels measured on a sound level meter and is measured statistically as the A-weighted noise level exceeded for ninety percent of a sample period. This is represented as the L90 noise level (see below). |
| Decibel [dB] | The units that sound is measured in. The following are examples of the decibel readings of every day sounds: |
| | 0dB The faintest sound we can hear |
| | 30dB A quiet library or in a quiet location in the country |
| | 45dB Typical office space. Ambience in the city at night |
| | 60dB CBD mall at lunch time |
| | 70dB The sound of a car passing on the street |
| | 80dB Loud music played at home |
| | 90dB The sound of a truck passing on the street |
| | |
| | 115dBLimit of sound permitted in industry |
| | 120dB Deatening |
| dB(A) | A-weighted decibels. The A- weighting noise filter simulates the response of the human ear at relatively low levels, where the ear is not as effective in hearing low frequency sounds as it is in hearing high frequency sounds. That is, low frequency sounds of the same dB level are not heard as loud as high frequency sounds. The sound level meter replicates the human response of the ear by using an electronic filter which is called the "A" filter. A sound level measured with this filter switched on is denoted as dB(A). Practically all noise is measured using the A filter. |
| dB(C) | C-weighted decibels. The C-weighting noise filter simulates the response of the human ear at relatively high levels, where the human ear is nearly equally effective at hearing from mid-low frequency (63Hz) to mid-high frequency (4kHz), but is less effective outside these frequencies. |
| Frequency | Frequency is synonymous to pitch. Sounds have a pitch which is peculiar to the nature of the sound generator. For example, the sound of a tiny bell has a high pitch and the sound of a bass drum has a low pitch. Frequency or pitch can be measured on a scale in units of Hertz or Hz. |
| Impulsive noise | Having a high peak of short duration or a sequence of such peaks. A sequence of impulses in rapid succession is termed repetitive impulsive noise. |
| Intermittent noise | The level suddenly drops to that of the background noise several times during the period of observation. The time during which the noise remains at levels different from that of the ambient is one second or more. |
| L _{Max} | The maximum sound pressure level measured over a given period. |
| CPB GHELLA TM008-02-02F03 SMWSA-SI | SYDNEY METRO - WESTERN SYDNEY AIRPORT - STATION BOXES BT_ADDENDUMDNVIS-CMF (R3).DOCX AND TUNNELLING WORKS |

TM008-02-02F03 SMWSA-SBT_ADDENDUMDNVIS-CMF (R3).DOCX

ADDENDUM DETAILED NOISE AND VIBRATION IMPACT

STATEMENT - CLAREMONT MEADOWS VENTILATION FACILITY

| L _{Min} | The minimum sound pressure level measured over a given period. |
|----------------------|--|
| Lı | The sound pressure level that is exceeded for 1% of the time for which the given sound is measured. |
| L ₁₀ | The sound pressure level that is exceeded for 10% of the time for which the given sound is measured. |
| L ₉₀ | The level of noise exceeded for 90% of the time. The bottom 10% of the sample is the L90 noise level expressed in units of dB(A). |
| L _{eq} | The "equivalent noise level" is the summation of noise events and integrated over a selected period of time. |
| Reflection | Sound wave changed in direction of propagation due to a solid object obscuring its path. |
| SEL | Sound Exposure Level (SEL) is the constant sound level which, if maintained for a period of 1 second would have the same acoustic energy as the measured noise event. SEL noise measurements are useful as they can be converted to obtain Leq sound levels over any period of time and can be used for predicting noise at various locations. |
| Sound | A fluctuation of air pressure which is propagated as a wave through air. |
| Sound absorption | The ability of a material to absorb sound energy through its conversion into thermal energy. |
| Sound level meter | An instrument consisting of a microphone, amplifier and indicating device, having a declared performance and designed to measure sound pressure levels. |
| Sound pressure level | The level of noise, usually expressed in decibels, as measured by a standard sound level meter with a microphone. |
| Sound power level | Ten times the logarithm to the base 10 of the ratio of the sound power of the source to the reference sound power. |
| Tonal noise | Containing a prominent frequency and characterised by a definite pitch. |

APPENDIX B Sensitive receivers and noise management levels

B.1 NCAs and sensitive receiver identification

20





B.2 NCAs and noise management levels

CPB GHELLA TM008-02-02F03 SMWSA-SBT_ADDENDUMDNVIS-CMF (R3).DOCX

Table B.1 Noise Sensitive Receivers and Construction Noise Management Levels (airborne noise)

Table B1: Noise Sensitive Receivers and Construction Noise Management Levels (airborne noise)

| | | | Existing Nois | e Levels, dB(A) | | | | | Airborne NMLs based on ICNG (external) | | Sleep Dist. L | Amax | Commonte | | |
|---------------------------|---|---------------|---------------|--------------------|------------------|--------|--------|--------|--|-------|---------------|------|--|----|--|
| NCA | Receiver Type | Reference RBL | RBL Day | RBL Evening | RBL Night | LAeq_D | LAeq_E | LAeq_N | NMLDS | NMLDO | NMLE | NMLN | L _{Aeq(15min)} L _{AFmax} | | |
| Residential receivers | | | | | | | | | | | | | | | |
| NCA03 | Predominantly Residential | NM02 | 37 | 37 | 36 | 55 | 59 | 51 | 47 | 42 | 42 | 41 | 41 | 52 | |
| NCA04 | Predominantly Residential | NM14 | 35 | 32 | 31 | 48 | 47 | 43 | 45 | 40 | 37 | 36 | 40 | 52 | |
| NCA05 | Predominantly Residential | NM05 | 40 | 40 | 40 | 54 | 51 | 50 | 50 | 45 | 45 | 45 | 45 | 55 | |
| NCA06 | Predominantly Residential | NM07 | 37 | 37 | 36 | 48 | 49 | 45 | 47 | 42 | 42 | 41 | 41 | 52 | |
| Other sensitive receivers | | | | | | | | | | | | | | | |
| Studio building | g (music recording studio) | | | | | | | | 45 | 45 | 45 | 45 | - | - | Source: CNVS Section 2.2.1 & AS2107 'maximum', assuming 20 dB(A) facade loss |
| Studio building | g (film or television studio) | | | | | | | | 50 | 50 | 50 | 50 | - | - | Source: AS2107 'maximum', assuming 20 dB(A) facade loss |
| Theatre/ Audit | orium (Drama Theatre) | | | | | | | | 50 | 50 | 50 | 50 | - | - | Source: CNVS Section 2.2.1 & AS2107 'maximum', assuming 20 dB(A) facade loss |
| Cinema space, | theatre, auditorium | | | | | | | | 55 | 55 | 55 | 55 | - | - | Source: AS2107 'maximum', assuming a conservative façade loss of 20 dB(A) |
| Classrooms at | schools and other educational institutions | | | | | | | | 55 | 55 | 55 | 55 | - | - | Source: ICNG, assuming a conservative façade loss of 10 dB(A) |
| Childcare cent | re (indoor sleeping areas) | | | | | | | | 55 | 55 | 55 | 55 | - | - | Source: CNVS Section 2.2.1, assuming a conservative façade loss of 10 dB(A) |
| Childcare cent | re (play areas) | | | | | | | | 65 | 65 | 65 | 65 | - | - | Source: CNVS Section 2.2.1 |
| Hospital wards | and operating theatres | | | | | | | | 65 | 65 | 65 | 65 | - | - | Source: ICNG, assuming a conservative façade loss of 20 dB(A) |
| Places of wors | hip | | | | | | | | 55 | 55 | 55 | 55 | - | - | Source: ICNG, assuming a conservative façade loss of 10 dB(A) |
| Library (readin | g areas) | | | | | | | | 65 | 65 | 65 | 65 | - | - | Source: CNVS Section 2.2.1 & AS2107 'maximum', assuming 20 dB(A) facade loss |
| Hotel (Sleeping | g areas: Hotels near major roads) | | | | | | | | 60 | 60 | 60 | 60 | - | - | Source: CNVS Section 2.2.1 & AS2107 'maximum', assuming 20 dB(A) facade loss |
| Hotel (bars and | d lounges) | | | | | | | | 70 | 70 | 70 | 70 | - | - | Source: CNVS Section 2.2.1 & AS2107 'maximum', assuming 20 dB(A) facade loss |
| Community ce | ntres – Municipal Buildings | | | | | | | | 60 | 60 | 60 | 60 | - | - | Source: AS2107 'maximum', assuming a conservative façade loss of 10 dB(A) |
| Bar/ Restaurar | nt (Bars and lounges/ Restaurant) | | | | | | | | 60 | 60 | 60 | 60 | - | - | Source: CNVS Section 2.2.1 & AS2107 'maximum', assuming 10 dB(A) facade loss |
| Café/ Coffee b | ar | | | | | | | | 60 | 60 | 60 | 60 | - | - | Source: CNVS Section 2.2.1 & AS2107 'maximum', assuming 10 dB(A) facade loss |
| Railway platfo | rm and concourse areas | | | | | | | | 75 | 75 | 75 | 75 | - | - | Source: AS2107 'maximum', assuming a conservative façade loss of 20 dB(A) |
| Passive recrea | tion areas (e.g. area used for reading, me | ditation) | | | | | | | 60 | 60 | 60 | 60 | - | - | Source: ICNG |
| Active recreati | on areas (e.g. sports fields) | | | | | | | | 65 | 65 | 65 | 65 | - | - | Source: ICNG |
| Commercial pr | emises (including offices and retail outlets) | | | | | | | | 70 | 70 | 70 | 70 | - | - | Source: ICNG |
| Industrial pren | nises | | | | | | | | 75 | 75 | 75 | 75 | - | - | Source: ICNG |

D(S): standard construction hours from 7 am to 6 pm Monday to Friday and from 8 am to 6 pm Saturday

D(O): out-of-hours day period from 8 am to 6 pm Sunday and Public holidays - OOHW P1

E: evening period from 6 pm to 10 pm Monday to Sunday - OOHW P1

N: night-time period from 10 pm to 7 am Monday to Friday, from 10 pm am to 8 am Saturday, Sunday and Public holidays - OOHW P2

CLAREMONT MEADOWS VENTILATION FACILITY

APPENDIX C Construction timetable/ activities/ management

C.1 Construction timetable/activities/equipment

25

Table C1: Construction timetable/ activities/ equipment

CLAREMONT MEADOWS VENTILATION FACILITY

| Diana (Campion | Expected Period | Australia di Marcala Auson | | Scenario | Plant/ Equipment (as provided by client) | Day | Evening | Night | Timing of A | ictivity | Sound Powe | er Level (Lw re: | 1pW) in Noise | High noise | Vibration | |
|----------------------------------|-----------------|---|--|-----------|--|------------|------------|--------------|-------------|----------|------------|------------------|---------------|------------|-----------|-----------------------------|
| r max, song mg | | ALLIVILY/ HOLE ALCO | Aspect | reference | | 7am + 6pm | 6pm - 10pm | 10pm - 7am | Start Date | End Date | LAPO | Penalty | LAmas | plant | plant | Notes |
| Phase 1 - TBM Breakthrough, | Jan - Feb 2024 | TBM Breakthrough | TBM Breakthrough | TBMB | 180-200T Mobile Crane | 1 | 1 | 1 | | | 104 | - | 108 | | + | Surface |
| Traverse and Relaunch | | | | | 60ft Electric Knuckle Boom EWP | 1 | 1 | 1 | | | 95 | | 98 | | | In Shaft |
| | | | | | Skid Steer | 1 | 1 | 1 | | | 109 | | 113 | | | In Shaft |
| | | | | | TBM | 1 | 1 | 1 | | | 105 | | 110 | | | In Shaft |
| | | | | | ST Excavator | 1 | 1 | 1 | | | 101 | - | 114 | | + | In Staft |
| | | | | | Powered hand tools such as hermose drills & diame | 1 | 1 | 1 | | | 108 | | 118 | | | In Quality |
| | | | | | Compressed air nowered torils | 1 | 1 | 1 | | - | 108 | - | 118 | | | In DiaR |
| | | Bask TR\$4 Bassidian with | Part TRAA boundations only along our | DTDLAD 1 | 190 2007 Markin Care | 1 | | | | | 104 | | 100 | | | for data |
| | | Post rew enearchrough | Post rew preakthrough clean up | PIDMO-1 | Too-2001 Mobile Grane | | | | | | 104 | | 100 | | | Sunace |
| | | | | 070140.0 | Excavator of - 150 | 1 | | | _ | _ | 103 | | 105 | | | in shart |
| | | | breakthrough face stabilisation with | PIDMD-2 | Boom pump | 1 | | - | | | 103 | - | 107 | - | - | Sunace |
| | | | shotcrete | | Concrete Agi | 1 | 1 | - | | | 108 | - | 111 | - | - | Surface |
| | | | | | Air compressor 425 cfm | 1 | 1 | | - | | 70 | | | | | Surface |
| | | | | | 60tt Electric Knuckle Boom EWP | 1 | 1 | 1 | | | 95 | * | 98 | + | | In Shaft |
| | | | | _ | Concrete trailer pump | 1 | | | | | 103 | | 107 | | | In Shaft |
| | | | Installation of concrete precasts, steel | PTBMB-2 | 180-200T Mobile Crane | 1 | 1 | 1 | | | 104 | | 108 | | | Surface |
| | | | modules and steel supports | TBMT-1 | Drilling hand tools | 1 | 1 | 1 | | | 106 | | 118 | | 0 | In Shaft |
| | | TBM Traverse | Ring building & bracings | TBMT-1 | 180-200T Mobile Crane | 1 | 1 | 1 | | | 104 | | 108 | | | Surface |
| | | | | TBMT-2 | TBM (ring building mode) | 1 | | | | | 105 | | 110 | | | In Shaft |
| | | | | | Drilling hand tools | | 1 | 1 | | | 105 | | 118 | | 0 | In Shaft |
| | | | | | grout pumps | | 1 | 1 | | | 103 | | 107 | | | In Shaft |
| | | | Traverse TBM using thrust cylinders | TBMT-2 | 180-200T Mobile Crane | 1 | 1 | 1 | | | 104 | | 108 | | | Surface |
| | | | | | TBM (ring building mode) | 1 | | | | | 106 | | 110 | | | In Shaft |
| | | | | | Drilling hand tools | | 1 | 1 | | | 106 | | 118 | | 0 | In Shaft |
| | | | | | grout pumps | | 1 | 1 | | | 103 | | 107 | | | In Shaft |
| | | | Growting underneath invert segment | TRMT-3 | 180-200T Mobile Crane | 1 | 1 | 1 | | | 104 | | 108 | | | Surface |
| | | | | | Delling hard tools | 1 | 1 | 1 | | - | 105 | | 110 | | 0 | le Shaft |
| | | | | | control of the second s | 1 | | 1 | | - | 100 | - | 107 | - | 0 | In Shah |
| | | | TBM mechanical maintenance | TOLET 3 | grout pumps | | | | | - | 103 | | 107 | | | in shart |
| | | | | IBMI1-3 | 100-2001 Middle Grane | | | | | | 104 | - | 100 | | - | Sunace |
| | | | | | Drilling hand tools | 1 | | | | - | 105 | | 110 | | 0 | In shart |
| 2 C | | | | | Drilling hand tools | 1 | 1 | 1 | | - | 106 | - | 118 | | 0 | In Shaft |
| | | | | | grout pumps | 1 | 1 | 1 | | _ | 103 | | 107 | | | In Shaft |
| | | | | | water gemi | 1 | • | + | | | 109 | - | 115 | • | - | In Shaft |
| | | | | | welding machine | 1 | | | | | 96 | | 107 | | | In Shaft |
| Phase 2 Post-TBM Relaunch | Post- in-by | Post-TBM Relaunch (at least 200m in-bye) | Tunnel activities include outting & clamping of tunnel belt, stripping of tunnel conveyor structures and service | 5 P2 | EWP | 1 | 1 | 1 | | | 95 | | 98 | - | | In Shaft |
| | | | Demolition of blind rings within CMF shaft Removal of concrete rubbles and all | | 180-200T Mobile Crane | 1 | 1 | - | | | 104 | - | 108 | | - | Surface |
| | | | | | Excitor 251-301 | 1 | 1 | | | | 103 | | 108 | | | In Shaft |
| | | | | - | 180-2007 Mobile Crane | 1 | 1 | 1 | | | 104 | - | 108 | | | Surface |
| | | | | | Exercised 251-301 | 1 | 1 | 1 | | | 102 | | 108 | | | In Shafe |
| | | | Installation of conveyor dallows and | - | 190, 200T Mobile Crane | 1 | 1 | 1 | | | 104 | | 108 | | | Gurfare |
| | | | Installation of conveyor gallows and service pipe stands | | DWD | 1 | 1 | 1 | | - | 05 | | 00 | | | le Staff |
| | | | | - | DAD | | | | | - | 05 | - | 00 | | - | In State |
| | | | runnel conveyor beit reconnguration | n | EWP | | | 1 | | - | 95 | - | 90 | + | - | in shart |
| | | | and belt splicing | | Handtools | 1 | 1 | 1 | _ | | 105 | - | 118 | + | - | In shart |
| | | | funnel ventilation and services | | EWP | 1 | 1 | 1 | | | 95 | - | 98 | * | * | in shaft |
| | | | reconfiguration | - | Handtools | 1 | 1 | 1 | | _ | 105 | | 118 | | | In Shaft |
| | | | Tunnel earth ramps installation - | | Boom pump | 1 | 1 | 1 | | | 103 | | 107 | | | Surface |
| | | | granular material capped with concrete | 2 | Concrete Agi | 1 | 1 | 1 | | | 108 | | 111 | | | Surface |
| | | | (TBC) | | Excavator 8t - 15t | 1 | 1 | 1. | | | 103 | | 108 | | | In Shaft |
| | | | | | Compactor | 1 | 1 | 1 | | | 108 | | 110 | | X | In Shaft |
| Phase 3 Segment Storage and Life | ifts | Segment Storage and Lifts | Segment Storage and Lifts | P3 | Hydraulic crane 200T | 1 | 1 | 1 | | | 104 | | 108 | | | Lifting segments into shaft |
| | | | | | Concrete truck | 3 Per Hour | 3 Per Hour | 3 Per Hour | | | 108 | | 111 | | | |
| | | | | | Boom pump | 1 | 1 | 1 | | | 103 | | 107 | - | - | In Shaft |
| | | | | | Telehandler | 1 | 1 | 1 | | | 98 | | 102 | | | |
| | | | | | Forklift | 1 | 1 | 1 | | | 99 | - | 103 | - | - | |
| | | | | | Ventilation fan | 1 | 1 | 1 | | | 98 | | 102 | - | - | |
| | | | | | Spoil truckt | 2 Per Hour | 2 Per Hour | 2 Per Hour | | | 106 | | 111 | | - | |
| | | | | | Segment deliverier | 2 Per Hour | 2 Per Hour | 2 1 01 11001 | | | 106 | | 111 | - | - | |
| | | | | | Motor sums (displaying sums) | 1 | 1 | 1 | | | 00 | - | 101 | - | - | |
| | | | | | water pump (diapmagin pump) | | | | | | 99 | - | 101 | - | - | |
| | | | | | water treatment plant (10//s) | 11 | 11 | | | | UD | | 1074 | - | - | |

C.2 Specific mitigation measures

Table C2: Noise Shed / Enclosure Design Specifications

28

| Area to be Mitigated | Construction component | Reference ID | Indicative element construction |
|---|------------------------|--------------|--|
| Temporary enclosure - concrete drop zone | Structure | - | Scaffold structure for body of enclosure |
| | Walls | - | Noise blankets lining walls ensuring no gaps by overlapping blankets |
| | Roof | - | Noise blankets lining roof ensuring no gaps by overlapping blankets |
| | Opening | * | Opening should face away from neighbours (i.e. to the north-west) |
| Acoustic mitigation for mobile crane | Structure | - | Scaffold structure for body of enclosure |
| | Walls | - | Noise blankets lining walls ensuring no gaps by overlapping blankets |

Notes:

1. The final level of noise reduction required from an acoustic shed / enclosure is dependent on a number of factors, however one important factor is whether or not there are noisy plant on site which cannot be acoustically treated and operate outside the acoustic shed / enclosure. Depending on the number and noise emissions of such plant, it may be necessary to apply greater acoustic treatment to the acoustic shed / enclosure in order to keep its noise contributions down so that the total noise emissions from site meet the set environmental noise limits at neighbouring receptors.

LEGEND * estimated by calculations and/or reference to other similar wall type data. The client is advised not to commit to materials which have not been tested in an approved laboratory or for which an opinion only is available. Testing materials is a component of the quality control of the design process and should be viewed as a priority because there is no guarantee the forecast results will be achieved thereby necessitating the use of an alternative which may affect the cost and timing of the project. No responsibility is taken for use of or reliance upon untested materials, estimates or opinions.

GENERAL

- The underside of the roof and (where possible) internal walls should be lined with acoustic insulation to reduce the build-up of sound inside the shed
- The specified performances must be achieved by the product selected.
- Check design of all junction details with acoustic consultant prior to construction.
- Check the necessity for HOLD POINTS with the acoustic consultant to ensure that all building details have been correctly interpreted and constructed.
- The information provided in this table is subject to modification and review without notice.
- The advice provided here is in respect of acoustics only. Supplementary professional advice may need to be sought in respect of fire ratings, structural design, buildability, fitness for purpose and the like.
- · Only the buildings elements noted in Table C4 and Table C4a have been assessed. It is assumed that all other items will not impact the acoustic properties, or can be sufficiently acoustically treated.

RENZO TONIN & ASSOCIATES

RENZO TONIN ASSOCIATES

| Table C3: Plant noise level schedule CLAREMONT MEADOWS VENTILATION FA | | | | | | | | | | |
|---|--------------|---------------------------------------|----------|--|--|--|--|--|--|--|
| Building/ Area to be Mitigated | Item | Acoustic Requirement | Lw dB(A) | | | | | | | |
| Plant item | Mobile crane | Acoustic silencing subject to achieve | 99 | | | | | | | |
| | | | | | | | | | | |
| Notes: | | | | | | | | | | |

LEGEND * estimated by calculations and/or reference to other similar plant type data. The client is advised not to commit to fans which have not been tested in an approved laboratory. Testing plant is a component of the quality control of the design process and should be viewed as a priority because there is no guarantee the forecast results will be achieved thereby necessitating the use of an alternative which may affect the cost and timing of the project. No responsibility is taken for use of or reliance upon untested materials, estimates or opinions. The advice provided here is in respect of acoustics only. GENERAL

Sound power level of plant assumed based on sound power level of similar plant type, incorporating attenuation (acoustic attenuator/ muffler/ duct lining as required)

Check the necessity for HOLD POINTS with the acoustic consultant to ensure that all building details have been correctly interpreted and constructed.

The information provided in this table is subject to modification and review without notice.

The advice provided here is in respect of acoustics only. Supplementary professional advice may need to be sought in respect of fire ratings, structural design, buildability, fitness for purpose and the like.

14 FEBRUARY 2024

8/12/2023

SYDNEY METRO - WESTERN SYDNEY AIRPORT (SBT)

APPENDIX D Construction noise impacts

D.1 Predicted noise levels

The detailed predicted levels have been provided to CPBG in a spreadsheet table to more adequately mitigate and manage potential noise impacts.

D.2 Number of receivers above NMLs

The number of exceedances has been provided to CPBG in a spreadsheet table.

D.3 Additional management measures

The additional management measures have been provided to CPBG in a spreadsheet table to more adequately mitigate and manage potential noise impacts.