

Construction Monitoring Report September 2022 – February 2023

Sydney Metro City & Southwest - Line-wide Works

[
Contract Number:	C600
Systems Connect Number	N21063
Document number:	SMCSWLWC-SYC-CSW-EM-REP-016003
Revision date:	12/04/2023
Revision:	0

Document Approval

Rev.	Date	Prepared by	Reviewed by	Remarks
0	12/04/2023	C. Carter	K Truscott	
Signa	ture:	Chew M.	Bitt	

Revision Details

Revision	Details
0	For Information



Contents

1.	Intro	duction	3
	1.1	Project Summary	3
	1.2	Planning Approval Requirements	3
2.	Wate	er Quality Monitoring	4
	2.1	Permit to Dewater	4
	2.2	Water Treatment Plant	4
	2.3	Receiving Water Monitoring	5
3.	Nois	e and Vibration	8
	3.1	Noise Monitoring	8
	3.2	Vibration Monitoring	8
Арре	endix	A: Systems Connect Permit to Dewater and Water Quality Monitoring Register	9
Арре	endix	B: Monthly WTP Sampling	10
Арре	endix	C: Receiving Water Monitoring Results	11
Арре	endix	D: Systems Connect Noise Monitoring Register	12
Арре	endix	E: Noise Monitoring Equipment Details	13
Арре	endix	F: Noise Monitoring Record Sheet Samples	14
Арре	endix	G: Systems Connect Vibration Monitoring Register	15
Арре	endix	H: Vibration Monitoring Report Samples	16



1. Introduction

1.1 **Project Summary**

The Sydney Metro City & Southwest (SMCSW) is the second portion of the new standalone rail network known as the Sydney Metro, which is Australia's largest public transport infrastructure project and a priority rail project for the NSW Government. The project will extend Sydney Metro Northwest to the CBD and beyond to Bankstown. The project is being delivered through a suite of contracts for the tunnels, stations, Line-wide infrastructure and systems. Line-wide is a key component of the SMCSW, with works taking place over the full length of the project as shown in Figure 1 below:



Figure 1: Line-wide Locations

1.2 Planning Approval Requirements

The Sydney Metro Authority received planning approval to construct the project from the Department of Planningand Environment. The Conditions of Approval CSSI 7400 cover the works from Chatswood to Sydenham and the Conditions of Approval CSSI 8256 cover the works from Marrickville to Bankstown.

A Construction Environmental Management Plan and sub-plans were developed for the project to address all environmental aspects, including construction monitoring. Approval of the plans enabled commencement of construction on 4 March 2020. The plans for the Line-wide works were developed to address the requirements of both planning approvals in each plan or sub-plan. Construction monitoring requirements are detailed in the Soil, Water and Groundwater Management Sub-Plan C2B and the Construction Noise and Vibration Management Plan – C2B. The plans can be accessed at the CPB Sydney Metro City & Southwest Line-wide Works Project website:

https://www.cpbcon.com.au/en/our-projects/2018/sydney-metro-line-wide-works

The objectives for this report are to provide construction monitoring results for the sixth 6 months of works on the Line-wide Project, from the start of September 2022 to the end of February 2023. This report is provided for information to the Department of Planning and Environment. It is intended to address the requirements of Conditions C16 of CSSI 7400 and C14 of CSSI 8256.



2. Water Quality Monitoring

The Soil, Water and Groundwater Management Sub-Plan C2B requires that water quality monitoring will be undertaken for controlled discharges offsite to watercourses and stormwater drainage to ensure compliance with discharge criteria. The discharge criteria are shown in Table 1 below:

	Meas	urement and Assessment		Discharge	
Parameter	Percentile Concentration Limit	entile Sample Method & Units entration Limit Frequency		Criteria	
рН	100	Probe/ grab sample Prior to discharge	рН	6.5-8.5	
Total Suspended Solids	100	Probe/ grab sample Prior to discharge	mg/L	<50	
Oil and Grease	100	Visual Prior to discharge	mg/L	<10 and no visible trace	

Table 1: Discharge Criteria

2.1 Permit to Dewater

Systems Connect have an internal Permit to Dewater system, which ensures compliance with discharge criteria at all times. Monitoring is done prior to each dewatering event. The Systems Connect Permit to Dewater and Water Quality Monitoring Register is provided in Appendix A. This demonstrates that discharge criteria were met for all discharges.

2.2 Water Treatment Plant

On 1 August 2020, Systems Connect took possession of a portion of the Chatswood Dive site from the Tunneling and Station Excavation Contractor. The portion contains the Chatswood Water Treatment Plant, which is now operated by Systems Connect. It collects surface water from the Chatswood Dive site, and tunnel water from between Barangaroo and the Chatswood Dive.

From November 2021, the Water Treatment Plant at Marrickville became operational. This WTP takes water from the tunnels between Barangaroo and the Marrickville Dive.

A WTP Checklist is completed by the WTP operator daily (working days), where a range of WTP observations, parameters and chemical levels are noted. This includes water discharge parameters required for regulatory compliance. The compliance results from the checklists completed during the reporting period are described in Table 2 below:

WTP	Date	рН	Turbidity (NTU)	Oil and Grease
Chatswood	1/09/2022 to 28/02/2023	6.5 - 8.5	0.1 - 25.3	None visible
Marrickville	1/09/2022 to 28/02/2023	7.2 - 8.16	0.3 - 9.7	None visible

Table 2: WTP Compliance Results

At each water treatment plant under Systems Connect control, the discharge parameters pH, TSS and NTU are to be sampled monthly. Results demonstrating compliance are provided in Appendix B.



2.3 Receiving Water Monitoring

The Soil, Water and Groundwater Management Sub-Plan C2B requires that monitoring of receiving waters will occur three-monthly, while WTPs are active and in SC control. Monitoring parameters are provided in Table 3 below:



Table 3: Surface Water Quality Parameters

Parameter	Sample Method	Analytical method	ANZECC ^{1, 2} Criteria (freshwater) ⁷	ANZECC ^{1, 3} Criteria (marine water) ⁸	EPL 21423	Trigger Values	Action	
Temperature (°C)	Probe	Field Analysis	>80 <20)%ile ⁴)%ile ⁴		Results are > than		
Dissolved Oxygen (%Sat)	Probe	Field Analysis	Lower Limit: 85 Upper Limit: 110	Lower Limit: 90 Upper Limit: 110		the baseline 80th percentile	Environment Coordinators to	
Turbidity (NTU)	Probe	Field Analysis	6-50	0.5-10			re-test to confirm results. Environment Coordinator is to undertake	
Oil and Grease	Visual analysis, then grab sample if required	Visual Assessment Lab Analysis	-	-	No visible sign of oil and grease	Visible oil and grease	an inspection of the Works and propose actions where required Note: There is a delay in receiving the results from grab samples. Environment	
Conductivity (µS/cm) ⁶	Grab Sample and Probe	Field Analysis Lab Analysis	125 – 2200	-			Coordinator to obtain further grab samples for testing to confirm results. Environment Coordinator to undertake an	
Total Suspended Solids (TSS: mg/L)			-	-	50mg/L	Results are > than	establish what activities had been undertaken prior to the tests being	
Iron (mg/L)	Grab Sample	ample Lab Analysis	0.3 ⁵	-		the baseline 80th	undertaken and propose actions where required.	
Manganese(mg/L)			1.7	0.8		P		
рН	Grab Sample and Probe	Field Analysis Lab Analysis	Lower Limit: 6.5 Upper Limit: 8.0	Lower Limit: 8.0 Upper Limit: 8.4	6.5 -8.5			

Notes:

¹95% protection level – most commonly applied to ecosystems that could be classified as slightly to moderately disturbed.

²ANZECC (2000) guidelines for the protection of freshwater aquatic ecosystems

³ANZECC (2000) guidelines for the protection of marine aquatic ecosystems

⁴ Default trigger value for each ecosystem-type

⁵ There is insufficient data at this stage to derive a reliable value for iron. The current Canadian guideline has been used.

⁶ Conductivity will not be tested at monitoring points at estuarine/marine catchments.

- No data available

⁷ Applicable to monitoring locations SW-SC-01, SW-FR-02, SW-EC-01

⁸ Applicable to monitoring locations SW-SC-01, SW-FR-02, SW-MP-01, SW-BP-01, SW-B-01, SW-FC-01, SW-AC-01



Only the receiving waters downstream of the Chatswood WTP and Marrickville WTP are applicable for monitoring during this period. All other WTPs are being operated by other Sydney Metro contractors. The two monitoring sites downstream of the Chatswood WTP are both in the Scotts Creek/Middle Harbour Catchment. The sampling point downstream of the Marrickville WTP is in the Alexandra Canal. Sampling points are described in Table 4 below:

Site ID	Site interaction	Relative location	Catchment	Sampling address	Easting	Northing	Туре
SW- SC- 01	Receiving waters from Chatswood WTP discharges. Monitoring location Downstream		Muston Park, access via Eden Street, Chatswood	330586	6245923	Freshwater	
SW- SC- 02	location active while the Chatswood WTP is active and in SC control.	Downstream	Creek / Middle Harbour	Access via North Arm Track, North Arm Road, Chatswood	332788	6246304	Estuarine / Marine
SW- AC- 01	Receiving waters from Marrickville WTP discharges. Monitoring location active while the Marrickville WTP is active and in SC control.	Downstream	Alexandra Canal	Access via bicycle track from the end of Coward Street, Mascot	331342	6244783	Estuarine

Table 4: Sampling Point Information

The results of the receiving water monitoring are provided in Appendix C.



3. Noise and Vibration

The Construction Noise and Vibration Management Plan – C2B includes the Construction Noise and Vibration Monitoring Program. This program requires that the results of construction noise and vibration monitoring will be reported every six months. The results for this monitoring period are included in this report.

3.1 Noise Monitoring

Section 8.1.4 of the CNVMP states that: "Attended monitoring of construction noise levels will be undertaken as follows:

- At the first opportunity following the commencement of construction activity to confirm the effectiveness of actions and measures determined in CNVIS process
- Repeated as described in the CNVIS, as part of the audit cycle to ensure that noise and vibration levels in the adjacent community remain consistent with the predicted levels in the CNVIS
- Where appropriate in response to a noise related complaint(s) (determined on a case-by-case basis)
- During sensitive periods (i.e. night works)
- As directed by an authorised officer of the EPA.

Monitoring would be undertaken at the potentially most exposed receivers in proximity to construction activities. Noise monitoring locations should be consistent with the distances/ locations identified in the CNVIS and will consider factors including:

- The location of previous monitoring sites
- The proximity of the receiver to a worksite
- The sensitivity of the receiver to noise
- Background noise levels
- The expected duration of the impact."

Summary results of attended noise monitoring conducted by Systems Connect in the reporting period are provided in Appendix D (Systems Connect Noise Monitoring Register), demonstrating compliance with project requirements, including the above extract from the management plan.

Noise monitoring equipment details, including make, model, serial number, last calibration date and NATA testing facility, are provided in Appendix E.

Further details are collected for each field reading, including time, duration, meteorological conditions and extraneous noise sources during reading. Samples of Noise Monitoring Record Sheets are provided in Appendix F. Others are available on request.

3.2 Vibration Monitoring

The Construction Noise and Vibration Management Plan – C2B explains that: "the requirement for real time vibration monitoring will be determined on a site by site basis and identified in the CNVIS for LW worksites between Chatswood and Sydenham. Real time vibration monitoring will be deployed to manage vibration impacts from 'high risk' sites, where the CNVIS vibration predictions identify there is a high risk of annoyance (or potential building damage) from construction vibration."

During the reporting period, there was one location and work campaign where vibration monitoring was done. Summary results demonstrating compliance with vibration criteria are included in Appendix G (Systems Connect Vibration Monitoring Register).

The Vibration Monitoring Report is provided in Appendix H.



Appendix A: Systems Connect Permit to Dewater and Water Quality Monitoring Register

Systems Connect LWW Permit to Dewater and Water Quality Monitoring Register

Permit to Dewater	Date	Location	Detailed Monitoring Location	Single or Continuous	Reason	Discharge Point	Water Quality Analyser	рН	Turbidity NTU	Oil & Grease
Permit to Dewater LWW-217	8/09/2022	Campsie BPS	Anzac Street	Single	For discharge approval	Roadside stormwater gutter	Horiba U-52	7.92	31.6	None Visible
Permit to Dewater LWW-218	9/09/2022 to 9/10/2022	Marrickville WTP	N/A	Continuous	For discharge approval	Marrickville WTP Discharge Point 2	NA	NA	NA	NA
Permit to Dewater LWW-219	19/09/2022	SMTF-S	Sump adjacent pre-start sheds	Single	For discharge approval	Stormwater pit	Horiba U-52	8.23	3.1	NA
Permit to Dewater LWW-220	28/09/2022	Campsie BPS	Anzac Street	Single	For discharge approval	Roadside stormwater gutter	Horiba U-52	7.86	12.6	NA
Permit to Dewater LWW-220	28/09/2022	Campsie BPS	South Parade	Single	For discharge approval	Roadside stormwater gutter	Horiba U-52	7.29	29.4	NA
Permit to Dewater LWW-221	6/10/2022 - 11/10/2022	Marrickville	Southern Dive - Marrickville	Continuous	Discharged under approveed 'Controlled Water Overflow Strategy' following major rain event	Stormwater drain adjacent Gate E2	NA	NA	NA	NA
Permit to Dewater LWW-222	6/10/2022	Campsie BPS	South Parade	Single	For discharge approval	Roadside stormwater gutter	Horiba U-52	8.48	23.4	NA
Permit to Dewater LWW-222	6/10/2022	Campsie BPS	Anzac Street	Single	For discharge approval	Roadside stormwater gutter	Horiba U-52	6.52	11.4	NA
Permit to Dewater LWW-223	06/10/2022 - 13/10/2022	Chatswood Dive	Chatswood Dive	Continuous	Discharged under approveed 'Controlled Water Overflow Strategy' following major rain event	Stormwater Pit	NA	NA	NA	NA
Permit to Dewater LWW-224	06/10/2022 - 13/10/2022	Crows Nest	Crows Nest	Continuous	Discharged under approveed 'Controlled Water Overflow Strategy' following major rain event	Stormwater Pit	NA	NA	NA	NA
Permit to Dewater LWW-225	4/09/2022 - 4/10/2022	Chatswood Dive	N/A	Continuous	For discharge approval	Chatswood WTP Discharge Point 1	NA	NA	NA	NA
Permit to Dewater LWW-226	4/10/2022 - 4/11/2022	Chatswood Dive	N/A	Continuous	For discharge approval	Chatswood WTP Discharge Point 1	NA	NA	NA	NA
Permit to Dewater LWW-227	10/10/2022 - 10/11/2022	Marrickville WTP	N/A	Continuous	For discharge approval	Marrickville WTP Discharge Point 2	NA	NA	NA	NA
Permit to Dewater LWW-228	20/10/2022	Campsie BPS	Anzac Street	Single	For discharge approval	Roadside stormwater gutter	Horiba U-52	7.02	27.9	NA
Permit to Dewater LWW-229	25/10/2022	SMTF-S	OPWTP Pit	Single	For discharge approval	Stormwater pit	Horiba U-52	6.63	5.5	NA
Permit to Dewater LWW-230	4/11/2022 - 4/12/2022	Chatswood Dive	Chatswood WTP	Continuous	For discharge approval	Stormwater pit	NA	NA	NA	NA
Permit to Dewater LWW-231	19/11/2022	BPS Surry Hills	Belmore Street Joint Bay	Single	For discharge approval	Roadside stormwater gutter	Horiba U-52	7.98	36	None Visible
Permit to Dewater LWW-232	24/11/2022	BPS Surry Hills	Belmore Street Joint Bay	Single	For discharge approval	Roadside stormwater gutter	Horiba U-52	6.82	41.4	None Visible
Permit to Dewater LWW-233	4/12/2022 - 4/01/2023	Chatswood Dive	N/A	Continuous	For discharge approval	Chatswood WTP Discharge Point 1	NA	NA	NA	NA
Permit to Dewater LWW-234	10/11/2022 - 10/12/2022	Marrickville WTP	N/A	Continuous	For discharge approval	Marrickville WTP Discharge Point 2	NA	NA	NA	NA
Permit to Dewater LWW-235	10/12/2022 - 10/01/2023	Marrickville WTP	N/A	Continuous	For discharge approval	Marrickville WTP Discharge Point 2	NA	NA	NA	NA
Permit to Dewater LWW-236	4/01/2023 - 4/02/2023	Chatswood Dive	N/A	Continuous	For discharge approval	Chatswood WTP Discharge Point 1	NA	NA	NA	NA
Permit to Dewater LWW-237	10/01/2023 - 10/02/2023	Marrickville WTP	N/A	Continuous	For discharge approval	Marrickville WTP Discharge Point 2	NA	NA	NA	NA
Permit to Dewater LWW-238	9/01/2023	SMTF-S	OPWTP Pit	Single	For discharge approval	Stormwater pit	Horiba U-52	6.71	3.7	NA
Permit to Dewater LWW-239	24/01/2023	Campsie BPS	South Parade	Single	For discharge approval	Roadside stormwater gutter	Horiba U-52	7.39	44.6	NA
Permit to Dewater LWW-240	4/02/2023 - 4/03/2023	Chatswood Dive	N/A	Continuous	For discharge approval	Chatswood WTP Discharge Point 1	NA	NA	NA	NA
Permit to Dewater LWW-241	9/02/2023	Campsie BPS	Gould Street Joint Bay	Single	For discharge approval	Roadside stormwater gutter	Horiba U-52	7.44	32.6	NA
Permit to Dewater LWW-242	10/02/2023 - 10/03/2023	Marrickville WTP	N/A	Continuous	For discharge approval	Marrickville WTP Discharge Point 2	NA	NA	NA	NA
Permit to Dewater LWW-243	22/02/2023	Campsie BPS	Gould Street	Single	For discharge approval	Roadside stormwater gutter	Horiba U-52	7.2	46.1	NA
Permit to Dewater LWW-243	22/02/2023	Campsie BPS	South Parade	Single	For discharge approval	Roadside stormwater gutter	Horiba U-52	7.96	30.6	NA



Appendix B: Monthly WTP Sampling

Monthly Water Quality Monitoring - Chatswood WTP

CHW2 Discharge point

Date	Time	Sample ID	рН	Total Suspended Solids (mg/L)	Turbidity (NTU)
23/09/2022	9:45	CHW2	7.79	7	2.6
27/10/2022	11:41	CHW2	8.04	7	2
25/11/2022	15:17	CHW2	7.86	15	3.1
22/12/2022	9:30	CHW2	8.37	<5	1.7
25/01/2023	10:15	CHW2	7.88	7	1.9
23/02/2023	12:59	CHW2	7.97	7	4.2

Monthly Water Quality Monitoring - Marrickville WTP

MKV2 Discharge point

Date	Time	Sample ID	рН	Total Suspended Solids (mg/L)	Turbidity (NTU)
26/09/2022	8:17:00 AM	MKV2	8.05	<5	2.1
28/10/2022	8:33:00 AM	MKV2	8.12	<5	1.6
22/11/2022	8:05:00 AM	MKV2	7.87	<5	1.3
20/12/2022	8:30:00 AM	MKV2	7.99	8	0.8
24/01/2023	9:00:00 AM	MKV2	8.17	8	1.1
24/02/2023	8:24:00 AM	MKV2	8.25	<5	0.7



Appendix C: Receiving Water Monitoring Results

Quarterly Surface Water Quality Monitoring - Chatswood

Field Results									Lab	Results			
Date	Time	Sample ID	Temperature (C)	Dissolved Oxygen (%)	Turbidity (NTU)	Conductivity (μS/cm)	рН	Oil & Grease (Y/N)	Total Suspended Solids (mg/L)	Iron (Fe)	Manganese (Mn)	рH	Oil & Grease (mg/L)
23/09/2022	11:00:00 AM	SW-SC-01	17.4	99	19.6	327	8.35	N	<5	<0.05	0.006	7.72	Not tested
23/09/2022	11:40:00 AM	SW-SC-02	16.79	76.5	5.7	1790	7.81	Ν	<5	0.07	0.003	7.77	Not tested
22/12/2022	10:45:00 AM	SW-SC-01	18.22	90.1	17.3	312	8.17	Ν	22	<0.05	0.002	8.07	Not tested
22/12/2022	11:15:00 AM	SW-SC-02	19.64	80.5	7.6	18200	7.43	N	<5	<0.05	0.027	7.86	Not tested

Quarterly Surface Water Quality Monitoring - Marrickville

Field Results					Lab I	Results							
Date	Time	Sample ID	Temperature (C)	Dissolved Oxygen (%)	Turbidity (NTU)	Conductivity (μS/cm)	рН	Oil & Grease (Y/N)	Total Suspended Solids (mg/L)	lron (Fe)	Manganese (Mn)	рН	Oil & Grease (mg/L)
27/10/2022	9:30:00 AM	SW-AC-01	20.06	27.1	3	30200	7.21	N	6	< 0.05	609	7.55	Not Tested
24/01/2023	9:00:00 AM	SW-AC-01	23.03	40.7	6.20	33200	7.6	N	<5	< 0.05	651	7.75	Not Tested



Appendix D: Systems Connect Noise Monitoring Register

Systems Connect LWW Noise Monitoring Register

Date	Location	Detailed Monitoring Location	NCA	Predicted Noise Level	Measured L _{Aeq}	Comments
23/09/2022	Artarmon, Reserve road	115 Reserve Road, Artarmon (Freeway Hotel)	OSR	86	79	Below predicted, LW works compliant
23/09/2022	Artarmon, Reserve road	19 Barton Road, Artarmon	AS_01	64	59	Below predicted, LW works compliant
25/09/2022	Southwest Corridor HV Cabling	12 Urunga Parade, Wiley Park	S2B_09	54	53	Below predicted, LW works compliant
25/09/2022	Southwest Corridor HV Cabling	1 Cornelia Street, Wiley Park	S2B_09	70	55	Below predicted, LW works compliant
25/09/2022	Southwest Corridor HV Cabling	122 The Boulevarde, Wiley Park	S2B_09	53	63	Traffic noise dominant, LW works compliant
25/09/2022	Punchbowl TSS	80 South Terrace, Punchbowl	S2B_11	66	65	Below predicted, LW works compliant
25/09/2022	Punchbowl TSS	86 South Terrace, Punchbowl	S2B_11	67	65	Below predicted, LW works compliant
25/09/2022	Punchbowl TSS	88 South Terrace, Punchbowl	S2B_11	67	66	Below predicted, LW works compliant
4/10/2022	Northern Connection	13 Drake Street, Artarmon	CDS_05	75	69	Below predicted, LW works compliant
4/10/2022	Northern Connection	7-11 Nelson Street, Chatswood	CDS-03	66	49	Below predicted, LW works compliant
4/10/2022	Northern Connection	99 Hampden Road, Artarmon	CDS-06	79	61	Below predicted, LW works compliant
4/10/2022	Northern Connection	2 Nelson Street, Chatswood	CDS_03	74	48	Below predicted, LW works compliant
8/10/2022	Dulwich Hill TSS	20 Randall Street, Marrickville	S2B_02	85	74	Below predicted, LW works compliant
8/10/2022	Dulwich Hill TSS	18 Randall Street, Marrickville	S2B_02	74	64	Below predicted, LW works compliant
8/10/2022	Dulwich Hill TSS	7 Randall Street, Marrickville	S2B_02	74	59	Below predicted, LW works compliant
17/10/2022	Chatswood Dive	2 Nelson Street, Chatswood	CDS_03	56	49	Below predicted, LW works compliant
17/10/2022	Chatswood Dive	13 Hopetoun Avenue, Chatswood	CDS_03	36	54	Background noise dominant, LW works compliant
17/10/2022	Chatswood Dive	15 Nelson Street, Chatswood	CDS_03	48	62	Traffic noise dominant, LW works compliant
17/10/2022	Chatswood Dive	2 Nelson Street, Chatswood	CDS_03	53	48	Below predicted, LW works compliant
17/10/2022	Chatswood Dive	13 Hopetoun Avenue, Chatswood	CDS_03	33	51	Background noise dominant, LW works compliant
17/10/2022	Chatswood Dive	15 Nelson Street, Chatswood	CDS_03	45	68	Traffic noise dominant, LW works compliant
20/10/2022	Northern Connection	13 Brand Street, Artarmon	CDS_05	71	64	Below predicted, LW works compliant
20/10/2022	Northern Connection	8-10 Brand Street, Artarmon	CDS_05	68	59	Below predicted, LW works compliant
1/11/2022	Chatswood Dive	11-13 Hopetoun Avenue, Chatswood	CDS_04	63	49	Below predicted, LW works compliant
1/11/2022	Chatswood Dive	84-86 Albert Ave, Chatswood	CDS_03	73	53	Below predicted, LW works compliant
1/11/2022	Chatswood Dive	1-3 Gordon Avenue, Chatswood	CDS_03	68	52	Below predicted, LW works compliant
6/11/2022	Punchbowl TSS	66 South Terrace, Punchbowl	S2B_10	73	70	Below predicted, LW works compliant
6/11/2022	Punchbowl TSS	64 South Terrace, Punchbowl	S2B_10	75	68	Below predicted, LW works compliant
6/11/2022	Punchbowl TSS	60 South Terrace, Punchbowl	S2B_10	71	63	Below predicted, LW works compliant
6/11/2022	Punchbowl TSS	102 Stansfield Ave, Punchbowl	S2B_10	62	45	Below predicted, LW works compliant
6/11/2022	Marrickville Station	9-11 Warburton Street, Marrickville	S2B_01	57	47	Below predicted, LW works compliant
6/11/2022	Marrickville Station	2 Arthur Street, Marrickville	S2B_01	56	60	Traffic noise dominant, LW works compliant

6/11/2022	Marrickville Station	2 Warburton Street, Marrickville	S2B_01	48	42	Below predicted, LW works compliant
17/11/2022	Northern Connection	149 Artarmon Street	CDS_05	56	55.6	Below predicted, LW works compliant
17/11/2022	Northern Connection	1 Brand Street	CDS_05	61	61.8	Above predicted, LW works were adjusted to reduce the construction noise levels. As a result, the subsequent noise levels were below predicted.
17/11/2022	Northern Connection	152 - 156 Hampden Road	CDS_06	62	56.9	Below predicted, LW works compliant
17/11/2022	Northern Connection	2 Brand Street	CDS_05	63	60	Below predicted, LW works compliant
24/11/2022	Chatswood Dive	344-346 Mowbray Rd, Artarmon	CDS_06	50	58	Traffic noise dominant LW works compliant
24/11/2022	Chatswood Dive	7-11 Nelson Street	CDS_03	47	50	Traffic noise dominant, LW works compliant
28/11/2022	Southern Dive	76 Unwins Bridge Road, Marrickville	MDS_04	55	69	Traffic noise dominant, LW works compliant
28/11/2022	Southern Dive	76 Unwins Bridge Road, Marrickville	MDS_04	55	66	Traffic noise dominant, LW works compliant
29/11/2022	Punchbowl Station	38 Urunga Road Punchbowl	S2B_10	60	50	Below predicted, LW works compliant
29/11/2022	Wiley Park Station	2A Cornelia Street Wiley Park	S2B_09	60	57	Below predicted, LW works compliant
30/11/2022	Punchbowl TSS	68 South Terrace, Punchbowl	S2B_10	73	70	Below predicted, LW works compliant
30/11/2022	Punchbowl TSS	64 South Terrace, Punchbowl	S2B_10	75	63	Below predicted, LW works compliant
30/11/2022	Punchbowl TSS	62 South Terrace, Punchbowl	S2B_10	74	65	Below predicted, LW works compliant
9/12/2022	Canterbury Station	11-15 Charles Street Canterbury	S2B_04	75	69	Below predicted, LW works compliant
9/12/2022	Canterbury Station	10B Charles Street Canterbury	S2B_04	70	65	Below predicted, LW works compliant
9/12/2022	Canterbury Station	4 Charles Street Canterbury	S2B_04	65	60	Below predicted, LW works compliant
11/01/2023	Lakemba TSS	17 The Boulevarde, Lakemba	S2B_08	71	64	Below predicted, LW works compliant
11/01/2023	Lakemba TSS	16 The Boulevarde, Lakemba	S2B_08	75	68	Below predicted, LW works compliant
11/01/2023	Lakemba TSS	14 The Boulevarde, Lakemba	S2B_08	71	63	Below predicted, LW works compliant
12/01/2023	Chatswood Dive	344-346 Mowbray Rd, Artarmon NSW 2064	CDS_06	57	62	Traffic noise dominant, LW works compliant
12/01/2023	Chatswood Dive	117-119 Hampden Rd, Artarmon NSW 2064	CDS_06	52	61	Traffic noise dominant, LW works compliant
12/01/2023	Chatswood Dive	15 Nelson St, Chatswood NSW 2067	CDS_03	47	50	Traffic noise dominant, LW works compliant
14/01/2023	Northern Connection	58 Wilson Street, Chatswood	HS-01	64	51	Below predicted, LW works compliant
14/01/2023	Northern Connection	13 Drake Street, Artarmon	CDS_05	73	56	Below predicted, LW works compliant
14/01/2023	Northern Connection	12 Drake Street, Artarmon	CDS_05	74	53	Below predicted, LW works compliant
15/01/2023	Barangaroo Shaft	2 High Street, Millers Point	BN_02	55	53.2	Below predicted, LW works compliant
15/01/2023	Barangaroo Shaft	35-35A Dalgety Road, Millers Point	BN_03	55	60.9	Traffic noise dominant, LW works compliant
15/01/2023	Barangaroo Shaft	1-5 Towns Place, Millers Point	BN_03	58	68.7	Traffic noise dominant, LW works compliant
16/01/2023	Barangaroo Shaft	1-5 Towns Place, Millers Point	BN_02	62	72	Traffic noise dominant, LW works compliant
16/01/2023	Barangaroo Shaft	2 High Street, Millers Point	BN_03	57	56	Below predicted, LW works compliant
16/01/2023	Barangaroo Shaft	2 High Street, Millers Point	BN_03	54	52	Below predicted, LW works compliant
16/01/2023	Barangaroo Shaft	1-5 Towns Place, Millers Point	BN_02	58	65.8	Traffic noise dominant, LW works compliant
30/01/2023	Surry Hills BPS	242-254 Elizabeth Street, Surry Hills	CS_G	70	70.1	Traffic noise dominant, LW works compliant
30/01/2023	Surry Hills BPS	28 Albion Street, Surry Hills	CS_G	70	68.3	Below predicted, LW works compliant

1/02/2023	SMTF-S	108 Railway Road, Sydenham	MDS_05	61	56	Below predicted, LW works compliant
1/02/2023	SMTF-S	115 Railway Road, Sydenham	MDS_05	58	50	Below predicted, LW works compliant
1/02/2023	SMTF-S	11 Swain Street, Sydenham	MDS_04	65	53	Below predicted, LW works compliant
5/02/2023	Hurlstone Park Station	105 Duntroon Street Hurlstone Park	S2B_03	70	59	Below predicted, LW works compliant
5/02/2023	Hurlstone Park Station	2 Hopetoun Street Hurlstone Park	S2B_03	64	56	Below predicted, LW works compliant
5/02/2023	Hurlstone Park Station	19 Floss Street Hurlstone Park	S2B_03	68	60	Below predicted, LW works compliant
5/02/2023	Canterbury TSS	8 Hutton Street, Hurlstone Park	S2B_03	67	55	Below predicted, LW works compliant
5/02/2023	Canterbury TSS	2 Canberra Street, Hurlstone Park	S2B_03	66	63	Below predicted, LW works compliant
5/02/2023	Northern Connection	11-13 Hopetoun Avenue, Chatswood	CDS_04	62	56	Below predicted, LW works compliant
5/02/2023	Northern Connection	84-86 Albert Avenue, Chatswood	CDS_03	74	72	Below predicted, LW works compliant
5/02/2023	Northern Connection	2A Gordon Avenue, Chatswood	CDS_03	64	46	Below predicted, LW works compliant
5/02/2023	Chatswood	344 Mowbray Road Artarmon	CDS_06	79	75.4	Below predicted, LW works compliant
5/02/2023	Chatswood	342 Mowbray Road Artarmon	CDS_06	76	70.1	Below predicted, LW works compliant
5/02/2023	Chatswood	2 Orchard Street Chatswood	CDS_06	59	59.7	Traffic noise dominant, LW works compliant
6/02/2023	Chatswood	344 Mowbray Road Artarmon	CDS_06	79	67.3	Below predicted, LW works compliant
6/02/2023	Chatswood	342 Mowbray Road Artarmon	CDS_06	60	60.2	Traffic noise dominant, LW works compliant
6/02/2023	Chatswood	342 Mowbray Road Artarmon	CDS_06	63	65.8	Traffic noise dominant, LW works compliant
6/02/2023	Chatswood	344 Mowbray Road Artarmon	CDS_06	63	64.6	Traffic noise dominant, LW works compliant
8/02/2023	SMTF-S	76 Unwins Bridge Road, Marrickville	MDS_04	53	66.2	Traffic noise dominant, LW works compliant
8/02/2023	SMTF-S	76 Unwins Bridge Road, Marrickville	MDS_04	53	66	Traffic noise dominant, LW works compliant
20/02/2023	Northern Connection	7-11 Nelson Street, Chatswood	CDS_03	66	50	Below predicted, LW works compliant
20/02/2023	Northern Connection	11-13 Hopetoun Avenue, Chatswood	CDS_03	62	49	Below predicted, LW works compliant
20/02/2023	Northern Connection	2A Gordon Avenue, Chatswood	CDS_03	65	46	Below predicted, LW works compliant



Appendix E: Noise Monitoring Equipment Details

RION Tracking and Calibration Records

Bag No.	Make	Model	Device Serial Number	Previous Calibration Date	External Calibration Date 2022	Place of Calibration
		NL-42	00509242	7/09/2021	5/09/2022	Acoustic Research Lab
1	RION	NC-75 - Portable Calibrator	34202225	7/09/2021	5/09/2022	Acoustic Research Lab
		NL-42	01000278	18/03/2021	23/03/2022	Acoustic Research Lab
2	RION	NC-75 - Portable Calibrator	34212953	18/03/2021	23/03/2022	Acoustic Research Lab
		NL-42	00269685	9/07/2021	7/07/2022	Acoustic Research Lab
3	RION	NC-75 - Portable Calibrator	00970021	8/07/2021	7/07/2022	Acoustic Research Lab
		NL-42	00469907	27/07/2021	18/08/2022	Acoustic Research Lab
4	RION	NC-75 - Portable Calibrator	34502426	27/07/2021	18/08/2022	Acoustic Research Lab
	RION	NL-21	00877037	5/10/2021	29/09/2022	Acoustic Research Lab
5	Pulsar	100B - Portable Calibrator	42184	5/10/2021	29/09/2022 CALIBRATION FAILED, new pulsar ordered	Acoustic Research Lab
	Pulsar	Model 105	98618	Purchased 10/11/2022	10/11/2022	Acoustic Research Lab



Appendix F: Noise Monitoring Record Sheet Samples

Systems Connect	Noise	e Monitoring Record Sheet					
DATE:	04-October-2022	MAIN ACTIVITY Sitewide surface treatment and concrete pouring					
CONDUCTED BY:	Lachlan Woolf	LOCATION OF WORKS: Northern Connection					
METEROLOGICAL CONDIT	IONS:	Clear sky; air temperature 17°C, wind speed <5 m/s, relative humidity 73%		e humidity 73%			
DAY, EVENING OR NIGHT	PERIOD?	Night					
MAKE / MODEL:	NTi XL2	SERIAL NUMBER:	A2A-20889-E0				
TIME WEIGHTING:	FAST / SLOW	FREQUENCY WEIGHTING:		A / C / FLAT			
FIELD CALIBRATION:	93.9	POST CALIBRATION CHEC	: К :	93.9			
COMMUNITY NOTIFICATIONS GONE OUT FOR THE W		ORKS?	YES				
LIGHT SPILL into residences? -							
Are noise mitigation measures installed? Yes, noise blankets fitted at Drake Street Gate							

		MONITORING LOCATION 1					
LOCATION:	13 Drake Street, Artarmon	13 Drake Street, Artarmon					
ACTIVITIES:	Sitewide surface treatment a	nd concrete pour					
PLANT:	Agitator truck, positrack, light	ing towers, concrete pump truck	, hand tools				
START TIME	END TIME	RBL (dBA)	NML (dBA)	NCA			
22:19	22:35	34	39	CDS_05			
L _{Aeq} (dBA)	L _{AFmax} (dBA)	L _{AFmin} (dBA)	L _{A10} (dBA)	L _{A90} (dBA)			
69	79	52	74	60			
PREDICTED NOISE LEVEL	(dBA):	75					
LAeq ABOVE PREDICTED	NOISE LEVEL:	-6					
Measured noise level with	no construction activity (if a	pplicable)					
MONITORING COMMENTS	22:20 Positrack tracking in front 22:22 Positrack tracking in front 22:22:22 Positrack tracking in fr 22:22:50 Worker loading equip 22:23:33 Positrack tracking in fr 22:24:10 Positrack tracking in fr 22:24:46 Worker loading equip 22:26:08 Positrack tracking and 22:27:53 Positrack tracking and 22:27:53 Positrack tracking in fr 22:29:10 Positrack tracking in fr 22:30:50 Positrack tracking in fr 22:31:23 Concrete pump truck i 22:32:36 Handheld hammering 22:34 Concrete pump unfurling 22:34:38 17T hi-rail excavator p 22:35:09 Positrack tracking in fr	Drake Street (LAF 68) c of Drake Street gate (LAF 72) ont of Drake Street gate (LAF 72) ment into tray of nearby ute (LAF 73-74 ont of Drake Street gate (LAF 73-74 ont of Drake Street gate (LAF 72-74 ment into tray of nearby ute (LAF 72-74 ment into tray of nearby ute (LAF 72-74 handheld hammering (LAF 74) ont of Drake Street gate (LAF 71-73 ont of Drake Street gate (LAF 72-74 ding (LAF 61) c of Drake Street gate (LAF 70-74) (LAF 67) (LAF 57) assby (LAF 71) ont of Drake Street gate (LAF 70-73)	 a) b) b) c) <lic)< li=""> <lic)< l<="" th=""><th></th></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<></lic)<>				

The ambient noise environment at the monitoring location is primarily influenced by the positrack tracking in the work area in front of the Drake Street gate. Typically, noise levels associated with this activity were approximately LAF 70-74 dB(A). Loud noise events can be attributed to the positrack tracking activity. The measured LAeq is less than the predicted noise level. This can be attributed to limited use of the agitator truck during the monitoring period.

MONITORING LOCATION 2							
LOCATION:	7-11 Nelson Street, Chatswo	bod					
ACTIVITIES:	Sitewide surface treatment						
PLANT:	8.5T excavator with bucket a	attachment, lighting tower					
START TIME	END TIME	RBL (dBA)	NML (dBA)	NCA			
23:02	23:17	39	44	CDS_03			
L _{Aeq} (dBA)	L _{AFmax} (dBA)	L _{AFmin} (dBA)	L _{A10} (dBA)	L _{A90} (dBA)			
49	64	44	53	46			
PREDICTED NOISE LEVEL	. (dBA):	66					
Laeq ABOVE PREDICTED	NOISE LEVEL:	-17					
Measured noise level with	no construction activity (if a	applicable)	LAF	46-48			
MONITORING COMMENTS	23:02 Barely audible movemen 23:05 8.5T excavator with buck 23:06 Road traffic noise from P 23:07 Barely audible lighting to 23:09 17T hi-rail excavator pass 23:10 8.5T excavator with buck 23:11 Road traffic noise from P 23:12 8.5T excavator with buck 23:14 8.5T excavator with buck 23:14 8.5T excavator with buck 23:15 No audible construction 23:16 No audible construction The ambient noise environmer attachment. The background n Highway. Loud noise events ca loud traffic passbys. The measu less plant and noise intensive v	At quacker (LAF 51) (xet attachment managing ballast sh Pacific Highway (LAF 51) ower generator hum (LAF 47) sby (LAF 53) (xet attachment managing ballast sh Pacific Highway (LAF 58) (xet attachment managing ballast sh Pacific Highway (LAF 58) (xet attachment managing ballast sh works, barely audible traffic noise (works, barely audible traffic noise (works, barely audible traffic noise (works, barely audible traffic noise (moise environment at this location is n be attributed to loud excavator b ured LAeq is less than the predicted works occuring than anticipated.	oulder (LAF 56) oulder (LAF 48-50) oulder (LAF 53) oulder (LAF 51) (LAF 47) (LAF 46-48) nced by activity from the 8.5T et s primarily influenced by road tr ucket scraping whilst adjusting I level. This can be attributed to	excavator with bucket raffic noise from the Pacific the ballast shoulder as well as p intermittent measured works,			

MONITORING LOCATION 3							
LOCATION:	99 Hampden Road, Artarmon	99 Hampden Road, Artarmon					
ACTIVITIES:	Sitewide surface treatment and concrete pour						
PLANT:	Vibration plate compactor, tyr	ed roller, positrack, concrete p	ump				
START TIME	END TIME	RBL (dBA) NML (dBA) NCA					
23:29	23:43	39	44	CDS_06			
L _{Aeq} (dBA)	L _{AFmax} (dBA)	L _{AFmin} (dBA)	L _{A10} (dBA)	L _{A90} (dBA)			
61	75	51	65	57			
PREDICTED NOISE LEVEL	(dBA):	79					
Laeq ABOVE PREDICTED	NOISE LEVEL:	-18					
Measured noise level with	no construction activity (if ap	oplicable)					
MONITORING COMMENTS	23:29 Plate compactor (LAF 56)						
	23:30 Plate compactor and tyre	d roller (LAF 58)					
	23:30:30 Bus passby on Hampde	en Road (LAF 75)					
	23:31 17T hi-rail excavator passl	by (LAF 60)					
	23:32 Car passby along Hampde	n Road (LAF 68)					
	23:33 Plate compactor and tyre	d roller (LAF 58)					
	23:33:36 Car passby along Hamp	oden Road (LAF 72)					
	23:35 Plate compactor, tyred ro	ller and positrack tracking (LAF 64	1)				
	23:37 Plate compactor, tyred ro	ller and positrack tracking (LAF 62	2-64)				
	23:38 Concrete pump and positi	rack tracking (LAF 62)					
	23:39 Positrack tracking (LAF 59	-62)					
	23:39:55 Car passby along Hamp	oden Road (LAF 72)					
	23:40:20 Plate compactor and p	23:40:20 Plate compactor and positrack tracking (LAF 62-64)					
	23:41:30 Positrack tracking (LAF	60-62)					
	23:41:50 Car passby along Hamp	oden Road (LAF 70)					
	23:43 Positrack tracking (LAF 57)					

The ambient noise environment is primarily influenced by operation of the plate compactor as well as the tyred roller moving
and positrack tracking. The background noise environment is primarily influenced by road traffic noise along Hampden Road and
Mowbray Road. Loud noise events can be attributed to road traffic passbys along Hampden Road. The measured LAeq is less
than the predicted noise level. This can be attributed to intermittent measured works, less plant and noise intensive works
occuring than anticipated.

		MONITORING LOCATION 4					
LOCATION:	2 Nelson Street, Chatswood						
ACTIVITIES:	Sitewide surface treatment						
PLANT:	8.5T excavator with bucket at	tachment, positrack, lighting to	ower				
START TIME	END TIME	RBL (dBA) NML (dBA) NCA					
23:51	0:06	39	44	CDS_03			
L _{Aeq} (dBA)	L _{AFmax} (dBA)	L _{AFmin} (dBA)	L _{A10} (dBA)	L _{A90} (dBA)			
48	64	40	53	41			
PREDICTED NOISE LEVEL	(dBA):	74					
LAeq ABOVE PREDICTED	NOISE LEVEL:	-27					
Measured noise level with r	no construction activity (if ap	oplicable)	LAF	40-42			
	23:51 8.5T excavator idling (LAF	48-50)					
MONITORING COMMENTS	23:52 8.51 excavator tracking (L						
	23:53:10 8.51 excavator tracking	g (LAF 55-58)					
	23:53:42 Dropped Item (LAF 64)						
	23:55:20 171 m-rail excavator pa	assby (LAF 54)	(1 4 5 4 2)				
	23.56 NO addible construction w		(LAF 42)				
	23.58 1/1 III-fall excavator pass	Jy (LAF 52) war hum and dictant road traffic /	(1 4 5 4 1)				
	23.39 Barery addible lighting to	e towards Mowhray Boad compa	(LAF 41)				
	00:00 Positiack tracking up rain	p towards wowbray Road compc	Julia (LAF 48)				
	00:03 Movement quacker (LAF	13)					
	00:03:30 Distant dropped item (I AF 50)					
	00:04 Barely audible lighting toy	ver hum and distant road traffic ((I A F 42)				
	00:05 Plant horn (I AE 51)						
	The ambient noise environment	at this location was primarily inf	luenced by operation of the 8.5T	excavator and positrack. The			
	background noise environment	at this location is primarily influe	nced by distant road traffic noise	e from Orchard Road and Albert			
	Avenue. Loud noise events can	be attributed to dropped items in	the work area. The measured L	Aeg is less than the predicted			
	noise level. This can be attribute	ed to intermittent measured worl	ks, less plant operating than antio	cipated as well as reduced noise			
	intensive works.		, , , , , , , , , , , , , , , , , , , ,				
	intensive works.						

LOCATION 1 - DIAGRAMS AND PHOTOS

Insert:



LOCATION 2 - DIAGRAMS AND PHOTOS

Insert:







Systems Noise Monitoring Record Sheet					
DATE:	05-February-2023	MAIN ACTIVITY Steelwork crane lift and installation. (HV Cable Jointing was completed on Saturday 04/02/2023)			
CONDUCTED BY:	Dustin Auld	LOCATION OF WORKS: Steelwork: Within rail corridor; adjacent to Hutton Street HV Cable Jointing: City side of Melford Street overpass			
METEROLOGICAL CONDITIONS: Clear sky; air temperature 23°C, wind speed <5 m/s, relative humid		e humidity 56%			
DAY, EVENING OR NIGHT	PERIOD?	Day OOH			
MAKE / MODEL:	NTi XL2	SERIAL NUMBER:	A2A-20889-E0		
TIME WEIGHTING:	FAST / SLOW	FREQUENCY WEIGHTING:		A / C / FLAT	
FIELD CALIBRATION:	94	POST CALIBRATION CHEC	CK:	94	
COMMUNITY NOTIFICATIO	INS GONE OUT FOR THE WO	ORKS?	YES		
LIGHT SPILL into residence	es?	-			
Are noise mitigation measu	ures installed?	N/A			

MONITORING LOCATION 1							
LOCATION:	8 Hutton Street, Hurlstone Pa	3 Hutton Street, Hurlstone Park					
ACTIVITIES:	Crane lift and install steelworl	ĸ					
PROPOSED PLANT (as per OOHW application)	EWPs, handtools, delivery tru	icks, 45t mobile crane, franna	crane, telehandler, light vehic	les			
MEASURED PLANT:	45t mobile crane, handtools (rattle gun and drill) and light ve	ehicles				
START TIME	END TIME	RBL (dBA)	NML (dBA)	NCA			
8:00	8:15	15 38 43 S2					
L _{Aeq} (dBA)	L _{AFmax} (dBA)	L _{AFmax} (dBA) L _{AFmin} (dBA) L _{A10} (dBA) L					
55	68	68 48 58					
PREDICTED NOISE LEVEL	(dBA):	67		-			
LAeq ABOVE PREDICTED	NOISE LEVEL:	-12					
Measured noise level with I	no construction activity (if a	oplicable)					
MONITORING COMMENTS NONITORING COMMENTS 08:00-08:15 Traffic control light vehicle idle 3 metres from monitoring location (LAF 50) 08:00 Rattle gun within Canterbury TSS (LAF 59) 08:02 Rattle gun within Canterbury TSS (LAF 55) 08:03 Rattle gun within Canterbury TSS (LAF 58) 08:04 Handheld drill on metal within Canterbury TSS (LAF 68) 08:05 Rattle gun within Canterbury TSS (LAF 58) 08:06 Hammering steel within Canterbury TSS (LAF 61) 08:10 Rattle gun within Canterbury TSS (LAF 59) 08:11 Rattle gun and drill operating concurrently within Canterbury TSS (LAF 66) 08:12 Rattle gun within Canterbury TSS (LAF 58) 08:14 Rattle gun within Canterbury TSS (LAF 56) 08:14 Hammering steel within Canterbury TSS (LAF 56)							

The ambient noise environment at the monitoring location was primarily influenced by the steelworks within the Canterbury
TSS. The background noise environment at this location is influenced by distant road traffic noise. Loud noise events can be
attributed to drilling and hammering of steel within the Canterbury TSS. The measured LAeq is less than the predicted noise
level. It was noted that the crane lifts were not audible at the monitoring location. Furthermore, the installation of the steel
works were within the enclosed structure of the Canterbury TSS providing shielding of the handtools from the monitoring
location. Measured works were intermittent.

MONITORING LOCATION 2					
LOCATION:	2 Canberra Street, Hurlstone	Park			
ACTIVITIES:	Crane lift and install steelwor	K			
PROPOSED PLANT (as per OOHW application)	EWPs, handtools, delivery tru	icks, 45t mobile crane, franna c	rane, telehandler, light vehicl	les	
MEASURED PLANT:	Excavator, hydrema, vacuum	truck, concrete agi and chainsa	aw x2, rattle guns		
START TIME	END TIME	RBL (dBA)	NML (dBA)	NCA	
8:24	8:39	40	45	S2B_04	
L _{Aeq} (dBA)	L _{AFmax} (dBA)	L _{AFmin} (dBA)	L _{A10} (dBA)	L _{A90} (dBA)	
63	78	53	67	56	
PREDICTED NOISE LEVEL	(dBA):	66			
Laeq ABOVE PREDICTED I	TED NOISE LEVEL: -3				
Measured noise level with i	no construction activity (if a	oplicable)			
MONITORING COMMENTS	08:24-08:36 Vacuum truck idling 08:24 Chainsaws within rail corr 08:25 Chainsaws within rail corr 08:27 Cahinsaws within rail corr 08:28 Excavator horn within rail 08:28 Excavator rail movement 08:29 Chainsaws within rail corr 08:31 Chainsaws within rail corr 08:33 Chainsaws within rail corr 08:34 Concrete agi pass by on C 08:34 Hydrema rail movement v 08:36 Concrete agi pass by on C 08:36 Rattle gun within Canterb 08:37 Rattle gun and chainsaws 08:38 Rattle gun and chainsaws Vacuum truck, hydrema, excava The ambient noise environment corridor along Canberra Street.	g approxiamately 20 metres from t idor North side of rail (LAF 66) idor North side of rail (LAF 68) idor North side of rail (LAF 66) corridor (LAF 72) and quacker alarm (LAF 65) idor North side of rail (LAF 73) idor North side of rail (LAF 70) idor North side of rail (LAF 70) anberra Street (LAF 74) with quacker alarm (LAF 61) anberra Street (LAF 72) ury TSS (LAF 66) operating concurrently (LAF 72) operating concurrently (LAF 71) tor, concrete agi trucks and chains at the monitoring location was pr	saws were by other contractors rimarily influenced by operation nt at this location is influenced b	anberra Street (LAF 57) of chainsaws within the rail by the vacuum truck idling on	
	Vacuum truck, hydrema, excavator, concrete agi trucks and chainsaws were by other contractors The ambient noise environment at the monitoring location was primarily influenced by operation of chainsaws within the rail corridor along Canberra Street. The background noise environment at this location is influenced by the vacuum truck idling on Canberra Street. Loud noise events can be attributed to the concrete agi passbys along Canberra Street. The measured LAeq is less than the predicted noise level. Note the mobile crane was not audible from the monitoring location				

MONITORING LOCATION 3							
LOCATION:	63 Melford Street, Hurlstone I	Park					
ACTIVITIES:	Work by other contractors. H	/ cable jointing by Systems Co	nnect was completed on Satu	rday 04/02/2023			
PROPOSED PLANT (as per OOHW application)	Hi-rail EWP, cable joinitng ha	nd tools					
MEASURED PLANT:	Chainsaws, rotary drill rig, exc	cavator, handtools and mobile	crane (all belonging to other c	ontractors)			
START TIME	END TIME	RBL (dBA)	NML (dBA)	NCA			
8:45	9:00	38	43	S2B_03			
L _{Aeq} (dBA)	L _{AFmax} (dBA)	L _{AFmin} (dBA)	L _{A10} (dBA)	L _{A90} (dBA)			
66	82	52	69	57			
PREDICTED NOISE LEVEL	(dBA):	62					
Laeq ABOVE PREDICTED	NOISE LEVEL:	4					
Measured noise level with r	no construction activity (if ap	oplicable)					
MONITORING COMMENTS	08:45-09:00 Rotary drill rig on ci	ty side of Melford Street overpas	s (LAF 55-60) (LAFmax 75)				
	08:45 Light vehicle pulling up on	08:45 Light vehicle pulling up on Melford Street overpass (LAF 69)					
	08:47 Car horn on Melford Street (LAF 79)						
	08:48 Chainsaws within rail corridor North side of the rail (LAF 66)						
	08:51 Chainsaws within rail corridor North side of the rail (LAF 64)						
	08:51 Hammering of steel within	n Canterbury TSS (LAF 62)					
	08:51 Car pass by on Melford Street (LAF 69)						

08:52 Franna crane pass by on Melford Street (LAF 82)
08:53 Chainsaws within rail corridor North side of the rail (LAF 63)
08:54 Delivery truck pass by on Melford Street (LAF 75)
08:55 Concrete agi start up on Canberra Street (LAF 69)
08:56 Concrete agi pass by on Melford Street (LAF 80)
08:58 Chainsaws within rail corridor North side of the rail (LAF 67)
08:59 Chainsaws within rail corridor North side of the rail (LAF 66)
09:00 Chainsaws within rail corridor North side of the rail (LAF 66)
All of the measured activities at this monitoring location were by other contractors.
The ambient noise environment at the monitoring location was primarily influenced by operation of the chainsaws to the East
and West of the monitoring location located on the North side of the rail. The background noise environment at this location is
influenced by the operation of the rotary drill rig. Loud noise events can be attributed to heavy vehicle pass bys on Melford
Street. The measured LAeq is greater than the predicted noise level. This can be attributed to the inclusion of plants not
specified in the OOHW application such as the chainsaws and rotary drill rig. The chainsaws and rotary drill rig were ongoing for
the duration of the measurement being one of the main contributors to the LAeg.











Systems Connect	Noise	Monitoring Record Sheet			
DATE:	20/02/2023 - 21/02/2023	MAIN ACTIVITY NC WK34 Possessions Works			
CONDUCTED BY:	Dustin Auld	LOCATION OF WORKS: Within Northern Connection rail corridor		ail corridor	
METEROLOGICAL CONDITIONS:		Clear sky; air temperature 25°C, wind speed <5 m/s, relative humidity 58%			
DAY, EVENING OR NIGHT I	PERIOD?	Night	_	_	
MAKE / MODEL:	NTi XL2	SERIAL NUMBER:	A2A-16217-E0		
TIME WEIGHTING:	FAST / SLOW	FREQUENCY WEIGHTING:		A / C / FLAT	
FIELD CALIBRATION:	94	POST CALIBRATION CHEC	:K:	94	
COMMUNITY NOTIFICATIONS GONE OUT FOR THE W		ORKS?	YES		
LIGHT SPILL into residences?		-			
Are noise mitigation measures installed?		No			

MONITORING LOCATION 1							
LOCATION:	7-11 Nelson Street, Chatswoo	7-11 Nelson Street, Chatswood					
ACTIVITIES:	NC WK34 Possessions Work	NC WK34 Possessions Works					
PROPOSED PLANT (as per OOHW application)	EWPs, power hand tools and	battery powered task lighting					
MEASURED PLANT:	EWP, battery powered task li	ghting (inaudible)					
START TIME	END TIME	RBL (dBA)	NML (dBA)	NCA			
23:38	23:53	39	44	CDS_03			
L _{Aeq} (dBA)	L _{AFmax} (dBA)	L _{AFmin} (dBA)	L _{A10} (dBA)	L _{A90} (dBA)			
50	66	38	49	40			
PREDICTED NOISE LEVEL (dBA): 66							
LAeq ABOVE PREDICTED	NOISE LEVEL:	-16					
Measured noise level with	no construction activity (if a	oplicable)		40.0			
23:38 EWP with quacker alarm outside of dive (LAF 53) 23:43 Pedestrian talking (LAF 54) 23:43 Train passby (LAF 62) 23:44 Train passby (LAF 66) 23:47 Metal piece dragged on ground (LAF 47) 23:47 Workers talking (LAF 45) 23:51 Metal dropped (LAF 48) 23:51 Train passby (LAF 65) The background noise environment at this location is influenced by distant road traffic along Pacific Highway and insect noises. Loud noise events can be attributed to train passbys. The measured LAeq is less than the predicted noise level. It was noted that there is a permanent noise wall between the monitoring location and the rail corridor. Furthermore, the possession works were occuring within the dive which were inaudible from the monitoring location except for EWP movements outside of the dive.							

MONITORING LOCATION 2			
LOCATION:	11-13 Hopetoun Street, Chatswood		

ACTIVITIES:	NC WK34 Possessions Works					
PROPOSED PLANT (as per OOHW application)	EWPs, power hand tools and	battery powered task lighting				
MEASURED PLANT:	EWP, battery powered task li	ghting (inaudible)				
START TIME	END TIME	RBL (dBA)	NML (dBA)	NCA		
0:07	0:22	50	55	CDS_03		
L _{Aeq} (dBA)	L _{AFmax} (dBA)	L _{AFmin} (dBA)	L _{A10} (dBA)	L _{A90} (dBA)		
49	66	34	47	36		
PREDICTED NOISE LEVEL	EVEL (dBA): 62					
Laeq ABOVE PREDICTED	VE PREDICTED NOISE LEVEL: -13					
Measured noise level with r	no construction activity (if a	oplicable)		36		
MONITORING COMMENTS	00:08 EWP movement outside o 00:09 EWP movement outside o	of dive with quacker alarm (LAF 52 of dive with quacker alarm (LAF 48 of dive with quacker alarm (LAF 48	2) 8)			
	00:13 Train passby (LAF 62)	n ulve with quacker alarm (LAF 40	טן			
	00:19 motorbike passby (LAF 53)				
	00:21 Train passby (LAF 64)					
	00:21 Train passby (LAF 66)					
	The background noise environment at this location is influenced by the road traffic noise on Pacific Highway and insect noise.					
	Loud niose events can be attributed to the train passbys. The measured LAeq is below the predicted noise level. It was noted					
	that there is a permanent noise	wall between the monitoring loc	ation and the rail corridor. Furth	ermore, the possession works		
	were occuring within the dive w	which were inaudlible from the $$ m	onitoring location except for EW	P movements outside of the		
	dive.					

		MONITORING LOCATION 3				
LOCATION:	2A Gordon Avenue, Chatswo	od				
ACTIVITIES:	NC WK34 Possessions Work	(S				
PROPOSED PLANT (as per OOHW application)	EWPs, power hand tools and	battery powered task lighting				
MEASURED PLANT:	Battery powered task lighting	(inaudible)				
START TIME	END TIME	RBL (dBA)	NML (dBA)	NCA		
0:43	0:58	0:58 50 55 CD				
L _{Aeq} (dBA)	L _{AFmax} (dBA)	L _{AFmin} (dBA)	L _{A10} (dBA)	L _{A90} (dBA)		
46	69	35	41	36		
PREDICTED NOISE LEVEL	(dBA):	65				
Laeq ABOVE PREDICTED N	NOISE LEVEL:	-19				
Measured noise level with r	no construction activity (if a	pplicable)		36		
MONITORING COMMENTS	00:48 Pedestrian talking (LAF 62)					
	The background noise environment at this location is influenced by the road traffic noise along Pacific Highway and insect noise. Loud noise events can be attributed to train passbys. The measured LAeq is less than the predicted noise level. It is noted that no construction works were audible at this monitoring location. The possession works were occuring within the dive which were inaudible from the monitoring location.					

LOCATION 1 - DIAGRAMS AND PHOTOS

Insert:



LOCATION 2 - DIAGRAMS AND PHOTOS

Insert:



LOCATION 3 - DIAGRAMS AND PHOTOS

Insert:





Appendix G: Systems Connect Vibration Monitoring Register

Systems Connect Vibration Monitoring Register

Start Date	End Date	Conducted By	Location	Detailed Monitoring Location	Attended or Continuous	Vibration Criteria mm/s	Compliant with Vibration Criteria or Monitorong Protocol Y/N
2/11/2022	15/11/2022	Jason Fenton	Blues Point	Blues Point Road, McMahons Point	Attended	2.5	Y



Appendix H: Vibration Monitoring Report Samples



Vibration Monitoring Record Sheet

Connect						
START DATE:	2/11/2022	PROJECT AR	EA:	Footpath of He	nery Lawson Avenue, McMahons Point NSW	
FINISH DATE:	15/11/2022	MAIN ACTIVIT	۲Y	Footpath repla	cement, inclusive of service installation works	
CONDUCTED BY:	Jason Fenton and Adam Binning	LOCATION OF	F WORKS: Blues Point Road, McMahons Point NSV		ad, McMahons Point NSW	
DAY, EVENING OR NIGHT	PERIOD:	Day				
MONITORING EQUIPMENT	:	Sigicom INFRA	A C12 vibration	monitor (supplie	ed by Renzo Tonin)	
VIBRATION MONITORING	PLAN:	TK685-03-11F 2; and Blues P	04 CNVIS_ADE oint Vibration M	02 Blues Point S lemo, AMBS (R	Streetscaping Works, dated: 16.06.2022, Revision ef: 19683), dated: 01/07/2022	
LOCATION:	Footpath along	path along Henery Lawson Avenue, McMahons Point NSW - extending through heritage listed bus shelter				
DATES:	2nd to the 15th	ı of November 2	2022			
ACTIVITIES:	Footpath remo	Footpath removal works (hand tools to remove bricks), excavation, concreting and footpath (brick) installation				
PLANT:	Hand tools (cro	wbars and sho	vels) and 5T ex	cavator with bu	cket	
STRUCTURE TYPE:	Heritage listed	bus shelter - Ur	nreinforced stru	ctures (heritage		
VIBRATION CRITERIA:	Unreinforced s	tructures (herita	ige): 2.5 mm/s			
APPLICABLE MWD:	7m	ACTUAL WOR	KING DISTAN	CE:	Various	
VIBRATION MONITOR MO		OD:	Steel baseplate Mounting cond	e placed on bus ucted by Jason	shelter surface or seating bench. Fenton/Adam Binning.	
E	(CEEDENCES (OF VIBRATION	CRITERIA (Re	efer to monitor	ing data for all results)	
Date and Time	T	V (mm/s)	L (mm/s)	T (mm/s)	Reason	
	Please refer to a	ttached time trac	ce graph			
	ION CRITERIA	: DR ACTIONS T	Yes	RESS EXCEED		
	The Blues Point activities conduc outside the mini consultant advis matter of being for the works. The minimum workin opposed to the	vibration time tra cted in a campaig imum working dis ed differently). T structurally soun he methodologie ng distances, for vibratory intensiv	ace graph shows ned basis. Non-v stances were not he structural eng d, therefore the s for the work we example a crowb re jackhammer.	results of monito ibratory construct monitored during ineering report f very stringent cri ere adjusted to a ar and hands we	bring undertaken for the required construction work extion activities and vibratory activities undertaken by the defined working period (unless the heritage for the bus shelter at Blues Point was silent on the teria for heritage structures (2.5 mm/S) was adopted woid vibratory works as much as possible within re used to remove indivdual footpath bricks as	
	for the works. The minimum working opposed to the working opposed to	he methodologie: ng distances, for o vibratory intensiv	s for the work we example a crowb e jackhammer.	ere adjusted to a ar and hands we	void vibratory works as much as possible within re used to remove indivdual footpath bricks as	



D1 - D7					
		D	1		
		O Ur	nit Start	Unit Stop	_
Md	Md	Md	Md	Md	
7:00	Notes: 1. Anomalo	ous results gre	0:01 eater than 50P	11:00 PV not shown	



	D3		
	Unit Start	Unit Stop	
M O D M O	M O M O	M 0	
7:0	0. 0. 0. 0. Note:	11:0	
1. Anomalous results greater than 50PPV not shown			



D8 - D14					
		[08		
			Jnit Start	Unit Stop	
7:00 PM	8:00 PM	M4 00:6	10:00 PM	11:00 PM	
		Notes: 1. Anomalous	results greater	han 50PPV not sho	wn



		-		
		D	9	
		Uni	it Start 🔍	Unit Stop
- <u>-</u>		· · · · · ·		
M9 OC	M4 OC	M4 OC	M9 OC	M4 OC
7:(8:():6	10:(11:(
		Notes: 1. Anomalous res	sults greater t	han 50PPV not shown



Unit Start Unit Stop		D	14	
Mag Mag <td></td> <td>Uni</td> <td>t Start 🏾</td> <td>Unit Stop</td>		Uni	t Start 🏾	Unit Stop
MQ 000 000<				
Magnetic Magnetic Magne				
MI OO				
MA MA <td< td=""><td></td><td></td><td></td><td></td></td<>				
Ma Ma<				
M M M M M M M M M M M M M M M M M M M				
Ma M				
M M				
MA OO K Kote: 1. Anomalous results greater than 50PPV not shown				
M A A A A A A A A A A C C C C C C C C C C				
M A A A A A A A A A A A A A A A A A A A				
Ma Ma <td< td=""><td>1</td><td></td><td></td><td></td></td<>	1			
Ma Ma<				
Ma Ma<				
Notes: 1. Anomalous results greater than 50PPV not shown				
Xa Xa Xa Xa Qa Qa Qa Qa Qa Qa Qa Qa Qa Qa Qa Qa Qa Qa Qa Qa Qa Qa Qa Qa Qa Qa Qa Qa				
0 0 0 0 0 0 0 0 0 0 0 0 0 0	Σ Σ	Z	Z	ž
Notes: 1. Anomalous results greater than 50PPV not shown	7:00	00:6	10:00	11:00
		Notes: 1. Anomalous res	ults greater thar	n 50PPV not shown













APPROVAL CITY & SOUTHWEST ACOUSTICS ADVISOR

Review of	Construction Monitoring Report September 22 to February 2023	Document reference:	Construction Monitoring Report September 2022 to February 2023
Prepared	Carl Fokkema		Sydney Metro City & Southwest –
by:	Alternate Acoustics Advisor		Line-wide Works
Date of	28 April 2023	_	N21063
issue:			SMCSWLWC-SYC-CSW-EM-REP-
			016003
			Dated 12 April 2023
			Revision 0

As approved Alternate Acoustics Advisor for the Sydney Metro City & Southwest project, I have reviewed the Construction Monitoring Report September 2022 to February 2023 Sydney Metro City & Southwest – Line-wide Works Document No. SMCSWLWC-SYC-CSW-EM-REP-016003 dated 12 April 2023, as required under A27 (d) of the project approval conditions (SSI 15-7400).

The Line-wide CMR is to be submitted to the Department of Planning and Environment in accordance with Condition of Approval C16 (CSSI 7400), C14 (CSSI 8256) and monitoring requirements of the Construction Noise and Vibration Management Plan C2B.

I have reviewed the monitoring report and am satisfied that it meets the requirements for construction noise and vibration monitoring for Line-wide. I endorse the report.

Ne

Carl Fokkema, City & Southwest Alternate Acoustics Advisor